


January 11, 2012

Crockett County CCSD
High School Field House Addition



ChapmanHarvey
ARCHITECTS, INC.

Anticipated Project Schedule

November 2011 Nov. 7	Schematic Design Phase present design to Trustees for review and comment CHA authorized to continue with schematic design
December 2011 Dec. 14 Dec. 20 Dec. 29	Schematic Design Phase present revised schematic design to Trustees CHA authorized to proceed with construction documents received final review comments from Superintendent completed design revisions, copies sent to District
January 2012 Jan. 9 Jan. 18	Design Development and Construction Document Phases delivered DD drawings to engineers, began coordination provide document status report to Trustees
February 2012 Feb. 5 Feb. 12 Feb. 15	Construction Documents and Bidding Phases first advertisement of project, submit project to State second advertisement of project pre-bid conference at site, tour of project with bidders provide bidding status report to Trustees
March 2012 Mar. 8 Mar. 21	Bidding Phase accept contractor's bids, public bid opening present bids to Trustees, recommend award of construction
April 2012 Apr. 2	Construction Phase construction begins bi-weekly site visits, monthly progress reports monthly pay application certification by architect
August 2012 Aug. 6	Construction Phase project reaches Substantial Completion Texas Accessibility Standards inspection by State

612 Broadway

Lubbock, Texas 79401

806.749.1153 fax 749.1866

architect@chapmanharvey.com