



**CONSTRUCTION UPDATE – APRIL 2026**







**Electrical  
Installation**



**Plumbing  
Installation**



**Paving  
Placement**

# UPDATE

## ADMINISTRATION

- 11 OAC Meetings held
- 250 Submittals submitted
- 100% Subcontracts issued
- BIM Coordination 85% Complete

## COMPLETE & ONGOING

- All auger cast piles for both building have been installed.
- All grade beams have been poured for both MS & Ag barn.
- 95% of utilities have been installed to the site. This includes water, sanitary and storm sewer.
- Electrical and Plumbing rough-in at buildings is ongoing.

## UPCOMING

- Completion of site utilities to Ag Barn.
- Completion of pavement/firelane placement
- Begin preparing and pouring building slabs.
- Begin vertical construction, starting in storm shelter area.



**CONSTRUCTION UPDATE – APRIL 2026**