



ALEDO ISD BOARD MEETING TEMPLATE

MEETING DATE: October 17, 2016

AGENDA ITEM: 2015 Bond Program Update – Elementary School No. 5

PRESENTER: Earl Husfeld

ALIGNS TO BOARD GOAL(S): Financial/Facilities – The District shall exhibit excellence in financial and facility planning, management, and stewardship.

BACKGROUND INFORMATION:

- The 2015 Bond Program was approved by the District’s voters on May 9, 2015.

ADMINISTRATIVE CONSIDERATIONS:

- With the passage of the 2015 Bond Program, VLK Architects, Buford-Thompson Company, and/or District Staff will bring periodic updates to the Board of Trustees as to the status of the various projects included in the 2015 Bond Program.
- The following presentation provides you a progress report and update on the current status of the Elementary School No. 5 project.

FISCAL NOTE:

None – Informational Report

ADMINISTRATIVE RECOMMENDATION:

None – Informational Report



SCHEDULE STATUS



❖ Scheduled Completion: August 2017

- Pour North Drive area within the next 3 weeks
- Piers are 95% complete
- Grade Beams are 35% poured at 2 story classroom area
- Site sewer lines are almost complete
- Site storm lines are almost complete
- Start south retaining wall this week



Elementary 5
Site Overview



Elementary 5
Grade Beam Forms



Elementary 5
Piers at Crawlspace Area



Elementary 5
Forms at South Retaining Wall



Looking Ahead



- Next scheduled grade beam pour will be next week. This will complete grade beams to 75% in two story area
- First paving pour will be within the next 3 weeks
- First slab pour scheduled within the next 3 weeks
- Under slab plumbing rough in starting in two story area