

Status of Bond Projects
12/4/12 Governing Board Meeting

President Boros, Board Members, Mr. Nelson,
Current Project Update:

I. INSTRUCTIONAL SPACE / PORTABLE REPLACEMENT

A. Amphitheater Middle School Addition / Remodel:

Construction is 8% complete.


Classroom building footers, underground MP&E, IT infrastructure, and preparation for an electrical service upgrade over winter break are in process.



New Classroom Building Footers



New Underground Electrical and IT Service Pathways



New Overhead Electrical and IT Service Pathways
AMS is on schedule and on budget.

B. Canyon Del Oro High School Addition / Remodel:


Construction is 92% complete.

Finishes are being installed in the new CDO Café.



CDO Café Work in Progress

IDF's are being completed and cut over.



New MDF in "F" Building

New IDF in "A" Building

Punch list corrections in all completed areas are in process.

The CDO project is on schedule and on budget.

C. Amphitheater High School Renovations:

Construction Documents are being prepared for bidding in January.

D. Holaway Elementary Classroom Addition:

Construction Documents are being prepared for bidding in January.

E. Rio Vista Elementary Classroom Addition:

Design Development Documents are being completed.

F. Nash Elementary Library Renovation:

Construction Documents are being prepared for bidding in January.

G. Cross / Harelson Addition / Remodel / Campus Re-cabling:

Procurement of a general contractor is in process.

H. Wetmore Professional Development Building:

Procurement is in process. Tonight's consent agenda contains an architectural vendor recommendation for this project.

II. HEALTH, SAFETY, AND SECURITY

A. Copper Creek Site Drainage and Playfield Resurfacing:

Engineering of this project has just started.