

Status of Bond Projects
3/8/16 Governing Board Meeting

President Day, Board Members, Mr. Nelson,
Current Project Update:

I. INSTRUCTIONAL SPACE / PORTABLE REPLACEMENT

A. Mesa Verde Elementary School Addition / Remodel:

Construction is 98% complete.

Renovation of W2 is complete and in use

Certificate of Occupancy Dated February 12, 2016



Building W2 Renovation



Playground equipment south of New Building

Completed during Rodeo Break:

- LED Lighting upgrade in library
- Refurbish 4 drinking fountains near east playground
- Irrigation valves & flow sensor to be installed

Scheduled for Spring Break:

- Repair canopy outside library
- Replace Secondary Electrical System
- Install new drinking fountain by nurse's office
- Demolish portables

Beginning of April:

- Grading, irrigation, seeding & sod in job site area

The Mesa Verde project is ahead of schedule and on budget.

B. Donaldson Elementary School Addition / Remodel:

Construction of underground utilities and foundation ongoing

Pouring concrete at footings for New Building scheduled for late February

Installation of masonry stem walls for New Building scheduled for late February

IT Cabling in areas to be renovated is ongoing with night work

Building out of the IDF rooms is ongoing



Underground Work for New Building Pad Ongoing

II. NEW SCHOOL

A. New Elementary School:

Board approved construction

Plan review / permitting process is underway

Oro Valley

Golder Ranch Fire District

Pima County Health

Working on creating construction and occupancy schedule

Public meeting set for March 10th, 2016

Ironwood Ridge High School Library Conference Room

Presentation of design



III. Solar Construction Project

Phase I & II are under construction

Modules are complete at Cross, Harelson & Walker

Roof work is ongoing at Walker

Modules scheduled to be complete at La Cima & Mesa Verde by end of February

Sites scheduled to be near completion at this time are:

Holaway, Pre-School, Warehouse, Wetmore, Food Service, Bus Barn,
Rillito & Nash

Keeling & Rio Vista were schedule to begin February 25th

Phase III Construction is scheduled to begin:

Amphi Middle 3/17/16

Prince 3/17/16

Amphi High 3/31/16

CDO 4/14/16

Copper Creek 5/5/16

IRHS 4/28/16

Wilson 4/28/16

Coronado 5/12/16

Painted Sky 5/5/16

Donaldson 5/19/16



La Cima



Harelson



Walker



Holaway