

Scott Gibson Middle School

March 2026 Update

Overall Site



Roof & Courtyard



Northwest Exterior



Main Entrance



Courtyard



Main Corridor



Cafeteria



Band Hall



Athletics Hallway



Locker Room



Athletics Bathroom



Classroom



Classroom Hallway



Classroom Hallway



Look Ahead

- Wall and Floor Finishes
- Install Millwork & Casework
- Install Doors and Hardware
- HVAC Startup



Key Milestones

Key Milestone Tracking

Town Permit	December 20, 2024
Structural Steel Completion	October 2025
Entire Building Dried-In	January 2026
Interior Finishes	Spring 2026
Substantial Completion	July 2026



Michael Ball Elementary School

March 2026 Update

Overall Site



Grade Beams



Front Drive and Parking



Key Milestones

Key Milestone Tracking

Town Permit

October 8, 2025

Mobilization

November 2025

Steel Erection Complete

May 2026

Substantial Completion

March 2027

