Spring Branch Independent School District

Facility Improvement Program

Monthly Status Report

Bond Authorization 2017

As of November 30, 2024

Prepared By:

Financial Services Department

Spring Branch Independent School District Change in Project Budgets 2017 Bond Projects

November 2024 - The administration is requesting Board approval for the following item(s):

Change in Budget		
	\$	
	Ψ	
	Net Increase	-
Changes in Facilities Contingency:		
Transfer from project(s) to Facilities Contingency:		
Close NHE to Contingency		1,118,106
Close Hail Damage Roof to Contingency		73,556
Transfer from Facilities Contingency to project(s):		
		(0.40 =0.4)
Move funds from Contingency to Transportation for 2 Micro Buses		(240,524)
	-	
Facilities Contingency balance as of 10/31/2024	\$	50,153,710
Increase/ (Decrease) Facilities Contingency		951,138
Increase/ (Decrease) Facilities Contingency		331,130
Facilities Contingency balance as of 11/30/2024	\$_	51,104,848

	1				
	A	Encumbrance/	Actual	D 4.5	
	Amended	Contract	Expenditures	Retainage	5.
	Budget	Outstanding	to Date	Payable	Balance
Facilities	00.405.000	454.000	05.000.045	202.004	0.500.074
Memorial High	99,465,809	151,609	95,839,845	890,984	2,583,371
Northbrook High	34,023,288	13,322	33,426,883	0	583,083
Spring Woods High	34,347,722	157,636	32,987,035	0	1,203,051
Stratford High	44,374,452	324,912	43,610,041	0	439,499
Westchester Academy	200,822	0	0	0	200,822
SBEC - Cornerstone & AOC	90,195	0	0	0	90,195
SBEC - DAEP	0	0	0	0	0
Landrum Middle	67,501,213	157,108	66,513,108	630,997	200,000
Memorial Middle	9,999,970	105,338	7,701,898	0	2,192,734
Northbrook Middle	11,813,613	141,053	7,572,732	0	4,099,828
Spring Branch Middle	10,366,798	911,798	5,103,699	0	4,351,301
Spring Forest Middle	5,670,788	0	3,773,758	0	1,897,030
Spring Oaks Middle	8,245,267	0	6,475,983	0	1,769,284
Spring Woods Middle	14,775,096	7,333,466	4,584,986	209,253	2,647,391
Bendwood	0	0	0	0	0
Buffalo Creek Elementary	10,938,603	50,225	10,136,231	0	752,147
Bunker Hill Elementary		14,176	38,304,967	0	
,	38,374,682				55,539
Cedar Brook Elementary	17,159,170	1,033	16,820,540	0	337,597
Edgewood Elementary	250,000	0	0	0	250,000
Frostwood Elementary	0	0	0	0	0
Hollibrook Elementary	250,000	0	0	0	250,000
Housman Elementary	250,000	0	0	0	250,000
Hunters Creek Elementary	31,081,618	730	31,030,333	0	50,555
Meadow Wood Elementary	300,000	6,600	251,174	0	42,226
Memorial Drive Elementary	34,805,299	1,605,060	30,747,509	1,473,808	978,922
Nottingham Elementary	40,091,057	180,543	38,062,268	1,798,246	50,000
Pine Shadows Elementary	0	0	0	0	0
Ridgecrest Elementary	250,000	0	0	0	250,000
Rummel Creek Elementary	0	0	0	0	0
Shadow Oaks Elementary	250,000	0	0	0	250,000
Sherwood Elementary	47,840,811	1,075,178	1,676,537	0	45,089,096
Spring Branch Elementary	250,000	1,073,170	0	0	250,000
		0		0	250,000
North Support Center (Former SSE)	111,566	•	111,566		
Terrace Elementary	13,386,640	3,133,990	40,102	0	10,212,548
Thornwood Elementary	2,866,951	0	0	0	2,866,951
Treasure Forest Elementary	10,184,925	0	10,008,559	0	176,366
Valley Oaks Elementary	0	0	0	0	0
Westwood Elementary	250,000	0	68,816	0	181,184
Wilchester Elementary	0	0	0	0	0
Woodview Elementary	40,325,968	1,919,595	34,847,499	1,670,898	1,887,976
Bear Blvd.	1,132,217	0	714,680	0	417,537
Lion Lane	1,130,791	0	578,369	0	552,422
Tiger Trail	1,164,098	0	793,390	0	370,708
Wildcat Way	1,164,211	0	780,642	0	383,569
Ag Farm	2,851,868	0	2,333,573	0	518,295
Guthrie Center	0	0	0	0	0
East Transition Campus	1,822,715	2,653	1,820,062	0	0
South Transition Campus	1,365,621	41,546	540,474	0	783,601
Support Facilities	12,104,064	108,881	4,476,277	0	7,518,906
Athletic Facilities	5,944,769	68,314	1,266,431	0	4,610,024
				0	
Facilities Contingency	51,104,848	0	0		51,104,848
Total Facilities	709,877,525	17,504,766	532,999,967	6,674,186	152,698,606
District Wide Improvements	2 2 2				
Career & Technical Ed	8,065,000	45,152	5,798,391	0	2,221,457
Fine & Performing Arts	3,000,000	180	2,668,543	0	331,277
Technology	58,718,124	193,644	44,142,244	0	14,382,236
Transportation	10,660,030	3,503,710	6,895,486	0	260,834
General Trades	5,000,000	629,493	1,039,452	0	3,331,055
MEP	4,500,000	2,819,165	379,644	2,356	1,298,835
Copiers	800,000	0	781,039	0	18,961
Bond Plan Administration	12,723,719	354,535	9,361,360	0	3,007,824
Total District Wide Improvements	103,466,873	7,545,879	71,066,159	2,356	24,852,479
Hail Damaged Roofs	4,285,080	13,073	4,272,007	0	0
Safety and Security Vestibules	2,113,586	296,228	1,817,354	0	4
Premium Allocated to Issuance Cost	5,147,068	0	5,147,068	0	0
Unallocated Interest, net of Arbitrage	20,990,257	0	0,147,000	0	20,990,257
	845,880,390	25,359,947	615,302,555	6,676,542	198,541,346
	3 70,000,000	_0,000,071	5.0,002,000	0,010,072	.50,071,070

Facility Improvement Program Budg	get as of 11/30/24
Bond Issuance	791,740,140
Other Sources	18,921,613
Interest Earnings, Net of Arbitrage	35,218,637
Current FIP Budget	845,880,390

Facility Improvement Program

 Current FIP Budget
 845,880,390

 Authorized but Unissued
 106,659,860

 Total 2017 FIP
 952,540,250

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	October 31, 2024	Adjustments November	November 30, 2024	Contract	Expenditure	Payable	Remaining
Memorial								
High School	General Contractor	85,369,635	(5,299)	85,364,336	45,636	82,734,950	890,984	1,692,76
Master Plan / Bldg	Architect / Engineer	6,343,886	-	6,343,886	99,874	6,239,177	-	4,83
67221	Furniture & Equip	2,135,851	-	2,135,851	-	1,814,981	-	320,87
	Other	1,982,577	5,299	1,987,876	6,099	1,981,777	-	
	OCIP	1,240,985	-	1,240,985	-	1,240,985	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	303,634	-	303,634	-	303,634	-	
	Athletic Scope	500,000	-	500,000	-	285,100	-	214,90
	·	97,876,568	-	97,876,568	151,609	94,600,604	890,984	2,233,37
Turf Practice Field	General Contractor	1,110,094	-	1,110,094	-	1,110,094	-	
67216	Architect / Engineer	104,559	-	104,559	-	104,559	-	
	Other	2,371	-	2,371	-	2,371	-	
	OCIP	22,217	_	22,217	-	22,217	_	
	Contingency	, <u>-</u>	_	_	_	, <u>-</u>	_	
	3 ,	1,239,241	-	1,239,241	-	1,239,241	-	
Future Work	Contingency	350,000	_	350,000	_	-	-	350,0
67001	5 ,	350,000	-	350,000	-	-	-	350,00
	Total - Memorial High School	99,465,809	-	99,465,809	151,609	95,839,845	890,984	2,583,37
Northbrook								
High School	General Contractor	26,217,148	-	26,217,148	-	26,217,148	-	
Addition/Upgrades	Architect / Engineer	1,925,000	-	1,925,000	-	1,876,665	-	48,33
67220	Furniture & Equip	920,516	-	920,516	-	920,516	-	
	Other	559,591	-	559,591	-	559,591	-	
	OCIP	394,939	-	394,939	-	394,939	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	163,983	-	163,983	-	163,983	-	
	Athletic Scope	2,271,724	-	2,271,724	10,814	2,076,162	-	184,74
		32,452,901	-	32,452,901	10,814	32,209,004	-	233,08
Turf Practice Field	General Contractor	1,116,805	-	1,116,805	2,508	1,114,297	-	
67217	Architect / Engineer	81,365	-	81,365	-	81,365	-	
	Other	· -	-	-	-	· -	-	
	OCIP	22,217	-	22,217	-	22,217	-	
	Contingency	· -	-	· -	-		-	
	- ,	1,220,387	-	1,220,387	2,508	1,217,879	-	
Future Work	Contingency	350,000	-	350,000	-	-	-	350,0
67005	•	350,000	-	350,000	-	-	-	350,00

Campus Project	Object Category	Budget as of October 31, 2024	Budget Adjustments November	Budget as of November 30, 2024	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
Spring Woods High School	General Contractor	27,124,433	_	27,124,433		27,052,299		72,13
Renovation/Upgrades	Architect / Engineer	1,963,000	_	1,963,000	-	1,935,237	_	27,76
67210	Furniture & Equip	1,530,600	(93,362)	1,437,238	_	1,036,927	-	400,3
	Other	968,661	93,362	1,062,023	157,636	904,387	-	
	OCIP	389,654	-	389,654	-	389,654	-	
	Contingency Moving Costs	162 604	-	162 604	-	160 504	-	2.10
	Athletic Scope	163,694 463,000		163,694 463,000	-	160,594 126,858	-	3,10 336,14
	/ talled doope	32,603,042	-	32,603,042	157,636	31,605,956	-	839,45
Turf Practice Field 67218	General Contractor Architect / Engineer	1,113,123 105,000	-	1,113,123 105,000	-	1,113,123 93,331	-	11,66
0/210	Furniture & Equip	105,000	-	105,000	-	93,331	-	11,0
	Other	5,340	-	5,340	-	3,852	-	1,4
	OCIP	22,217	-	22,217	-	22,217	-	
	Contingency	1,245,680		1,245,680	<u> </u>	1,232,523	-	13,1
		1,243,000	_	1,243,000	_	1,202,020	_	13,1
Auditorium Seating	Other	149,000	-	149,000	-	148,556	-	4
67245		149,000	-	149,000	-	148,556	-	4
Future Work	Contingency	350,000	-	350,000	-	-	-	350,0
67003	Architect / Engineer	· -	-	· -				
	Other	350,000		350.000	<u> </u>	<u> </u>	<u> </u>	350,00
			_		_	_	_	
Stratford	Total - Spring Woods High School	34,347,722	-	34,347,722	157,636	32,987,035	-	1,203,0
High School	General Contractor	37,122,121	_	37,122,121	_	37,122,121	_	
Addition/Upgrades	Architect / Engineer	2,877,362	-	2,877,362	232,743	2,635,666	_	8,9
67222	Furniture & Equip	728,962	-	728,962	-	728,962	-	
	Other	1,035,976	-	1,035,976	92,170	943,806	-	
	OCIP	584,931	-	584,931	-	584,931	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	48,156	-	48,156	-	48,156	-	90.5
	Athletic Scope	500,000 42,897,508		500,000 42,897,508	324,913	419,455 42,483,097		80,54 89,49
		,,		,,	, ,	,,		
Turf Practice Field	General Contractor	1,030,671	-	1,030,671	-	1,030,671	-	
67219	Architect / Engineer	74,056	-	74,056	-	74,056	-	
	Furniture & Equip	-	-	-	-	-	-	
	Other OCIP	22,217	-	22,217	-	22,217	-	
	Contingency	22,217	-	22,217		22,217	-	
	Contingency	1,126,944	-	1,126,944	-	1,126,944		
	0 11							
Future Work 67006	Contingency	350,000 350,000	-	350,000 350,000	-	-	-	350,0 350,0
07000		330,000	-	330,000	-	-	-	330,0
	Total - Stratford High School	44,374,452	-	44,374,452	324,913	43,610,041	-	439,4
Westchester	Company Company							
Academy Renovations	General Contractor Architect / Engineer	200,822	-	200,822	-	-	-	200,8
67247	Furniture & Equip	200,022	_	200,022	-	-	_	200,0
0.2	Other	-	-	-	-	-	-	
	OCIP	-	-	-	-	-	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	200,822		200,822	<u> </u>	-		200,8
		200,022	_	200,022	_	_	_	200,0
Caring Branch	Total - Westchester Academy	200,822	-	200,822	-	-	-	200,8
Spring Branch Education Center	General Contractor	_	_	_	_	_	-	
Renovations	Architect / Engineer	90,195	-	90,195	_	-	-	90,1
67248	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	
	OCIP	-	-	-	-	-	-	
	Contingency Moving Costs	-	-	-	-	-	-	
	moving Costs	90,195	-	90,195	-	-	-	90,1
	T / 1 0050							
	Total - SBEC	90,195	-	90,195	-	-	-	90,

Campus Project	Object Category	Budget as of October 31, 2024	Budget Adjustments November	Budget as of November 30, 2024	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
Landrum								
Middle School	General Contractor	60,162,718	-	60,162,718	59,882	59,471,839	630,997	
Replacement	Architect / Engineer	4,608,172	-	4,608,172	8,910	4,599,262	-	
67213	Furniture & Equip	1,371,994	-	1,371,994	-	1,371,994	-	
	Other	1,001,265	-	1,001,265	88,316	912,949	-	
	OCIP	-	-	-	-	-	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	157,064	-	157,064	-	157,064	-	
		67,301,213	-	67,301,213	157,108	66,513,108	630,997	
	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	-	-	-	-	-	-	
67041	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	
	Contingency	200,000	-	200,000	-	-	-	200
	Moving Costs	200,000	-	200,000	-	-		200
	Total Landman William C. L.				400 400	00 510 100	000 000	
Memorial	Total - Landrum Middle School	67,501,213		67,501,213	157,108	66,513,108	630,997	200
Middle School	General Contractor	6,901,877	-	6,901,877	-	6,727,961	-	173
Upgrades	Architect / Engineer	568,404	-	568,404	2,639	503,411	-	62
67225	Furniture & Equip	1,519,383	-	1,519,383		13,036	-	1,506
	Other	456,355	-	456,355	102,699	353,656	-	
	OCIP	103,834	_	103,834		103,834	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	117	_	117	_	_	_	
	Athletic Scope	250,000	_	250,000		_		250
	, tanous soops	9,799,970	-	9,799,970	105,338	7,701,898	-	1,992
	General Contractor	_	-	_	_	_	_	
Future Work	Architect / Engineer	=	_	_	_	_	_	
67042	Furniture & Equip	_	_	_	_	_	_	
0.0.12	Other	_	_	_	_	_	_	
	Contingency	200,000	_	200,000	_	_	_	200
	Moving Costs	200,000		200,000				200
	WOVING COSIS	200,000	-	200,000	-	-		200
	Total - Memorial Middle School	9,999,970	_	9,999,970	105,338	7,701,898	_	2,192
Northbrook					100,000			
Middle School	General Contractor	8,866,807	-	8,866,807	-	6,615,842	-	2,250
Upgrades	Architect / Engineer	555,823	-	555,823	24,954	495,887	-	34
67226	Furniture & Equip	1,447,035	-	1,447,035	-	-	-	1,447
	Other	420,979	-	420,979	111,838	308,651	-	
	OCIP	156,627	-	156,627	4,261	152,265	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	343	-	343	-	87	-	
	Athletic Scope	166,000	-	166,000		-	-	166
		11,613,614	-	11,613,614	141,053	7,572,732	-	3,899
	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	-	-	-	-	-	-	
67047	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	
	Contingency	200,000	-	200,000	-	-	-	200
	Moving Costs		-		-	-	-	200
		200,000	-	200,000	-	-	-	200

Campus Project	Object Category	Budget as of October 31, 2024	Budget Adjustments November	Budget as of November 30, 2024	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
Spring Branch	-	1	11010111111111	L			li li	
Middle School	General Contractor	8,441,349	-	8,441,349	882,448	4,718,183	-	2,840,
Upgrades	Architect / Engineer	399,425	(4,440)	394,985	24,910	359,492	-	10,
67232	Furniture & Equip	1,250,000	-	1,250,000		-	-	1,250
	Other	26,024	4,440	30,464	4,440	26,024	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	-	-	-	-	-	-	
	Athletic Scope	250,000	-	250,000	-	-	-	250
		10,366,798	-	10,366,798	911,798	5,103,699	-	4,351
	Total - Spring Branch Middle School	10,366,798	_	10,366,798	911,798	5,103,699	_	4,351
Spring Forest	Total - Opining Branch militate Concor	10,000,100		10,000,100	011,700	0,100,000		4,001
Middle School	General Contractor	3,381,815	-	3,381,815	-	3,381,815	-	
Upgrades	Architect / Engineer	200,607	_	200,607	_	200,607	_	
67215	Furniture & Equip	1,447,030	_	1,447,030	_	200,007	_	1,44
07210	Other	140,995	_	140,995	_	140,995	_	1,
	OCIP	50,341		50,341		50,341		
	Contingency	50,541	-	30,341	-	50,541	-	
	Moving Costs	-	-	-	-	-	-	
	Athletic Scope	250,000	-	250,000	-	-	-	25
	Auneuc Scope	5,470,788		5,470,788	-	3,773,758	-	1,69
		5,470,788	-	5,470,788	-	3,773,758	-	1,09
	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	-	-	-	-	-	-	
67045	Furniture & Equip	-	-	_	_	_	-	
	Other	-	-	_	_	_	-	
	Contingency	200,000	_	200,000	_	_	_	20
	Moving Costs		_		_	_	_	
	Woving Cooks	200,000	-	200,000	-	-	-	200
Spring Oaks	Total - Spring Forest Middle School	5,670,788	-	5,670,788	<u> </u>	3,773,758	<u> </u>	1,897
Middle School	General Contractor	4,997,710	_	4,997,710	_	4,997,710	_	
Upgrades	Architect / Engineer	408,497	_	408,497	_	408,497	_	
67214	Furniture & Equip	1,378,125		1,378,125		52,841		1,32
07214	Other	1,010,935		1,010,935		1,010,935		1,52
	Contingency	1,010,955		1,010,955		1,010,955		
		-	-	-	-	-	-	
	Moving Costs	-	-	-	-	-	-	0.5
	Athletic Scope	250,000	-	250,000	-		-	25
		8,045,267	-	8,045,267	-	6,469,983	-	1,57
	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	14,000	-	14,000	-	6,000	-	
67046	Furniture & Equip		_	-	-	-,	-	
	Other	-	_	-	-	_	-	
	Contingency	186,000	_	186,000	_	_	_	18
	Moving Costs							
		200,000	-	200,000	-	6,000	-	19-
	Total - Spring Oaks Middle School	8,245,267	_	8,245,267	_	6,475,983	_	1,76
Spring Woods								
Middle School	General Contractor	10,520,155	(182,470)	10,337,685	5,344,093	3,843,923	209,253	94
Upgrades	Architect / Engineer	583,100	-	583,100	85,985	469,015	-	2
67234	Furniture & Equip	1,250,000	_	1,250,000			-	1,25
	Other	2,171,841	_	2,171,841	1,903,388	77,048	-	19
	OCIP	, .,	182,470	182,470	-	-	_	18
	Contingency	_			_	_	_	
	Moving Costs	_	_	_	_	_	_	
				252 222		195,000		5
	Athletic Scope	250 000	-	250 000				
	Athletic Scope	250,000 14,775,096	-	250,000 14,775,096	7,333,466	4,584,986	209,253	2,64
	Athletic Scope Total - Spring Woods Middle School		-		7,333,466 7,333,466		209,253 209,253	

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	October 31, 2024	Adjustments November	November 30, 2024	Contract	Expenditure	Payable	Remaining
Buffalo Creek								
Elementary	General Contractor	8,692,798	-	8,692,798	-	8,676,404	-	16,394
Renovation	Architect / Engineer	663,188	-	663,188	-	636,307	-	26,881
67207	Furniture & Equip	787,500	-	787,500	-	253,384	-	534,116
	Other	416,477	-	416,477	50,225	366,252	-	C
	OCIP	125,532	-	125,532	-	125,532	-	C
	Contingency	24,756	-	24,756	-	-	-	24,756
	Moving Costs	78,352	-	78,352	-	78,352	-	0
		10,788,603	-	10,788,603	50,225	10,136,231	-	602,147
	General Contractor	_	_	-	_	_	_	C
Future Work	Architect / Engineer	-	-	-	-	-	-	0
67126	Furniture & Equip	-	-	-	-	-	-	0
	Other	-	-	-	-	-	-	C
	Contingency	150,000	-	150,000	-	-	-	150,000
	Moving Costs	-	-	-	-	-	-	C
	-	150,000	-	150,000	-	-	-	150,000
	Total - Buffalo Creek Elementary	10,938,603	-	10,938,603	50,225	10,136,231	-	752,147

Campus Project	Object Category	Budget as of October 31, 2024	Budget Adjustments November	Budget as of November 30, 2024	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remainin
Bunker Hill								
Elementary	General Contractor	34,004,625	-	34,004,625	-	34,004,625	-	
Replacement	Architect / Engineer	2,183,735	-	2,183,735	14,176	2,169,559	-	
67224	Furniture & Equip	1,254,683	-	1,254,683	-	1,249,144	-	5
	Other	343,427	-	343,427	-	343,427	-	
	OCIP	439,020	-	439,020	-	439,020	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	99,192	-	99,192	-	99,192	-	
		38,324,682	-	38,324,682	14,176	38,304,967	-	
	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	-	-	-	-	-	-	
67102	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	
	Contingency	50,000	-	50,000	-	-	-	5
	Moving Costs	50,000		50,000			<u>-</u>	5
					_	_		
Cedar Brook	Total - Bunker Hill Elementary	38,374,682	-	38,374,682	14,176	38,304,967		5
Elementary	General Contractor	14,737,803	-	14,737,803	-	14,737,803	-	
Renovation	Architect / Engineer	1,285,887	-	1,285,887	-	1,098,290	-	18
67208	Furniture & Equip	316,045	-	316,045	1,033	315,012	-	
	Other	314,692	-	314,692	-	314,692	-	
	OCIP	220,309	-	220,309	-	220,309	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	134,434 17,009,170	-	134,434 17,009,170	1,033	134,434 16,820,540		18
		17,000,110		11,000,110	1,000	10,020,010		
Future Work	General Contractor Architect / Engineer	-	-	-	-	-	-	
67124	Furniture & Equip	-	-	-	-	-	-	
07124	Other	-	-	-	-	-	-	
	Contingency	150,000	-	150,000	-	-	-	15
	Moving Costs	150,000	-	150,000	-	-	-	15
	Total Codes Burels Florestons				4.000	40,000,540		
Edgewood	Total - Cedar Brook Elementary	17,159,170		17,159,170	1,033	16,820,540		33
Elementary	General Contractor	_	_	_	_	_	_	
Future Work	Architect / Engineer	_					_	
67103	Furniture & Equip							
07 103	Other							
	Contingency	250,000		250,000				25
	Moving Costs	230,000	-	230,000	-	-	-	23
		250,000	-	250,000	-	-	-	25
	Total - Edgewood Elementary	250,000		250,000	-	-		25
Hollibrook								
Elementary	General Contractor	_	-	-	_	_	_	
Future Work	Architect / Engineer	_	_	_	_	_	_	
67105	Furniture & Equip	_	_	_	_	_	_	
500	Other	-	_	_	_	_	_	
	Contingency	250,000	_	250,000	-	_	_	25
	Moving Costs		-	-	-	-	-	
		250,000	-	250,000	-	-	-	25
	Total - Hollibrook Elementary	250,000	-	250,000	-	-	-	25
Housman								
Elementary	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	-	-	_	-	_	-	
67106	Furniture & Equip	-	_	_	_	_	_	
	Other	-	_	_	_	_	_	
	Contingency	250,000	-	250,000	_	_	_	25
	Moving Costs		-		-	-	-	
				250,000		_	_	25
		250,000	-	230,000	-	_		

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	October 31, 2024	Adjustments November	November 30, 2024	Contract	Expenditure	Payable	Remaining
Hunters Creek			November				ı.	
Elementary	General Contractor	27,411,522	-	27,411,522	-	27,411,522	-	
Replacement	Architect / Engineer	2,003,278	-	2,003,278	-	2,003,278	-	
67212	Furniture & Equip	937,810	-	937,810	-	937,255	-	55
	Other	171,871	-	171,871	730	171,141	-	
	OCIP	403,317	-	403,317	-	403,317	-	
	Contingency	103,820	-	103,820	-	103,820	-	
	Moving Costs	31,031,618		31,031,618	730	31,030,333		55
		31,031,010	-	31,031,010	730	31,030,333	-	50
	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	-	-	-	-	-	-	
67107	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	50.00
	Contingency Moving Costs	50,000	-	50,000	-	-	-	50,00
	moving Cooks	50,000	-	50,000	-	-	-	50,00
	Total - Hunters Creek Elementary	31,081,618		31,081,618	730	31,030,333	-	50,5
Medow Wood								
Elementary	General Contractor	-	-	-	-	-	-	
Renovations	Architect / Engineer	-	-		-	-	-	44.4
67246	Furniture & Equip Other	66,208 233,792	-	66,208 233,792	6,600	25,079 226,095	-	41,1 1,0
	OCIP	255,792	-	233,782	0,000	220,093	-	1,0
	Contingency					_	_	
	Moving Costs	-	_	_	_	_	_	
		300,000	-	300,000	6,600	251,174	-	42,2
	Total - Meadow Wood Elementary	300,000	_	300,000	6,600	251,174	_	42,22
Memorial Drive	0 10 1	00.700.074		00 700 074	1 000 015	00.050.547	4 470 000	
Elementary	General Contractor	28,798,371	-	28,798,371	1,268,045	26,056,517 2,263,792	1,473,808	
Replacement 67235	Architect / Engineer	2,444,867	-	2,444,867	181,074 27,767	2,263,792 1,286,921	-	204.4
0/235	Furniture & Equip Other	1,515,885 1,266,394	-	1,515,885 1,266,394	128,174	465,912	-	201,1 672,3
	OCIP	508,248		508,248	120,174	508,248	_	072,3
	Contingency	55,415		55,415		300,240	_	55,4
	Moving Costs	166,119	_	166,119	_	166,119	_	00, 1
		34,755,299	-	34,755,299	1,605,060	30,747,509	1,473,808	928,9
	General Contractor	_	_	_	_	_	_	
Future Work	Architect / Engineer	-	_	_	_	_	_	
67109	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	
	Contingency Moving Costs	50,000	-	50,000	-	-	-	50,0
	WOVING COSIS	50,000	-	50,000			-	50,00
	Total - Memorial Drive Elementary	34,805,299	_	34,805,299	1,605,060	30,747,509	1,473,808	978,92

Campus Project	Object Category	Budget as of October 31, 2024	Budget Adjustments	Budget as of November 30, 2024	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
riojeci	Category	October 31, 2024	November	140Veiliber 30, 2024	Contract	Experialitare	i ayabic	rtemaining
Nottingham		•		•		•		
Elementary	General Contractor	36,956,850	(816,484)	36,140,366	120,446	34,221,674	1,798,246	
Replacement	Architect / Engineer	2,576,127	-	2,576,127	34,799	2,541,328	-	
67236	Furniture & Equip	340,166	-	340,166	-	340,166	-	
	Other	630,667	(116,797)	513,870	25,298	488,572	-	
	OCIP	392,883		392,883	-	392,883	-	
	Contingency	184,825	(184,825)		-		-	
	Moving Costs	77,645	(4.440.400)	77,645	-	77,645	1 700 010	
		41,159,163	(1,118,106)	40,041,057	180,543	38,062,268	1,798,246	
	General Contractor	_	_	_	_	_	_	
Future Work	Architect / Engineer	-	_	_	_	_	_	
67121	Furniture & Equip	-	_	-	_	-	_	
	Other	-	-	-	-	-	-	
	Contingency	50,000	-	50,000	-	-	-	50,
	Moving Costs		-	-	-	-	-	
		50,000	-	50,000	-	-	-	50,
	Total - Nottingham Elementary	41,209,163	(1,118,106)	40,091,057	180,543	38,062,268	1,798,246	50,
Ridgecrest				•	•		•	
Elementary	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	-	-	-	-	-	-	
67111	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	050
	Contingency	250,000	-	250,000	-	-	-	250,
	Moving Costs	250,000		250,000	-			250,
	Total - Ridgcrest Elementary	250,000	-	250,000			-	250,
Shadow Oaks	General Contractor							
Elementary Future Work	Architect / Engineer	-	-	-	-	-	-	
67113	Furniture & Equip	-	-	-	-	-	-	
07113	Other							
	Contingency	250.000	-	250,000	-	-	-	250,
	Moving Costs	-	_		_	_	_	200,
		250,000	-	250,000	-	-	-	250,
	Total - Shadow Oaks Elementary	250,000		250,000	_	_		250,
Sherwood		•						
Elementary	General Contractor	43,379,113	(663,711)	42,715,402	42,522	302	-	42,672
Renovation	Architect / Engineer	2,410,331	-	2,410,331	897,266	1,513,065	-	
67317	Furniture & Equip	-	-	-	-	-	-	
	Other	800,000	-	800,000	135,390	6,866	-	657
	OCIP	533,660	663,711	1,197,371	-	156,304	-	1,041,
	Contingency	717,707	-	717,707	-	-	-	717
	Moving Costs	47.040.044	-	47.040.044	1 075 170	1 676 507	-	4E 000
		47,840,811	-	47,840,811	1,075,178	1,676,537	-	45,089,
	Total - Sherwood Elementary	47,840,811	-	47,840,811	1,075,178	1,676,537	-	45,089,

Campus Project	Object Category	Budget as of October 31, 2024	Budget Adjustments November	Budget as of November 30, 2024	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
Spring Branch								
Elementary	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	-	-	-	-	-	-	
67114	Furniture & Equip Other	-	-		-			
	Contingency	250,000	_	250,000	_	_	_	250,0
	Moving Costs	-	-	-	-	-	-	
		250,000	-	250,000	-	-	-	250,0
	Total - Spring Branch Elementary	250,000	-	250,000	-	-		250,0
North Support		•		•				•
Center	General Contractor	_	-		-		-	
(Former SSE)	Architect / Engineer	67,375	-	67,375	-	67,375	-	
Renovation 67256	Furniture & Equip Other	-	-	- 44,191	-	44,191	-	
07230	OCIP	44,191		44,191	-	44,191		
	Contingency	-	-	-	-	-	-	
	Moving Costs	_	-	-	_	-	-	
	9	111,566	-	111,566	-	111,566	-	
	Total - Spring Shadows Elementary	111,566		111,566	-	111,566	_	
_								
Terrace	0 10 1		/aa	40.000.00	0			
Elementary	General Contractor	10,648,377	(23,192)	10,625,185	3,010,000	-	-	7,615,
Renovation	Architect / Engineer	2,687,363	-	2,687,363	90,000	-	-	2,597,
67253	Furniture & Equip Other	50,900	23,192	74,092	33,990	40,102	-	
	OCIP	30,900	23,192	74,092	33,990	40,102	-	
	Contingency	_	_	_	_	_	_	
	Moving Costs	_	_	_	_	_	-	
	3 -	13,386,640	-	13,386,640	3,133,990	40,102	-	10,212,5
	Total - Terrace Elementary	13,386,640		13,386,640	3,133,990	40,102		10,212,
Treasure Forest								
Elementary	General Contractor	8,611,077	-	8,611,077	-	8,584,711	-	26,3
Renovation	Architect / Engineer	637,434	-	637,434	-	637,434	-	
67209	Furniture & Equip Other	216,362 349,902	-	216,362 349,902	-	216,362 349,902	-	
	OCIP	128,346	_	128,346	-	128,346	-	
	Contingency	,	-		_		-	
	Moving Costs	91,804	-	91,804	-	91,804	-	
		10,034,925	-	10,034,925	-	10,008,559	-	26,3
	General Contractor	_	_	_	-	_	-	
Future Work	Architect / Engineer	-	-	-	_	-	_	
67125	Furniture & Equip	=	-	-	-	-	-	
	Other	-	-	-	-	-	-	
	Contingency Moving Costs	150,000	-	150,000	-	-	-	150,
	MOVING Costs	150,000	-	150,000	-	-		150,
	Total - Treasure Forest Elementary	10,184,925		10,184,925	-	10,008,559		176,
Thornwood	-							
Elementary Replacement	General Contractor Architect / Engineer	2,866,951	-	2,866,951	-	-	-	2,866,
67249	Furniture & Equip	-	-	-	-	-	-	
3.2.0	Other	-	_	-	-	-	-	
	OCIP	-	-	-	-	-	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs		-		-	-		0.000
		2,866,951	-	2,866,951	-	-	-	2,866,
Westwood	Total - Thornwood Elementary	2,866,951	-	2,866,951	-	<u> </u>		2,866,
Westwood Elementary	General Contractor	_	_	_	_	_	_	
Future Work	Architect / Engineer	-	-	-	-	-	-	
67116	Furniture & Equip	-	-	-	-	-	-	
	Other	68,816	-	68,816	-	68,816	-	
	Contingency	181,184	-	181,184	-		-	181
	Moving Costs	250,000	-	250,000	-	68,816	-	181
		250,000	-	250,000	-	00,010	-	181,
	Total - Westwood Elementary	250,000		250,000		68,816		181,

Campus Project	Object Category	Budget as of October 31, 2024	Budget Adjustments	Budget as of November 30, 2024	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
			November				,	
Woodview	0 10 1	04 000 007	(007.000)	00 750 000	4.445.050	00.040.050	4 070 000	400
Elementary	General Contractor	34,086,987	(327,689)	33,759,298	1,145,256	30,812,858	1,670,898	130
Replacement	Architect / Engineer	2,794,662	-	2,794,662	245,111	2,494,710	-	54
67237	Furniture & Equip	626,438	-	626,438	345,032	281,406	-	
	Other	1,250,000		1,250,000	112,832	558,679	-	578
	OCIP	607,688	327,689	935,377	-	607,688	-	327
	Contingency	746,672	-	746,672		-	-	746
	Moving Costs	163,522 40,275,969		163,522 40,275,969	71,364 1,919,595	92,158 34,847,499	1,670,898	1,837
		40,210,000		40,270,000	1,010,000	04,047,400	1,070,000	1,001
	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	-	-	-	-	-	-	
67117	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	
	Contingency	50,000	-	50,000	-	-	-	50
	Moving Costs	50,000	-	50,000	-	-	-	50
		50,000	-	50,000	-	-	-	50
	Total - Woodview Elementary	40,325,969	-	40,325,969	1,919,595	34,847,499	1,670,898	1,887
Bear Blvd Pre-K	General Contractor	672,007	_	672,007	_	431,214	_	240
Upgrades	Architect / Engineer	35,341		35,341		9,200		26
67201	Furniture & Equip	33,541		33,341		3,200		21
0/201	Other	274,869	-	274,869	-	274,266	-	
	Contingency	274,009		214,003		214,200		
	Moving Costs							
	Woving Costs	982,217	-	982,217	-	714,680	-	26
	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	-	-	-	-	-	-	
67131	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	
	Contingency	150,000	-	150,000	-	-	-	150
	Moving Costs	150,000	<u> </u>	150,000	-	-	<u> </u>	150
		150,000	-	150,000	-	-	-	150
	Total - Bear Blvd Pre-K	1,132,217	-	1,132,217	-	714,680	-	41
Lion Lane Pre-K	General Contractor	726,926		726,926		429,646		29
	Architect / Engineer	114,342	-	114,342	-	9,200	-	10:
Upgrades 67202		114,342	-	114,342	-	9,200	-	10:
0/202	Furniture & Equip Other	139,523	-	139,523	-	139,523	-	
	Contingency	100,020	-	-	-	-	-	
	Moving Costs		-	-	-	-	-	
		980,791	-	980,791	-	578,369	-	402
	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	-	-	-	-	-	-	
67130	Furniture & Equip	-	_	_	-	-	-	
.	Other	-	-	_	-	-	-	
	Contingency	150,000	-	150,000	-	-	-	15
	Moving Costs		-	-	-	-	-	
		150,000	-	150,000	-	-	-	15

Campus	Object	Budget as of October 31, 2024	Budget	Budget as of November 30, 2024	Encumbrance	Actual	Retainage	Balance
Project	Category	October 31, 2024	Adjustments November	November 30, 2024	Contract	Expenditure	Payable	Remaining
Tiger Trail	0 10 1	918.778		040.770		598.319		320.45
Pre-K Upgrades	General Contractor Architect / Engineer	918,778 124,363	-	918,778 124,363	-	598,319 74,114	-	320,45 50,24
67203	Furniture & Equip	124,363		124,303	-	74,114		50,24
07203	Other	99.557	-	99,557	-	99,557	-	
	OCIP	21,400	-	21,400	-	21,400	-	
	Contingency	-	-	· -	-	· -	-	
	Moving Costs		-	-	-	-	-	
		1,164,098	-	1,164,098	-	793,390	-	370,7
	Total - Tiger Trail Pre-K	1,164,098	-	1,164,098	-	793,390	-	370,7
Wildcat Way								
Pre-K	General Contractor	919,234	-	919,234	-	585,503	-	333,7
Upgrades	Architect / Engineer	124,377	-	124,377	-	74,539	-	49,8
67204	Furniture & Equip Other	99,200	-	99,200	-	99,200	-	
	OCIP	21,400	-	21,400	-	21,400		
	Contingency	21,400	_	21,400	_	21,400	_	
	Moving Costs	-	_	-	-	-	-	
	· ·	1,164,211	-	1,164,211	-	780,642	-	383,5
	Total - Wildcat Way Pre-K	1,164,211	-	1,164,211	-	780,642	_	383,5
Facility	-	•				•		•
Services	General Contractor	-	-	-	-	-	-	
Upgrades	Architect / Engineer	-	-	-	-	-	-	
67238	Furniture & Equip	-	-	-	-	-	-	
	Other OCIP	-	-	-	-	-	-	
	Contingency	200,000	-	200,000	-	-	-	200,0
	Moving Costs	200,000	-	200,000	-	-	-	200,0
		200,000	-	200,000	-	-	-	200,0
	Total - Facility Services	200,000		200,000	-	-	-	200,0
Central								
Warehouse	General Contractor	870,719	-	870,719	-	-	-	870,7
Upgrades	Architect / Engineer	70,944	-	70,944	-	-	-	70,9
67239	Furniture & Equip Other	27.563	-	27.563	-	-	-	27,5
	Future Work	27,563 50.000	-	50,000	-	-		27,5 50,0
	OCIP	12,642	-	12,642	-	-	-	12,6
	Contingency	25,981	-	25,981	-	-	-	25,9
	Moving Costs	20,001	_	20,001	-	_	_	20,0
	5 -	1,057,849	-	1,057,849	-	-	-	1,057,8
	Total - Central Warehouse	1,057,849	_	1,057,849	_	_	_	1,057,8

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	October 31, 2024	Adjustments November	November 30, 2024	Contract	Expenditure	Payable	Remaining
Textbook								
Warehouse	General Contractor	750,638	-	750,638	-	-	-	750,63
Upgrades	Architect / Engineer	62,068	-	62,068	-	-	-	62,06
67240	Furniture & Equip	86,822	-	86,822	-	-	-	86,82
	Other	28,940	-	28,940	-	-	-	28,94
	Future Work	50,000	-	50,000	-	=	-	50,00
	OCIP	10,898	-	10,898	-	-	-	10,89
	Contingency	22,398	-	22,398	-	-	-	22,39
	Moving Costs	1,011,764	-	1,011,764		<u> </u>	-	1,011,76
	Total - Textbook Warehouse	1,011,764	_	1,011,764	-	-	_	1,011,76
Administration								
Building	General Contractor	5,016,044	-	5,016,044	106,093	2,024,856	-	2,885,09
Upgrades	Architect / Engineer	19,801	-	19,801	2,788	17,013	-	
67231	Furniture & Equip	15,565	-	15,565	-	15,565	-	
	Other	267,103	-	267,103	-	267,103	-	
	OCIP	79,978	-	79,978	-	79,978	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs		-	-	-	-	-	
		5,398,491	-	5,398,491	108,881	2,404,515	-	2,885,09
Fratrice March	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	-	-	-	-	-	-	
67940	Furniture & Equip Other	-	-	-	-	-	-	
			-		-	-	-	
	Contingency	50,000	-	50,000	-	-	-	50,00
	Moving Costs	50,000		50,000	<u> </u>	<u> </u>		50,00
	Total - Administration Building	5,448,491		5,448,491	108,881	2,404,515		2,935,09
West Support Center								
	General Contractor	-	-	-	-	-	-	
Upgrades	Architect / Engineer	-	-	-	-	-	-	
67233	Furniture & Equip	-	-	-	-	-	-	
	Other	931,432	-	931,432	-	931,432	-	
	OCIP	-	-	-	-	-	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	931,432		931,432	-	931,432	-	
	Total - West Support Center	931,432		931,432		931,432		
Transportation	rotai - West Support Center	931,432	<u>-</u>	931,432	<u>.</u>	931,432	<u>-</u>	
Facility	General Contractor	2,708,118	_	2,708,118	_	1,054,347	_	1,653,77
Upgrades	Architect / Engineer	210,225	_	210,225	_	.,,	_	210,22
67227	Furniture & Equip	2,899	_	2,899	_	2,899	_	2.0,22
OILLI	Other	65,000	_	65,000	_	43,766	_	21,23
	OCIP	39,318	_	39,318	_	39,318	_	2.,20
	Contingency	78,968	_	78,968	_	00,010	_	78,96
	Moving Costs	70,000	_	70,000	_	_	_	70,00
	Moving Costs	3,104,528	-	3,104,528	-	1,140,330	-	1,964,19
	General Contractor							
Future Work		-	-	-	-	-	-	
Future Work 67974	Architect / Engineer	-	-	-	-	-	-	
0/9/4	Furniture & Equip	-	-	-	-	-	-	
	Other	50,000	-	50,000	-	-	-	50,00
	Contingency Moving Costs	50,000	-	50,000	-	-	-	50,00
	ovg code	50,000	-	50,000	-	-	-	50,00

Campus Project	Object Category	Budget as of October 31, 2024	Budget Adjustments November	Budget as of November 30, 2024	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
Police Department	General Contractor							
Upgrades	Architect / Engineer	-	-		-	-	-	
67241	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	
	OCIP	-	-	-	-	-	-	
	Contingency	250,000	-	250,000	-	-	-	250,00
	Moving Costs	250,000	-	250,000	-	<u> </u>		250,00
		230,000	-	230,000	-	-	-	230,00
	Total - Police Department	250,000	-	250,000	-	-	-	250,00
Tax								
Office	General Contractor	-	-	-	-	-	-	
Upgrades	Architect / Engineer	-	-	-	-	-	-	
67242	Furniture & Equip Other	-						
	OCIP	-	-	-	-	-	-	
	Contingency	50,000	-	50,000	-	-	-	50,0
	Moving Costs		-	<u> </u>	-	-	-	
		50,000	-	50,000	-	-	-	50,0
	Total - Tax Office	50,000	-	50,000	-	-	-	50,0
Ag Farm								
	General Contractor	2,167,300	-	2,167,300	-	2,167,300	-	50.0
Upgrades 67301	Architect / Engineer Furniture & Equip	59,979 500,000	(337,618)	59,979 162,382	-	- 41,741	-	59,9 120,6
07301	Other	500,000	(337,010)	57		41,741		120,6
	OCIP	124,532	337,618	462,150	_	124,532	_	337,6
	Contingency	-	-	-	-	-	-	
	Moving Costs		-	-		-		
		2,851,868	-	2,851,868	-	2,333,573	-	518,29
	Total - Ag Farm	2,851,868	_	2,851,868	_	2,333,573	_	518,29
Guthrie	rota. Agrain	2,00.,000		_,001,000		2,000,0.0		0.0,2
Center	General Contractor	-	-	-	-	-	-	
Upgrades	Architect / Engineer	-	-	-	-	-	-	
67243	Furniture & Equip	-	-	-	-	-	-	
	Other OCIP	-	-	-	-	-	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	-	-	-	-	-	-	
	Moving Cools	-	-	-	-	-	-	
	Total - Guthrie Center	_	_	_	_	_	_	
East Transition								
Campus	General Contractor		-		-	-	-	
Upgrades 67205	Architect / Engineer Furniture & Equip	110,465	-	110,465	2,653	107,812	-	
01200	Other	1,690,990	-	1,690,990	-	1,690,990	-	
	OCIP	21,260	-	21,260	-	21,260	_	
	Contingency		-	-	-	-	-	
	Moving Costs	1,822,715	-	1,822,715	2,653	1,820,062	-	
		1,822,715	-	1,822,715	2,653	1,820,062	-	
O4h T141	Total - East Transition Campus	1,822,715	-	1,822,715	2,653	1,820,062		
South Transition Campus	General Contractor	822,041	(41,546)	780,495	_	_	_	780,4
Upgrades	Architect / Engineer	158,705	(+1,540)	158,705	-	155,630	-	3,0
67206	Furniture & Equip	156,559	-	156,559	-	156,528	_	3,0
	Other	214,541	41,546	256,087	41,546	214,541	-	
	OCIP	13,775	-	13,775	-	13,775	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	1,365,621		1,365,621	41,546	540,474	<u>-</u>	783,6
			-				-	
	Total - South Transition Campus	1,365,621	-	1,365,621	41,546	540,474	-	783,6

Campus Project	Object Category	Budget as of October 31, 2024	Budget Adjustments November	Budget as of November 30, 2024	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
Athletic Facilities								
Don Coleman Coliseum	General Contractor	1,515,325	-	1,515,325	-	-	-	1,515,325
Upgrades	Architect / Engineer	119,005	-	119,005	-	-	-	119,005
67229	Furniture & Equip	-	-	-	-	-	-	0
	Other OCIP	-	-	-	-	-	-	0
	Contingency	22,000 95,215	-	22,000 95,215	-	-	-	22,000 95,215
	Moving Costs	95,215	-	95,215	-	-	-	95,215
	We will good a	1,751,545	-	1,751,545	-	-	-	1,751,545
Tully Stadium	General Contractor	1,503,190	_	1,503,190				1,503,190
Upgrades	Architect / Engineer	1,503,190	-	123,005	-	-	-	123,005
67230	Furniture & Equip	123,005	-	123,005	-	-	-	123,005
07230	Other	24,310	-	24,310	-	-	_	24,310
	OCIP	21,824	_	21,824	_	_	_	21,824
	Contingency	139,991	_	139,991	-	_	-	139,991
	Moving Costs	-	-	-	-	-	-	0
		1,812,320	-	1,812,320	-	-	-	1,812,320
Grob Stadium	General Contractor	433,982	-	433,982	-	-	-	433,982
Upgrades	Architect / Engineer	38,549	-	38,549	-	-	-	38,549
67228	Furniture & Equip	-	-	-	-	-	-	0
	Other	-	-	-	-	-	-	0
	OCIP	6,301	-	6,301	-	-	-	6,301
	Future work	50,000	-	50,000	-	-	-	50,000
	Contingency	12,950	-	12,950	-	-	-	12,950
	Moving Costs	541,782		541,782	<u>-</u>	-		0 541,782
		541,762	-	541,762	-	-	-	541,762
Natatorium	General Contractor	738,846	(15,615)	723,231	12,450	376,002	-	334,779
67223	Architect / Engineer	360,565		360,565	44,129	147,267	-	169,169
	Furniture & Equip	-	-	-	-	-	-	0
	Other	739,303	-	739,303	11,735	727,568	-	0
	OCIP		15,615	15,615	-	15,594	-	21
	Contingency	408	-	408	-	-	-	408
	Moving Costs	1,839,122	-	1,839,122	68,314	1,266,431	-	504,377
	Total - Athletic Facilities	5,944,769	_	5,944,769	68,314	1,266,431	_	4,610,024
Facilities Contingency		5,5 .4,7 00	_	5,5,100	20,014	.,200,401		.,5.5,624
67200	Facilities Contingency	50,153,710	951,138	51,104,848			-	51,104,848
	Total - Facilities Contingency	50,153,710	951,138	51,104,848	-	-		51,104,848

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	October 31, 2024	Adjustments November	November 30, 2024	Contract	Expenditure	Payable	Remaining
areer and Technical	•	· ·	11010111001		1.	Li control de la control de		
Education								
67961	CTE Bond Project	7,750,000		7,750,000	45,152	5,513,624		2,191,2
67962	CTE Visioning	315,000	-	315,000	-	284,767	-	30,2
	Total - CTE	8,065,000	-	8,065,000	45,152	5,798,391	-	2,221,4
ine and Performing Arts								
67952	Band Instruments	1.815.445	_	1.815.445	_	1.815.445	_	
07332	Orchestra Instruments	224,000		224,000		224,000		
	Band Uniforms	495,155	-	495,155	=	495,155	=	
	Drill team uniforms	165,400	-	165,400	180	133,943	-	31,
			-		180	133,943	-	
	Auditorium curtains	300,000	-	300,000	-	-		300,
	Total - Fine and Performing Arts	3,000,000	-	3,000,000	180	2,668,543	-	331,
Technology								
Purchases	E	0.477.100		0.474 :00		0.007.000		
6T101	Extended Network Availability	3,171,192	-	3,171,192	-	2,397,688	-	773,
6T102	Wi-Fi	4,000,000	-	4,000,000	-	3,295,803	-	704,
6T103	Visitor Tracking (printers & scanners)	70,000	-	70,000	-	42,250	-	27,
6T104	Security Cameras	4,487,500	-	4,487,500	72,190	1,111,272	-	3,304,
6T105	Content Filter, Firewall, DDOS, SIEM	3,750,000	-	3,750,000	-	2,737,239	-	1,012
		15,478,692	-	15,478,692	72,190	9,584,252	-	5,822,
6T201	Interactive Projector Updated	2,437,500	_	2,437,500	_	2,432,904	-	4,
6T202	Tech Room Buildout	36,000	-	36,000	_	21,633	_	14,
6T203	Library	1,500,000	_	1,500,000	_		_	1,500,
6T204	Tech Application Labs LC Mgmt	1,200,000	_	1,200,000		837,383	_	362,
6T205	Board Room AV	125,000		125,000		63,865		61,
6T206	TTC AV	157,000	-	157,000	=	6,078	=	150,
6T207	Time Clocks	2,725,668	-	2,725,668	78,435	2,305,137	=	342,
6T208	Cabling	1,791,504	-		8.745	747.601	-	1.035.
			-	1,791,504	8,745		-	
6T209	Video Streaming	200,000	-	200,000	-	74,550	-	125,
6T210	Phone System	1,622,399	-	1,622,399		1,169,240	-	453,
6T211	Campus & District Facility UPS	1,066,856	-	1,066,856	34,274	790,861	-	241,
6T212	Switches (L2, L3, ToR, Phone)	3,000,000	-	3,000,000	-	2,655,263	-	344,
6T213	Servers	782,715	-	782,715	-	782,715	-	
6T214	Storage	4,715,525	-	4,715,525	-	4,715,525	-	
6T215	Project Management	500,000	-	500,000	-	257,843	-	242,
		21,860,167	-	21,860,167	121,454	16,860,598	-	4,878,
6T301	Instructional Staff Computers	7,005,000	-	7,005,000	-	6,989,803	-	15,
6T302	Non-Instructional Staff Computers	3,116,155		3,116,155	<u> </u>	2,451,025		665,
		10,121,155	-	10,121,155	-	9,440,828	-	680,
6T401	Student Devices (HS): 9th - 12th	2,868,979	-	2,868,979		2,868,979	-	
6T402	Student Devices (MS): 6th - 8th	3,222,807	-	3,222,807	-	3,222,807	-	
6T403	Student Devices (ES): PK-5th	1,812,125	_	1,812,125	-	1,811,552	-	
6T404	Deployment	399,261	-	399,261	_	353,228	_	46,
6T405	Operation Connectivity	-	_	-	_	,	_	40,
		8,303,172	-	8,303,172	-	8,256,566	-	46
6T000	Contingency	2.954.938	_	2.954.938		_	=	2.954
01000	Contingency	2,954,938	-	2,954,938	-	-	-	2,954,

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	October 31, 2024	Adjustments	November 30, 2024	Contract	Expenditure	Payable	Remaining
			November					
Transportation								
67B01	Regular bus	7,490,540	-	7,490,540	2,203,910	5,286,630	-	0
67B02	Special Education Bus	2,158,525	240,524	2,399,049	1,299,800	858,725	-	240,524
67B03	Trucks/Trailers for Fine Arts	561,885	-	561,885	-	541,575	-	20,310
67B04	Radios for Transportation	208,556	-	208,556	-	208,556	-	0
67B00	Contingency	_	-	<u> </u>	-	<u> </u>		0
	Total - Transportation	10,419,506	240,524	10,660,030	3,503,710	6,895,486	-	260,834
Bond Plan	•	-						•
Administration	Staffing	9,045,000	-	9,045,000	-	7,809,213	-	1,235,787
63800	Other	2,589,931	-	2,589,931	327,766	1,272,779	-	989,386
	Fees	597,929	-	597,929		43,393	-	554,536
	Publicity	490,859	-	490,859	26,769	235,975	-	228,115
	Total - Bond Plan Administration	12,723,719		12,723,719	354,535	9,361,360		3,007,824
Hail	General Contractor	4,062,632	_	4,062,632	_	4,062,632	_	0
Damaged Roofs	Architect / Engineer	294,188	(73,556)		13,073	207.559	-	0
67250	Other	1,816	-	1,816	-	1,816	-	0
		4,358,636	(73,556)	4,285,080	13,073	4,272,007	-	0
	Total - Hail damage	4,358,636	(73,556)	4,285,080	13,073	4,272,007	_	0

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	October 31, 2024	Adjustments	November 30, 2024	Contract	Expenditure	Payable	Remaining
Safety and			November	l	l.			
Security Vestibules	Contingency	_	-	_	_	_	_	
67254	g,	-	-	-	-	-	-	
Edgewood	General Contractor	358,760	_	358,760	56,402	302,358	_	
Elementary	Architect / Engineer	25,594	-	25,594	4,252	21,342	-	
	Other	1,505	-	1,505	-	1,505	-	
	385,859 -	385,859	60,654	325,205	-			
Frostwood	General Contractor	246,710	-	246,710	16,229	230,481	-	
Elementary	Architect / Engineer	25,594	-	25,594	4,252	21,342	-	
	Other	21,984	-	21,984	1,181	20,803	-	
		294,288	-	294,288	21,662	272,626	-	
Pine Shadows	General Contractor	233,189	-	233,189	21,359	211,829	-	
Elementary	Architect / Engineer	25,594	-	25,594	4,252	21,342	-	
	Other	1,632	-	1,632	<u>.</u>	1,632	-	
		260,415	-	260,415	25,611	234,803	-	
Rummel Creek	General Contractor	146,311	-	146,311	19,645	126,664	-	
Elementary	Architect / Engineer	25,594	-	25,594	4,252	21,342	-	
	Other	5,810	-	5,810	190	5,620	-	
		177,715	-	177,715	24,087	153,626	-	
Shadow Oaks	General Contractor	223,189	-	223,189	45,810	177,379	-	
Elementary	Architect / Engineer	25,594	-	25,594	4,252	21,342	-	
	Other	2,335	-	2,335	-	2,335	-	
		251,118	-	251,118	50,062	201,056	-	
Westwood	General Contractor	266,189	-	266,189	49,709	216,479	-	
Elementary	Architect / Engineer	25,593	-	25,593	4,252	21,341	-	
	Other	5,775	-	5,775	1,552	4,223	-	
		297,557	-	297,557	55,513	242,043	-	
Bear Blvd	General Contractor	403,189	-	403,189	54,387	348,802	-	
Pre K	Architect / Engineer	25,594	-	25,594	4,252	21,342	-	
	Other	10,101	-	10,101	<u> </u>	10,101	-	
		438,884	-	438,884	58,639	380,245	-	
Lion Lane	General Contractor	-	-	-	-	-	-	
Pre K	Architect / Engineer	-	-	-	-	-	-	
	Other	3,950	-	3,950	-	3,950	-	
Tiger Trail	General Contractor	3,950	-	3,950	-	3,950	-	
Pre K	Architect / Engineer	-	-	-	-	-	-	
rie K	Other	3,800	-	3,800	-	3,800	-	
	Othor	3,800		3,800	<u> </u>	3,800	<u>-</u>	
		3,000	-	5,000	-	3,000	-	
	Total - Safety and Security Vestibules	2,113,586		2,113,586	296,228	1,817,354		

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	October 31, 2024	Adjustments November	November 30, 2024	Contract	Expenditure	Payable	Remaining
District-Wide	•	•	•		•	•	•	
Projects	General Trades	5,000,000	-	5,000,000	629,493	1,039,452	-	3,331,055
	MEP	4,500,000	-	4,500,000	2,819,165	379,644	2,356	1,298,835
	Copiers	800,000		000,008	-	781,039	-	18,961
	Total - District Wide Projects	10,300,000	_	10,300,000	3,448,658	2,200,135	2,356	4,648,851
Owner Controlled	•							
Insurance Program	OCIP		-	-	-	-	-	0
	Total - OCIP	-		-	-	-		0
Premium allocated								
to issuance costs	Premium allocated to issuance costs	5,147,068	-	5,147,068	-	5,147,068	-	0
	Total - Premium Allocated to Issuance	5,147,068	-	5,147,068	-	5,147,068	-	0
Unallocated								
Interest	Interest	23,083,921	963,607	24,047,528	-	-	-	24,047,528
	Reserve for Arbitrage	(3,057,271)	-	(3,057,271)	-	-	-	(3,057,271)
	Total - Interest Net of Arbitrage	20,026,650	963,607	20,990,257	-	-	-	20,990,257
	Total - Facility Improvement Program	844,916,783	963,607	845,880,390	25,359,947	615,302,555	6,676,542	198,541,346