



## Charlie Marshall Elementary and AC Blunt Middle School Wall Repairs

Project number 2320

July 1, 2024

- Contractor has replaced all rusted fasteners at gym basketball goals. This project is 95% complete.
- At AC Blunt 90% of the concrete work is complete.
- Approximately 35% of exterior walls at AC Blunt have been coated.
- Overall projects are 75% complete and on schedule. The contractor is hoping to finish this project by the end of July if weather conditions hold out.

