



## GMP TIMELINE – WYLIE CAMPUS – As of August 21, 2018

<u>EVENT</u>	<u>DATE</u>	<u>STATUS</u>
SD documents issued to Skanska	1/10/2018	COMPLETED
Skanska submits SD estimate to Collin College	2/23/2018	COMPLETED
Page Southerland Page presents concept design to Collin College Board of Trustees	2/27/2018	COMPLETED
Collin Executive Committee decides on one (1) GMP in lieu of multiple GMP's for project	3/2018	COMPLETED
Skanska submits SD update estimate to Collin College	4/13/2018	COMPLETED
DD documents issued to Skanska	5/24/2018	COMPLETED
Skanska submits DD estimate to Collin College	6/19/2018	COMPLETED
GMP timeline presentation to Facilities & Construction Committee	6/19/2018	COMPLETED
50% CD Documents issued to Skanska for GMP Pricing	6/26/2018	COMPLETED
Skanska to receive 50% CD/GMP Addendum from Page Southerland Page	7/13/2018	COMPLETED
Skanska submits GMP proposal to Collin College	8/7/2018	COMPLETED
GMP proposal review with Facilities & Construction Committee	8/21/2018	PENDING
GMP contract presented to Collin College Board of Trustees for approval	8/28/2018	PENDING
Notice to Proceed issued to Skanska to start construction	9/12/2018	PENDING