

Long-Range Facilities Plan Status Report
Provided by Johnson Controls, Inc.
December 4, 2012

Project Design and Construction

- Myers-Wilkins Elementary – The Gym addition roof, structural slab and precast concrete plank topping for the Media Center will be completed by January. Work will continue on the Classroom addition structure. Mechanical / electrical / drywall work continues inside the existing building. Interior painting will begin in early-January. Project projected to complete August, 2013.
- Congdon Elementary – All roofing will be completed in December. The slab on grade in the old Gym will be poured by mid-December, and the slab in the new Gym will be poured in mid-January. Upper level drywall taping and painting will be started in January. Exterior masonry work is planned to start after the upcoming holidays. Mechanical / electrical rough-in continuing inside the building. Project projected to complete August, 2013.