



Argyle Stadium

December 2024 Update

Site Construction



Press box

Concession
Stand

Home Parking

Site Photos



Field Events

Site Photos



Indoor Activity
Center

POGUE
CONSTRUCTION
POWERED BY PEOPLE

Site Photos



Visitor
Concessions

Key Milestones

Key Milestone Tracking	
Town Permit Field Event Locations	September 5 th 2024 January 1 st 2025
Press Box Erection Begins IAC Erection Begins	March 2025 Spring 2025
Visitor Grandstand Install Home Grandstand Install	Spring 2025 Early Summer 2025
Substantial Completion	November 2025

Look Ahead

- Grading
- Utilities
- Piers



A large, faded eagle logo is centered in the background of the slide. The eagle is facing right and is rendered in a lighter shade of red than the background. The text is overlaid on the eagle's head and neck area.

Middle School

December 2024 Update

Site Photos



Track & Field

Site Photos



Utilities &
Moisture
Conditioning

Site Photos



Mass Grading
&
Material
Storage

POGUE
CONSTRUCTION
POWERED BY PEOPLE

Look Ahead

- Continue Grading
- Continue Utilities
- Continue Moisture Conditioning



Key Milestones

Key Milestone Tracking	
Town of Argyle Permit	TBD
Grading Completion	November 2024
Substantial Completion	July 2026