

Argyle Stadium

May 2025 Update

Site Photos



POGUE
CONSTRUCTION
POWERED BY PEOPLE

Site Photos



POGUE
CONSTRUCTION
POWERED BY PEOPLE

Site Photos



Site Photos



POGUE
CONSTRUCTION
POWERED BY PEOPLE

Site Photos



Site Photos



Site Photos



Look Ahead

- Continue Pouring Fire Lanes on Visitor Side
- Continue Erecting Steel for Press Box
- Continue Masonry on Concession Stands
- Begin Visitor side grandstand installation



Key Milestones

Key Milestone Tracking	
Town Permit Field Event Locations	September 5 th 2024 January 1 st 2025
Press Box Erection Begins IAC Erection Begins	March 2025 Spring 2025
Visitor Grandstand Install Home Grandstand Install	Spring 2025 Early Summer 2025
Substantial Completion	November 23 rd 2025
Project Delays	29 Days



Middle School

May 2025 Update

Site Photos



Site Photos



Site Photos



Site Photos



POGUE
CONSTRUCTION
POWERED BY PEOPLE

Site Photos



POGUE
CONSTRUCTION
POWERED BY PEOPLE

Site Photos



Look Ahead

- All Slabs will be poured
- Waterproofing , Framing, and MEP will begin
- Steel erection will continue
- Finish Field Event and Tennis Courts
- Continue Brick Veneer
- Begin irrigation and landscaping



Key Milestones

Key Milestone Tracking	
Town of Argyle Permit	December 20, 2024
Dry in Building and Set RTU's	September 2025
Elevator Install	Spring 2026
Substantial Completion	July 2026