

**Long-Range Facilities Plan Status Report**  
**Provided by Johnson Controls, Inc.**  
**April 4, 2013**

**Project Construction**

- Myers-Wilkins Elementary – Exterior brick masonry has started and will be completed by June 1<sup>st</sup>. Floor preparations for terrazzo installation will start April 18<sup>th</sup>. The Kitchen cooler and freezer will be installed beginning April 22<sup>nd</sup>. All Kitchen equipment is now being fabricated. Gymnasium walls will be painted starting April 15<sup>th</sup>. Casework installation in the existing building will be finished April 19<sup>th</sup>, and has begun in the new additions. Above-ceiling inspections will be completed in the existing building for placement of ceiling tiles April 15<sup>th</sup>. Interior wall framing and mechanical / electrical rough-ins have begun in the Additions. The Gym wood floor is scheduled to start May 27<sup>th</sup>. Bossardt is working with contractors to accelerate sitework as soon as spring arrives. Project will be completed August, 2013.
  
- Congdon Elementary – Exterior brick and limestone masonry will proceed April 8<sup>th</sup> following delivery of limestone. Kraus-Anderson is working with contractors to accelerate sitework as soon as spring arrives. A final site design meeting is planned for April 8<sup>th</sup> based upon recent School Board decisions. 3<sup>rd</sup> Floor casework is completed, ceiling tiles are installed, and carpet installation will begin April 10<sup>th</sup>. 2<sup>nd</sup> Floor casework will be completed April 11<sup>th</sup>, and ceiling tiles are now being installed. 2<sup>nd</sup> Floor carpet will be started by May 1<sup>st</sup>. The Kitchen cooler and freezer will be installed during the week of April 15<sup>th</sup>. All Kitchen equipment is now being fabricated. 1<sup>st</sup> Floor wall framing is 95% complete, and related drywall and painting are well underway. The Gym wood floor is scheduled to start in early-June. Project will be completed August, 2013.