

Status of Bond Projects
7/9/2019 Governing Board Meeting

President Cox Golder, Vice President Zibrat, Board Members and Superintendent Jaeger, it is my pleasure to provide you with an update of the projects completed with bond funding.

Canyon Del Oro:

Bond Projects

- **P.A. system upgrades** **\$165,374**
 Project is 60% complete
 Interior wiring in progress

- **Track replacement 100% complete** **\$259,391**

- **Football field renovation** **\$82,965**
 Existing field removed – new field installation starts 7/1

- **CT supply water line repair – in progress** **\$37,326**
 Piping installed – backfilling next week



Ironwood Ridge:

Bond Projects

- Security and wrought iron fencing – 100 % complete **\$161,067**
- Paint all new security fencing – IRHS Blue **\$46,000**
Work is 100% complete
- Paint courtyard Ramada – in progress **\$21,000**
- Flooring improvements to: cafeteria, band & music room **\$136,061**
Demo is complete – carpet to be installed next week
Concrete work in cafeteria is 40% complete
Paint stripes on Monday
Water fountain additions
- Central plant boiler replacement solicitation **\$133,000**
Submittal approved – contractor ordering materials
- HVAC unit replacements – Buildings H, J & plant **\$32,744**
100% complete
- Mini split system & junction box replacement **\$5,742**
100% complete
- Security – access control upgrades **\$12,796**
100% complete



Copper Creek:

Bond Projects

- Access control hardware upgrades – 100% complete **\$27,111**

Coronado:

Bond Projects

- Remove and repair Jace (HVAC Controls) – July start **\$5,052**
- Security fencing upgrades – 6/24 start **\$9,108**
- Carpet installation in band room – 100% complete **\$21,149**

Cross:

Bond Projects

- Wrestling gym HVAC renovation – 40% complete **\$347,800**
New duct work and electrical work complete



El Hogar:

Bond Projects

- HVAC replacements to Land lab – 100% complete **\$19,553**



Harelson:

Bond Projects

- Boiler replacement – submittals approved – ordering materials **\$39,093**
- Carpet installation in Building B- rooms 1-6 – in progress **\$21,189**

Keeling:

Bond Projects

- Parking lot replacement – 100% complete **\$33,209**
- HVAC control upgrades – Building D – 7/1 start **\$32,898**
- Fiesta Bowl playground – fall break (Grant Project) **\$35,000**



La Cima:

Bond Projects

- **Maker Space** **\$10,000**
 Need wall art installed – await new P.O.

Mesa Verde:

Bond Projects

- **Parking lot renovation — July start** **\$11,855**
- **Flooring improvements – Kindergarten rooms 1 & 2** **\$10,065**
 Carpet and VCT have been removed
 Concrete work starts 6/28 – carpet installed week of 7/1

Nash:

Bond Projects

- **Intercampus security fencing upgrades – 95% Complete** **\$15,026**
- **Boiler replacement** **\$61,823**
 Submittals approved – contractor ordering materials
- **New drinking fountain – Building G upstairs – in progress** **\$6,636**

Painted Sky:

Bond Projects

- **Maker Space – in progress** **\$20,606**
- **Security fence painting – 7/15 start** **\$8,625**
- **Carpet installation in music room – July start** **\$5,916**

Prince:

Bond Projects

- **HVAC Buildings CN, CW, CE** **\$258,000**
95% complete – working on punch list items



Rillito:

Bond Projects

- **Pool renovations – July PO** **\$27,932**

Rio Vista:

Bond Projects

- **Maker Space – in progress** **\$11,708**

Walker:

Bond Projects

- **Single point of entry – 5/28 start** **\$68,686**
50% complete – drywall in progress – flooring next week
- **Security fencing upgrades – 100% complete** **\$83,637**
- **Painting of security fencing – await contractor scheduling** **\$4,400**
- **Create maker space room 19 – demo is complete** **\$37,845**
Electrical additions are complete – flooring 7/1
- **P.A system upgrades – F.S.E.C. – work is 40% complete** **\$53,641**
- **Admin. renovation fire alarm modification – 7/1 start** **\$5,255**



Wilson:

Bond Projects

- **Walkway lighting – Bollard & canopy lighting** **\$20,040**
100% complete
- **HVAC control upgrades to library & upper 700 wing** **\$103,612**
100% complete – final punch walk 7/1
- **Fire alarm control panel replacement – 7/1 start** **\$28,694**
- **Carpet installation in 600 wing – rooms 601-611** **\$34,619**
100% complete



**** SOMETHING NEW AT EVERY SCHOOL, EVERY YEAR! ****