

Construction Update

Week of 7/6/09

- 1. Bleachers are being constructed. Completion by July 28th.**
- 2. Elevator construction started and ongoing.**
- 3. Most scaffolding is down and removed.**
- 4. Scoreboard steel is being primed and painted.**

Week of 7/13/09

- 1. Complete press box flooring. (tile grout)**
- 2. Bathroom partitions installed.**
- 3. Continue all interior construction, electric and cosmetic.**

Week of 7/20/09

- 1. Concrete under bleachers and press box should be complete.**
- 2. Asphalt in front of press box.**
- 3. Continue bleacher construction. (seat installation)**

Week of 7/28/09

- 1. Cabinets in press box installed.**
- 2. All construction complete on press box.**

***Dressing room area in north end of stadium should be complete by 8/1/09.**

Wylie High School HVAC :

- 1. Hot water coils have been delivered.**
- 2. Common area piping and classroom piping to the mechanical rooms will be installed by the end of the week.**
- 3. All large pipe is insulated and most small pipe with pressure testing next week.**
- 4. All ductwork in band hall, science hall, and athletic areas is installed.**
- 5. Re installing ceiling grid in these areas.**
- 6. This project is on schedule.**