

Status of Bond Projects
2/10/15 Governing Board Meeting

President Day, Board Members, Mr. Nelson,
Current Project Update:

I. INSTRUCTIONAL SPACE / PORTABLE REPLACEMENT

A. Wetmore Center Portable Replacement / New Professional Development Building:
Construction is 32% complete.

Phase 1 renovations: School Operations, Federal Programs, Human Resources / Benefits, and Technology offices are all complete and occupied.

Phase 2 renovations: Student Services offices renovations are in process. Demo, interior framing and electrical rough-in are complete. Drywall is hung and being finished.

Phase 3 renovations: Professional Development Building construction is in process. The west portable has been removed and over-excavation of the building pad is being completed. Underground utility work is complete and footer and foundation installation is starting.



HR / Benefits Entry and Reception Counter



Completed Technology Offices



Over Excavation of Professional Development Building Pad

The Wetmore project is on schedule and on budget.

B. Donaldson Elementary School Addition / Remodel:

Design Development drawings are complete and Construction Documents are being prepared.

C. Mesa Verde Elementary School Addition / Remodel:

Construction Documents are complete and being priced. Mr. Mark Bollard of Swaim and Associates is here tonight to give a “virtual tour presentation” of the project.

II. HEALTH, SAFETY, AND SECURITY

A. Wilson K-8 Playground Improvements:

Courtyard playground improvements are complete.



Courtyard Playground Improvements

III. NEW SCHOOL

A. New Elementary School:

Programming of the new school is complete and Schematic Design is in process.

A website is available for project updates www.amphi.com/stem-school-news

