Bid Package #2 - Pred	Wall Panels	and Hollow Core Planks						
Company Name	Bas		Alternate #1 - Add to meet Construction Manager's schedule delivery range (10/30/2023 – 11/7/2023) fo precast wall panels and hollow core planks delivery	d Security (5%) Amount	Solar Feed Breakout	Precast Wall Panels and Hollow Core Plank Delivery	Addendum #1	Addendum #2
Lombard Architectural Precast Products Company	\$	1,309,000.00	\$ -	\$ 65,450.00	NOT APPLICABLE	10/30/2023	х	х
Mid-States Concrete Industries	\$	1,386,964.00	\$ -	\$ 69,348.20	NOT APPLICABLE	10/30/2023	х	NOT ACKNOWLEDGED
High-Concrete Group, LLC	\$	1,390,300.00	NOT POSSIBLE	\$ 69,515.00	NOT APPLICABLE	12/11/2023	х	х