

SPSD Working Schedule

19-Aug-25

SAGINAW ARTS AND SCIENCES							
Location	Description	End Date	Add/Contract	Admin	Contractors	STATUS	
BASEMENT LOCKER	RAIN WATER MITIGATION	9/12/2025	ADD	WTA	REMER	On Going	
	LOCKER ROOM FLOORING / EPOXY	9/26/2025	CONTRACT	RCH	NILES PAINTING		
	LOCKER ROOM FRP WALL COVERINGS	10/17/2025	ADD	RCH	GRAHAM		
	LOCKER ROOM PLUMBING FIXTURES	11/7/2025	CONTRACT	RCH	REMER		
	POOL ELEVATOR	10/17/2025	CONTRACT	RCH	A4 ACCESS	On Going	
POOL	TIMING SYSTEM / FINAL CLEAN	9/26/2025	CONTRACT	RCH	ADVANCE POOL	On Going	
1ST FLOOR	SCIENCE WING ADDITIONAL GAS AND FUME HOOD	10/31/2025	ADD	WTA	REMER	On Going	
	AUDITORIUM RIGGING	9/26/2025	CONTRACT / ADD	RCH	JANSON	On Going	
	AUDITORIUM LIGHTING / SOUND	9/26/2025	CONTRACT	RCH	FANTESEE / KLH	On Going	
	AUDITORIUM FINISHES	10/10/2025	CONTRACT	RCH	MB / NILES	On Going	
	AUDITORIUM ORCHESTRA PIT COVER	TBD	ADD	RCH	TBD		
	CONTROL ROOM (SOUND BOOTH)	9/26/2025	ADD	RCH	NILES / GRAHAM / REMER		
2ND FLOOR	ADDITIONAL DOORS AND HARDWARE	10/31/2025	ADD	WTA	GRAHAM		
EXTERIOR	ASPHALT	9/26/2025	CONTRACT	RCH	ACE		
	WEST PARKING LOT RESEAL / STRIPE	8/22/2025	CONTRACT / ADD	RCH	ACE		
ATHLETICS	FENCING	9/26/2025	ADD	RCH	BAY FARM	On Going	
ELEVATOR	REFURBISH FREIGHT ELEVATOR	10/31/2025	CONTRACT	RCH	GREAT LAKES ELEVATOR		

SAGINAW MIDDLE SCHOOL							
Location	Description	End Date	Add/Contract	Admin	Contractors	STATUS	
AUDITORIUM	Final A/V Adjustmens	8/22/2025	Contract	RCH	Fantasee	On Going	
ELEVATOR	Refurbish Freight Elevator	9/26/2025	Contract	RCH	Great Lakes Elevator	On Going	
BLEACHERS	Football Field Bleacher Work	10/31/2025	Contract	RCH	Wobig/Bourdow		

SAGINAW UNITED ATHLETIC FIELDS							
Location	Description	End Date	Add/Contract	Admin	Contractors	Status	
Field / Track	Site Concrete	9/19/2025	Contract		Pumford	On Going	
	Bleachers	9/19/2025	Contract		Southern Bleacher	On Going	
	Turf Sub-grade Work	8/22/2025	Contract		F&B	On Going	
	Turf	9/19/2025	Contract		Sprint Turf		
	Scoreboard	8/29/2025	Contract		Barret / Electromatic	On Going	
	Track Sub-grade	9/26/2025	Contract			On Going	
	Track Surface	10/31/2025	Contract				
	Fencing	9/26/2025	Contract		Nationwide		
Practice Fields	Grading / Seeding	10/17/2025	Contract		F&B		
Baseball / Softball	Bleachers	9/19/2025	Contract		Southern Bleacher		
	Fencing	10/10/2025	Contract		Nationwide		
	Irrigation	9/26/2025	Contract		F&B	On Going	
	Fine Grade / Seeding	10/17/2025	Contract		F&B		