

Long-Range Facilities Plan Status Report
Provided by Johnson Controls, Inc.
January 14, 2013

Project Design and Construction

- Myers-Wilkins Elementary – The Gym addition slabs will be poured by February. Load bearing masonry work for the Classroom addition structure has been slowed by cold temperatures, and hopefully will be completed by February 1st to allow roof bar joists and deck to proceed. Mechanical / electrical / drywall work continues inside the existing building. Interior painting has started inside the existing building. Project projected to complete August 2013.

- Congdon Elementary – All roofing has been substantially completed. The slab in the new Gym has been poured, which will allow Gym mechanical / electrical rough-in work to continue. Upper level drywall taping and painting continue. Exterior masonry work has started. Mechanical / electrical rough-in is continuing inside the existing building. Project projected to complete August 2013.