

BISD CAPITAL UPDATE

2025 March Capital Update

Items

| | |
|---|--|
| New JH Buildings A,B,C,D,E,F,G,H,I | <ul style="list-style-type: none">• Concrete pours complete on A, B, C, ½ D• Building steel complete (A, B, C, ½ D)• Underground in process (Electric 100% complete, Plumbing 80% complete)• New road expected this summer (allows for softball parking to be complete)• All buildings are on site• HVAC Controls (Honeywell BAC system same as HS) |
| Softball Renovation | <ul style="list-style-type: none">• Project down to punchlist• Waiting on Sound System Cost• Practice field side fencing coming (\$9500) |
| HVAC (Controls) | <ul style="list-style-type: none">• HS Gym replacement Summer 2025• HS controls complete• JH Honeywell System through Wifi and compatible with control systems. |
| Roofs Update | <ul style="list-style-type: none">• LC replacement underway (Working to avoid class disruptions) 5 roofs 3 completed expect to finish by next week |
| Transportation Parking | <ul style="list-style-type: none">• Civil package expected Feb 28th• Package will allow us to bid both gravel and pricing for concrete |