



BOARD OF SCHOOL TRUSTEES  
KELLER INDEPENDENT SCHOOL DISTRICT

**4H. Report**

**Date: December 13, 2004**

**SUBJECT: CONSTRUCTION MONTHLY REPORT**

**BOARD GOAL: Safe Schools**

**FISCAL NOTE: Budgeted in Bond Fund**

**Background Information:**

- Project Update; Colleyville:
  - The project shows 22 days lost in November due to weather. The project completion is off schedule by three weeks. The Construction Manager at Risk has modified deliveries to overcome the current delays.
- Budget: There are no budget items outstanding or being reviewed.

An update of all construction projects will be presented.

+++++

Respectfully submitted,

Mark A. Canterbury, AIA  
District Architect