



Professional Project Management Firm

AGCM Invoice 12840, dated 10/01/2025
No Exceptions as submitted.

Catherine Blackler, SPM - AGCM
October 13, 2025

AGCM, Inc.

P.O. Box 2682
1101 Ocean Drive (78404)
Corpus Christi, TX 78403
361-882-0469

La Vernia ISD
13600 US Hwy 87 West
La Vernia, TX 78121

Invoice number 12840
Date 10/01/2025

Project **22-002P La Vernia ISD Project
Management Services**

Billing Period 09/01/2025 - 09/28/2025

Invoice Summary

Description	Contract Amount	Total Billed	Prior Billed	Current Billed	Remaining	Percent Complete
PRE-DESIGN PHASE	149,596.00	149,596.00	149,596.00	0.00	0.00	100.00
22-002P PROGRAM MANAGEMENT	3,766,070.00	1,282,138.95	1,195,944.60	86,194.35	2,483,931.05	34.04
INVOICE CREDIT	0.00	-15,362.00	-15,362.00	0.00	15,362.00	0.00
Total	3,915,666.00	1,416,372.95	1,330,178.60	86,194.35	2,499,293.05	36.17

Professional Fees

	Hours	Rate	Billed Amount
Senior Project Manager			
Catherine Blackler	142.75	220.00	31,405.00
Project Advisor			
Jacobo E. Morales	5.75	247.00	1,420.25
Assistant Project Manager			
Michael W. Rogers	171.50	171.00	29,326.50
Walter Nu'u	140.00	171.00	23,940.00
Professional Fees subtotal	460.00		86,091.75

Reimbursables

	Units	Cost Amount	Billed Amount
Photocopies / Printing / Reproduction	1.00	102.60	102.60

**For Technology Dwgs
Invoice attached**

Invoice total **86,194.35**

Aging Summary

Invoice Number	Invoice Date	Outstanding	Current	Over 30	Over 60	Over 90	Over 120
12840	10/01/2025	86,194.35	86,194.35				
Total		86,194.35	86,194.35	0.00	0.00	0.00	0.00

Approved by:

Derek M. Bird
Director of Operations

NOTE:
Please send all accounts receivable correspondent to ar@agcm.com.

IMPORTANT PAYMENT INFORMATION:
Please call to verify any changes to our ACH information at 361-882-0469 ext 311 or 361-215-1533 (Brenda Brewer's cell) prior to making the changes.

REMIT PAYMENT TO:
AG|CM, Inc.
P.O. Box 2682
Corpus Christi, TX 78403

Invoice Supporting Detail

22-002P La Vernia ISD Project Management Services

Program Management Design Phase

Phase Status: Active

Billing Cutoff: 09/28/2025

Date	Units	Rate	Amount
------	-------	------	--------

WIP Status:

Subtotal	0.00
total	0.00

Program Management Procurement Phase

Phase Status: Active

Billing Cutoff: 09/28/2025

Date	Units	Rate	Amount
------	-------	------	--------

WIP Status:

Subtotal	0.00
total	0.00

Program Management Construction Phase

Phase Status: Active

Billing Cutoff: 09/28/2025

Date	Units	Rate	Amount
------	-------	------	--------

Labor

WIP Status: Billable

Senior Project Manager

Catherine Blackler

Billable Time	09/02/2025	4.00	220.00	880.00
---------------	------------	------	--------	--------

Misc Administrative: Email

Propane Gas - tie in at HS: Reviewed updated drawings & narrative - provided feedback for revision

Propane Gas - tie in at JH: Bldg 100 and Bldg 500: F/U email to BC to schedule work before winter

Pfluger Site Walk 09.05.25 - Notification to Dr. Cone

HS Bldg 100 Vestibule Doors: Site investigation for feedback to Dr. Cone regarding current condition/bond changes

Campus Wide Final Rekeying Meeting: Dr. Cone, Allegion and AGCM

Billable Time	09/03/2025	6.25	220.00	1,375.00
---------------	------------	------	--------	----------

Misc Administrative: Email

Fire Watch - check in with SafetyWide Patrol Officer

JH Semi Permanent Fence-site Walk to observe installation

AGCM Billing - F/U with AGCM Billing

PR: ASI 15 - cost received from BC - preliminary review

RCO 040 - Water meter fees - cost review / response to BC

Fiber Box in conflict with Sidewalk - review and coordination with Michael Rogers

PR 21 - JH Semi-Permanent Fence - cost review and response back to BC to revise and provide additional framing

Housekeeping

Concession Stand Water Run-Off: investigation of water run-off. Notified Dr. Cone

Natural Gas: Stake location for WTG gas meter

Fiber: Site walk to confirm location of new handhold in relation to new sidewalk

Technology - Safety and Secure Design Teams Meeting - Biweekly Update

Technology - Safety and Secure Drawings: Emailed marked up drawings to WHJW, Pfluger,

LVISD and AGCM team

Misc Administrative: Time

Billable Time	09/04/2025	3.00	220.00	660.00
---------------	------------	------	--------	--------

Invoice Supporting Detail

22-002P La Vernia ISD Project Management Services

Program Management Construction Phase

Phase Status: Active

Billing Cutoff: 09/28/2025

Date	Units	Rate	Amount
------	-------	------	--------

Labor

WIP Status: Billable

Senior Project Manager

Catherine Blackler

Misc Administrative: Email

Dr Cone / David Winkelmann - Coordination of JH fence fix.

PR 23 - Fire alarm meeting - design team / BC coordinate pathway from JH Bldg. 100, 500 & 600

Primary: Network & Camera switches - Coordination with Mr. Armstrong and Mr. Ramirez

HS 100 - Lobby design - feedback to Pfluger

JH Fence - Prepping documentation and email distribution to Bartlett regarding correction of gap control

Misc Administrative: Time

Billable Time	09/05/2025	8.00	220.00	1,760.00
---------------	------------	------	--------	----------

Misc Administrative: Email

HS 100 Vestibule - Review of TV location with Brandi Hanselka and AVP

PR 23 - JH - Existing Fire Alarm Tie in site walk with Michael Rogers

JH Semi Permanent Fence - Walk with David Winkelmann to review correction to fence posts

BC Draft PA 11 - coordinate certified payroll with Christian Cortez

Email responses: PR 21,

RCO 040 - Review, process, add back-up & prep for Dr. Cone Signature

PR 23 - Internal review of existing fire alarm

PR 24 - prep email response to Pfluger on approved TV location

Task Prioritization - CB, MR, WN

House keeping

Misc Administrative: Time

Billable Time	09/06/2025	2.00	220.00	440.00
---------------	------------	------	--------	--------

Misc Administrative: Email

Organization and Housekeeping

Billable Time	09/07/2025	2.00	220.00	440.00
---------------	------------	------	--------	--------

Misc Administrative: Email

Preparing / Team Task Prioritization for week 09/08/2025

Misc Administrative: Time

Billable Time	09/08/2025	6.00	220.00	1,320.00
---------------	------------	------	--------	----------

Misc Administrative: Email

JH Fire Watch - check in with Safety Officer

Field House Dryers: Natural Gas conversion - provided MEP Engineers feedback on make model serial number

Billing: Aries - review invoice against Proposal for compliance

Billing: Pfluger - review for compliance

Billing: AGCM - review for compliance

Billing: Terracon - review for compliance

Weekly LVISD Accounting Meeting: Belinda Raindl and Keagan P.

Billable Time	09/09/2025	14.25	220.00	3,135.00
---------------	------------	-------	--------	----------

Misc Administrative: Email

FF & E High School Meeting - Product Selection Design

BC Draft PA 11 - Schedule of Values review

BC Draft PA 11 - Work In Place Review

BC Draft PA 11 - Trade Partner PA / contract / WIP review

BC Draft PA 11 - General Conditions review of charges and back up

BC Draft PA 11 - General Requirements review of charges and back up

Misc Administrative: Time

Billable Time	09/10/2025	8.75	220.00	1,925.00
---------------	------------	------	--------	----------

Invoice Supporting Detail

22-002P La Vernia ISD Project Management Services

Program Management Construction Phase

Phase Status: Active

Billing Cutoff: 09/28/2025

Date	Units	Rate	Amount
------	-------	------	--------

Labor

WIP Status: Billable

Senior Project Manager

Catherine Blackler

Misc Administrative: Email
BC Draft PA 11 - Comment Review Meeting - Christian Cortes
RTM Water Barricade Invoice Review - Call to Jeff Smith to research added manpower. Revised
Inv if necessary
OAC 21 Bimonthly Meeting
Technology - Safety & Security Meeting related to Primary / Servers to HS Bldg 300 (Bartlett,
Pfluger, WHJW)
AGCM Internal Project Meeting - Jacobo, Michael, Walter
Technology - WAPS - Switches meeting with Mr. Armstrong and Mr. Ramirez
Stuck in Parent Pick Up line from HS Bldg 300
Graphics Vector Files - f/u with design team on vector files for Dr. Cone
Misc. Administrative: Time

Billable Time	09/11/2025	8.25	220.00	1,815.00
---------------	------------	------	--------	----------

Misc Administrative: Email
BC Draft PA 11 - Bartlett Cocke Self Perform Review
BC Draft PA 11 - Bartlett Cocke Self Perform comparison against GR costs
Invoice Processing for 09.2025 Board: DMC
Invoice Processing for 09.2025 Board: StateWide Patrol
Invoice Processing for 09.2025 Board: RTM Water Barricades
Invoice Processing for 09.2025 Board: Spot Coolers
Invoice Processing for 09.2025 Board: DBR
Invoice Processing for 09.2025 Board: Terracon
HS FF & E: Generate changes narrative and drawing update for design team from meeting
09.09.25
HS Principal - Brandi Hansleka Meeting on additional FF & E
HS Mailboxes: Taking measurements & Photos of INT mailboxes for design team

Billable Time	09/12/2025	5.25	220.00	1,155.00
---------------	------------	------	--------	----------

Misc Administrative: Email
LVISD Graphics Package - Forwarded Vector, PNG files to Valerie & Dr. Cone
BC PA 11 - FINAL: Processing for Board approval
JH Temporary Portable Firetrol revised invoice review - Michael Rogers

Billable Time	09/14/2025	1.25	220.00	275.00
---------------	------------	------	--------	--------

Misc Administrative: Email
HS Mailboxes; Prepared documentation for Architect to issue PR
FF & E: Follow up with Jen Lewis - provided logos and current graphic files

Billable Time	09/15/2025	11.75	220.00	2,585.00
---------------	------------	-------	--------	----------

Misc Administrative: Email
Firetrol: Response to unpaid invoice - Funding will be issued upon resolution of revised cost.
Bel: Follow up on Bel's email about Firetrol and Invoices on Board Agenda
Dr. Cone - Pre subcommittee meeting invoice/PR review
Firetrol Timeline / Revised Pricing spreadsheet
De la Garza Invoice - Price clarification for Dr. Cone - Michael Rogers
Firetrol Timeline / Revised Pricing spreadsheet
PR 21 - Analyzing Subs cost
Subcommittee meeting

Billable Time	09/16/2025	8.00	220.00	1,760.00
---------------	------------	------	--------	----------

Misc Administrative: Email
Meet Dr. Cone on Site - San Antonio Street / Hwy 87 construction dust concerns
Dust & traffic control concerns on San Antonio Street: Prepared narrative & photo
documentation, notified Bartlett
GVEC: F/U and response to Desti on GVEC electrical spike to Gym 3 HVAC units
FF & E: Research for Meteor - Room E111 sink and base cabinets
FF & E HS Meeting: Updating drawings for design team with notes / changes by LVISD
Misc Administrative: Time

Billable Time	09/17/2025	8.75	220.00	1,925.00
---------------	------------	------	--------	----------

Invoice Supporting Detail

22-002P La Vernia ISD Project Management Services

Program Management Construction Phase

Phase Status: Active

Billing Cutoff: 09/28/2025

Date	Units	Rate	Amount
------	-------	------	--------

Labor

WIP Status: Billable

Senior Project Manager

Catherine Blackler

Misc Administrative: Email

Fire Watch: Check In

PR 21 - JH Semi Permanent Fence - walk to count posts and confirm bottom tension band is in

PR 23: Fire Alarm Tie In - call to Jacobo to discuss funding from CM Contingency

PR 23: Fire Alarm Tie In - prepared narrative and emailed Bartlett about funding from CM Contingency

PR 23: Fire Alarm Tie In - reviewed cost and emailed Dr. Cone signature

PR 23: Fire Alarm Tie In - Dr. Cone office recap of cost and pick up executed copy

PR 23: Fire Alarm Tie In - emailed executed copy to BC

LVISD Internal Staff Meeting - Jacobo, Michael and Walter

PR RCO 047 RFI 133: RTM Pricing review

PRI New Addition: Walked Classrooms to verify TV install

PRI New Addition Connection: Walked with Dr. Cone on corridor connection and tile wainscot

5M Concrete: Verifying payment of invoiced for JH bus modification and Natural Gas

Sawcut/pour back

Primary New Addition: Response to Belinda Raindl and Keagan on Mr. Armstrong purchase of transceivers

LVPW: Call from Josh Delazerda on issues with RTM trucking on San Antonio Rd

LVPW: Emailed Josh Delazerda narrative and pictures sent to BC on RTM trucking at San Antonio Road

Billable Time	09/18/2025	6.25	220.00	1,375.00
---------------	------------	------	--------	----------

Misc Administrative: Email

Dr Cone: Initial phone call to discuss tennis court debris, and status of RTM trucking route off Bluebonnet.

Dr Cone: F/U with and updated on tennis court dust, and RTM truck routing

Dr Cone: Phone call: PRI overgrown grass installed under Bond to be cut

PR 23: JH Fire Alarm Tie-In Bldg 100 & 600 - review scope with Michael based on conversation with Christian Cortez-Bartlett

PR 23: JH Fire Alarm Tie-In Bldg 100 & 600 - review with Christian Bartlett

Propane Gas: F/U with Smith Propane, Mep Engineers to schedule on site walk

PR 21: JH Semi Permanent Fence: Completed final analysis of cost

Housekeeping

Misc Administrative: Time

Billable Time	09/19/2025	8.00	220.00	1,760.00
---------------	------------	------	--------	----------

Misc Administrative: Email

Natural Gas: Phone call with MEP Engineers to discuss pros & cons of tapping in a 2 1/2" line to a 2" line

Natural Gas: Preliminary discussion with David Winkelman sequencing around bond scope

Intermediate Shade Structure: Site visit to confirm location, took photos, prepared documentation for email to Dr. Cone

Propane Gas Temporary Hook Up: Site-walk with Smith Propane and Bartlett to discuss logistics of route and tie in

JH Semi-fence pricing finalization - recommendation to proceed narrative to BC

Firetrol Revised Invoice: Review with Michael Rogers

FF & E: Walked AG shop and documented MiG Welders and Storages Racks for Meteor.

FFF & E: Prepared narrative and photo documentation for MiG Welders and Storages Racks emailed Meteor.

Billable Time	09/22/2025	7.00	220.00	1,540.00
---------------	------------	------	--------	----------

Invoice Supporting Detail

22-002P La Vernia ISD Project Management Services

Program Management Construction Phase

Phase Status: Active

Billing Cutoff: 09/28/2025

Date	Units	Rate	Amount
------	-------	------	--------

Labor

WIP Status: Billable

Senior Project Manager

Catherine Blackler

Misc Administrative: Email
 Trade Partner Certified Payroll Copy request sent to Christian Cortes, Bartlett
 Daily Reports, Inspections, Site Observation Reports: F/U with Walter on getting copies for Procor Drive
 Track Punchlist - F/U with Michael Rogers on Lonestar Completion
 Notice of Liens: F/U with BC and emailed LVISD Kaegan copies of June releases
 Lonestar Bond Notice - Track: response to Josh, Jacobo and Derek
 Lonestar Bond Notice - Track: F/U with Bel and Keagan on payment
 Weekly LVISD Accounting Meeting: Belinda Raindl and Keagan P
 Housekeeping
 Asbestos Notifications: F/U with Kent Burcham on Invoice received and confirm if they should be funded
 PR's: Upload Architect PRs into Procore
 PR's: Upload Board Approved PR's into Procor
 PR's: Coordinate with Architect Missing PR's
 Monthly Board Meeting

Billable Time	09/23/2025	8.00	220.00	1,760.00
---------------	------------	------	--------	----------

Misc Administrative: Email
 Coordinates reschedule with BC and LVISD LVWP Dust control/Traffic on SA Street Meeting
 Seguin Electric Company Invoices/Charges: Discussed back story with Mr. Mills.
 Seguin Electric Company Invoices/Charges: F/U with Jacobo on allowable funding allocation
 Invoice Review: Aries Oct Rental
 Invoice Review: Smith Propane
 Invoice Review: Intech Southwest
 Natural Gas Design: F/U with MEP engineers on final design / PR
 Smith Propane Invoice - Provided feedback for Darcy and Mr. Mills
 Seguin Electric Company Inv: F/U with Dr. Cone / Provided feedback to LVISD accounting and Mr. Mills
 PR 34 (RCO 047) RTM Review Michael Rogers
 PRI Propane Gas - Discussion with Walter Nu about natural gas route - ASI 11. Provided documented back up.

Billable Time	09/24/2025	6.25	220.00	1,375.00
---------------	------------	------	--------	----------

Misc Administrative: Email
 Fiber: Discussion with Micheal on the status of the final terminations. Discussion with Mr. Armstrong on Zayo splicing /connection
 OAC Mtg 22
 Fiber Coordination Meeting to discuss final termination schedules - LVISD, ASAP, AGCM
 PR Review 36 (RCO 047r2)
 HS Student Relocate Thursday 10.02, 10.23 - meeting with Ms Hanselka
 HS Student Relocate Thursday 10.02, 10.23 - emailed BC NTP
 PR Review Process discussion w/ Braden Haley expectation of architect participation in reviewing cost and scopes

Billable Time	09/25/2025	8.50	220.00	1,870.00
---------------	------------	------	--------	----------

Misc Administrative: Email
 Team Coordination to address status of open items (Catherine, Micheal, Walter)
 Asbestos Notification: Working thru TDHSH unpaid invoices & invoices to be voided
 Natural Gas: On site visit to confirm install is per PR 25/ASI11
 Cores: F/U with Allegion on core delivery and keying schedule
 Cores: Core count for Package 1 - emailed Allegion
 Fiber Relocation Update with Micheal Rogers
 Set up Check-in in Meeting with Dr. Cone prior to weekend
 Cores: Call with Jeff Pendleton to discuss naming schedules received
 Cores: Call with Scott Bailey - Primary Core Count

Billable Time	09/26/2025	1.25	220.00	275.00
---------------	------------	------	--------	--------

Misc Administrative: Email
 PRI - F/u with Walter on dead plants - send out email to BC
 PR 33 - Natural Gas Conversion - Dwg review - separating for Smith Gas

Invoice Supporting Detail

22-002P La Vernia ISD Project Management Services

Program Management Construction Phase

Phase Status: Active

Billing Cutoff: 09/28/2025

Date	Units	Rate	Amount
------	-------	------	--------

Labor

WIP Status: Billable

Senior Project Manager

Subtotal 142.75 31,405.00

Project Advisor

Jacobo E. Morales

Billable Time 09/10/2025 2.00 247.00 494.00

OAC meeting attendance
 weekly project meeting with AGCM team to discuss project updates, milestones, challenges,
 current work in progress

Billable Time 09/17/2025 1.50 247.00 370.50

Weekly meeting with AGCM team to discuss project updates, milestones, challenges, current
 work in progress
 Review outstanding PRs

Billable Time 09/18/2025 0.25 247.00 61.75

Phone call to Catherine to discuss issue of fire alarm due demolition activities at Junior High

Billable Time 09/24/2025 2.00 247.00 494.00

- OAC meeting attendance

- Meeting with AGCM Team to discuss project updates, milestones, challenges, current work in
 progress

Subtotal 5.75 1,420.25

Assistant Project Manager

Michael W. Rogers

Billable Time 09/03/2025 10.50 171.00 1,795.50

Documented location of Fiber vault at HS Library; relayed info to Pfluger and Pape-Dawson
 Assisted LVISD in identifying standing water (storm drain) behind Primary
 Investigated possible water leak at Concession stand
 Identified and marked location for NG meter at Primary, relayed info to WTG
 Visited Central Office to investigate communication landlines used at LVISD
 Followed up with Future Infrastructure regarding Fiber vaults
 Spoke with LVISD about fiber vault placement and future sidewalk design
 Misc admin work

Billable Time 09/04/2025 4.00 171.00 684.00

Followed up with Future Infrastructure regarding remaining work
 JHS Fire Alarm discussion meeting
 Followed up with Firetrol regarding information discussed in meeting; relayed info to C. Blackler
 Checked/responded to emails

Billable Time 09/05/2025 11.00 171.00 1,881.00

Followed up with Fibertel regarding remaining fiber box to be installed
 Walked JH fence with BC to investigate height from ground and remedies for gates
 Walked JH to access fire alarms for PR23 rebuttal and to answer questions after yesterday's
 meeting
 Wrote narrative and marked up drawing with findings from above walk
 Reached out to MEP Engineering regarding previous meeting
 Measured dimensions of sidewalk at JH100 for PR request
 Received feedback on landlines from Central Office, relayed info to BC
 Misc admin work
 Escorted Fibertel onto campus for installation of remaining Fiber vault

Billable Time 09/06/2025 2.75 171.00 470.25

Compiled and marked up all correspondence with Firetrol to dispute invoice

Billable Time 09/08/2025 8.25 171.00 1,410.75

Invoice Supporting Detail

22-002P La Vernia ISD Project Management Services

Program Management Construction Phase

Phase Status: Active

Billing Cutoff: 09/28/2025

Date	Units	Rate	Amount
------	-------	------	--------

Labor

WIP Status: Billable

Assistant Project Manager

Michael W. Rogers

Followed up with Future Infrastructure for timeline on work
Misc admin work
Continued Firetrol invoice rebuttal and created timeline of events
Followed up with BC regarding gas line to primary gas meter
Followed up with WTG regarding meter installation at Primary
Requested LVISD move monuments at Primary riser location
Instructed Walter Nu'u on submittal log process

Billable Time	09/09/2025	9.00	171.00	1,539.00
---------------	------------	------	--------	----------

Followed up with Future Infrastructure for an update on fiber reroute
Followed up with MEP Engineering for feedback on JH fire alarms
Misc admin work
Marked drawing to show locations of gas dryers for MEP Engineering
Updated BC on fiber reroute and info from Firetrol regarding JH fire alarms
Reached out to Pfluger for sheet missing from Procore drawings
Sent Pfluger photos and drawing to request a PR for the sidewalk at JH100 to be replaced
Followed up with Pfluger regarding JH fiber reroute ASI by Owner
Followed up with Future Infrastructure again
Met with BC regarding HS and JH fiber reroute, relayed info from Future Infrastructure
Updated District Wide Fiber Reroute Observation Report
Updated drawing showing locations and progress of fiber reroute
Researched removable concrete anchors for pole vault standards at request of LVISD
Began researching and listing all appliances, dispensers, TP holders, etc.
Received update from Future Infrastructure; relayed update to LVISD and BC

Billable Time	09/10/2025	10.00	171.00	1,710.00
---------------	------------	-------	--------	----------

Misc admin work
Reviewed/uploaded BC weekly progress reports
Reviewed/uploaded Pfluger Observation report
Inquired with LVISD what dates power is needed at visitor press box, relayed info to BC
OAC meeting
Attempted to follow up with Future Infrastructure
Followed up with WTG regarding Primary gas meter; informed BC of installation so they can begin connection
Primary Technology Tie to Existing Campus meeting
LVISD Team - Weekly Project meeting
Attempted to follow up with Future Infrastructure again
Meeting with LVISD IT at HS300 MDF
Call back from Future Infrastructure with updated schedule; relayed info to BC

Billable Time	09/11/2025	9.25	171.00	1,581.75
---------------	------------	------	--------	----------

Met LVISD IT at Intermediate IDF
Verified WTG installed gas meter at Primary
Firetrol review with C.Blackler
Misc admin work
Reviewed Specs 271000 S. Cabling System and 272133 WLAN to verify responsibilities
Investigated source of copper lines at HS CTE as well as possible provider
Inquired with BC what is still needed for JH fire alarms
JH500 site visit to identify possible location for FA booster panel; sent pics & marked drawing to MEP, BC, Pfluger
JH500 site visit with BC and IES to investigate electrical panel
Followed up with Future Infrastructure
Followed up with Lonestar Paving to complete punch list items
Reviewed/uploaded OAC meeting minutes
Reviewed/uploaded DBR Field Observation report
Reviewed/uploaded WJHW Field Observation report

Billable Time	09/12/2025	2.75	171.00	470.25
---------------	------------	------	--------	--------

Walked HS400; Documented completion of fiber raceways at HS400 on observation report
Followed up with Future Infrastructure to see when fiber will be pulled
Misc admin work

Invoice Supporting Detail

22-002P La Vernia ISD Project Management Services

Program Management Construction Phase

Phase Status: Active

Billing Cutoff: 09/28/2025

Date	Units	Rate	Amount
------	-------	------	--------

Labor

WIP Status: Billable

Assistant Project Manager

Michael W. Rogers

Billable Time	09/12/2025	6.00	171.00	1,026.00
<i>BC asked when construction activities need to stop for Football game; acquired info from LVISD; relayed to BC Firetrol invoice review with C.Blackler Reviewed/uploaded Pfluger Observation report #11 Uploaded asbestos reports to Procore Reviewed/uploaded BC weekly progress report</i>				
Billable Time	09/13/2025	1.00	171.00	171.00
<i>Downloaded ASIs 14, 15, 16, 17, and 18 for review Reviewed and posted ASI #12 to Procore</i>				
Billable Time	09/14/2025	1.25	171.00	213.75
<i>Reviewed and posted ASI #15 to Procore Reviewed and posted ASI #18 to Procore Reviewed and posted ASI #16 to Procore</i>				
Billable Time	09/15/2025	9.00	171.00	1,539.00
<i>Met with BC regarding plan for fire alarms at JH100 and JH500 Worked on Firetrol cost assessment; sent assessment to Firetrol Reviewed/uploaded Pfluger observation report Followed up with Future Infrastructure Misc admin work Re-assessed De la Garza fence invoices</i>				
Billable Time	09/16/2025	8.50	171.00	1,453.50
<i>Followed up with Future Infrastructure; relayed update to C.Blackler Followed up with Lonestar Paving; relayed update to C.Blackler Overlayed drawings for and reviewed ASI 13 Overlayed drawings for and reviewed ASI 18 Followed up with Central Office regarding billing for landlines Began reviewing drawings and documenting appliances on spreadsheet Overlayed drawing for RCO0047R1 and began reviewing</i>				
Billable Time	09/17/2025	9.50	171.00	1,624.50
<i>Completed review of RCO0047 Misc admin work Met with LVISD to identify existing numbering system of valve tags Inquired with Ag teacher for peak times of electricity usage at BC request so IES can perform a usage study Coordinated with athletics and Lonestar Paving to schedule a time for LP to return and complete punch items Escorted fiber sub onto campus while pulling fiber from the street to HS Library Provided fiber progress report to LVISD</i>				
Billable Time	09/18/2025	9.50	171.00	1,624.50
<i>Met with Future Infrastructure on site for progress check Met with BC regarding dust complaints at JH Discussed RCO0037 and RCO0047 with C.Blackler Reviewed/uploaded DBR observation report Escorted and monitored Future Infrastructure and ASAP while pulling fiber and trenching between Library and HS400 Met with BC regarding possible better methods to reconnect JH100 fire alarm Reviewed Verizon bills at CO in search for possible landline line items</i>				
Billable Time	09/19/2025	3.50	171.00	598.50
<i>Escorted ASAP into HS400 to run fiber Followed up with BC regarding dust at tennis courts and on street near JH Escorted BC into Ag shop to investigate electrical</i>				
Billable Time	09/19/2025	8.00	171.00	1,368.00

Invoice Supporting Detail

22-002P La Vernia ISD Project Management Services

Program Management Construction Phase

Phase Status: Active

Billing Cutoff: 09/28/2025

Date	Units	Rate	Amount
------	-------	------	--------

Labor

WIP Status: Billable

Assistant Project Manager

Michael W. Rogers

Marked up drawings for two possible better options for JH100 fire alarm
Walked HS with Smith Propane and BC to identify what is needed to temporarily provide LPG to HS
Escorted ASAP into HS Library to run fiber
Escorted ASAP into HS300 to run fiber
Documented FFE items needed in Ag Shop
Notified school of painting scheduled at Primary corridor
Ensured all gates and doors are secured after fiber subcontractor finished for the day

Billable Time	09/20/2025	0.75	171.00	128.25
---------------	------------	------	--------	--------

Began reviewing RCO42

Billable Time	09/22/2025	9.50	171.00	1,624.50
---------------	------------	------	--------	----------

Continued review of RCO0047R1
Reviewed/uploaded BC weekly report
Walk at track to confirm whether or not punch items have been addressed
Followed up with Lonestar Paving regarding track punch list by phone call, text, and email
Received and began reviewing RCO0047R2
Followed up with Future Infrastructure about when they will return
Misc admin work

Billable Time	09/23/2025	8.25	171.00	1,410.75
---------------	------------	------	--------	----------

Followed up with Lonestar Paving
Followed up with Future Infrastructure
Reviewed RCO0047R2 and compared to RCO0047R1 and PR07
Reviewed RFI 152
Followed up with Pfluger regarding JH Fiber Reroute
At request from LVISD, collected new HVAC information and provided to LVISD
Misc admin work

Billable Time	09/24/2025	10.25	171.00	1,752.75
---------------	------------	-------	--------	----------

Followed up with ASAP regarding fiber progress; asked LVISD IT to contact Zayo
OAC meeting
Walked visitor bleachers/track with LVISD, BC, & Pfluger regarding visitor access to concessions/restrooms
FF&E site walk @ Primary and HS400
Completed review of RCO0047R2 and wrote narrative for Pfluger
Coordinated Fiber talk meeting with AGCM, LVISD, and ASAP; meeting at 1:30
Misc admin work

Billable Time	09/25/2025	10.00	171.00	1,710.00
---------------	------------	-------	--------	----------

Misc admin work
Escorted BC and IES into Ag shop to investigate electrical
Contacted ASAP for fiber progress update
Reviewed RCO0048 - PR#30
Walked JH with BC to document unforeseen sewer line located by RTM; photos taken; drawing marked up
Escorted ASAP to vault by HS Library, into Library, and HS MDF
Investigated HS500 fiber with LVISD IT
Investigated Support Services fiber; discovered its path places it in danger of being cut
Marked SS fiber plan on map; discussed with LVISD IT
Met with Courtney from ASAP for fiber update and discussed SS fiber plan

Billable Time	09/26/2025	1.50	171.00	256.50
---------------	------------	------	--------	--------

Checked status of NG line being installed at Primary
Escorted ASAP to HS300 MDF
Showed ASAP locations of fiber vaults

Billable Time	09/26/2025	7.50	171.00	1,282.50
---------------	------------	------	--------	----------

Invoice Supporting Detail

22-002P La Vernia ISD Project Management Services

Program Management Construction Phase

Phase Status: Active

Billing Cutoff: 09/28/2025

Date	Units	Rate	Amount
------	-------	------	--------

Labor

WIP Status: Billable

Assistant Project Manager

Michael W. Rogers

Checked status of existing sewer locate at JH100; took photos; marked up drawing with known route
Checked on progress of fiber reroute
Met with LVISD IT regarding fiber progress
Traced Support Services fiber route through HS400 ceiling grid
Continued reviewing RCO0048 - PR#30
Escorted ASAP into Primary IDF to investigate fiber coming in
Searched the area of the construction lay-down yard for an existing vault
Met ASAP for update; locked buildings when done

Subtotal 171.50 29,326.50

Walter Nu'u

Billable Time 09/02/2025 7.00 171.00 1,197.00

Walked JH site to check on fences and get with the contractor to make sure they are securing the fence at all times.
Visit Utilities crew at JH school to observe the ongoing progress of storm drainages installation.
Work with the site crew to pump water out of the foundation pad.
Check on the fence's contractor to observe areas that need TEA requirements.
Work on creating PRs for the temporary gas line for HS buildings.
Walked the primary site for observations
Walked the primary building for observation and generated daily reports.
Met with Mr. Armstrong to help him loading IT materials
Walked the HS site to observe the ongoing Fibers installation, they are setting boxes.
Worked on reviewing temporary gas line and how we can tie into the existing gas line for HS building.

Billable Time 09/03/2025 9.00 171.00 1,539.00

Met with Superintendent to observe the installation of the fence to make sure it's at TEA requirements
Work with the fences installer to make sure the gate hardware's installed correctly and the door gate operate properly.
Check emails and respond.
Visit JH school to check on the utility's contractor about the ongoing storm drain installation.
Work with RTM guys on pumping the water out of the new pad for JH building.
Walked the site to check up on the security fences to make sure they are all secured and locked.
Visit primary new building for observation on the final coating on the paint
Walked with the contractor assistant superintendent for an update on some areas that needs to correct.
Generated daily reports, take pictures and upload on Procore.
Walked the Intermediate site to observe the bricks installation.
Met with the Contractor assistant superintendent to give updates on HVAC progress.
Review Submittal: # 3.32 Fans & Booster Fans
Review Spec 23 34 00 - HVAC FAN....
Visit intermediate new addition for observation

Billable Time 09/04/2025 5.00 171.00 855.00

Check emails, respond and making phone calls.
Walked the concession stand building to make sure the water is working.
Walked the press box on the visitor side to make sure the power is on.
Upload Terracon Testing documentation
Upload RFIs Documentation
Walked the intermediates new building for observation.
Generate daily reports and take pictures.

Billable Time 09/08/2025 7.00 171.00 1,197.00

Invoice Supporting Detail

22-002P La Vernia ISD Project Management Services

Program Management Construction Phase

Phase Status: Active

Billing Cutoff: 09/28/2025

Date	Units	Rate	Amount
------	-------	------	--------

Labor

WIP Status: Billable

Assistant Project Manager

Walter Nu'u

Walked the site to checked on the construction fences gate to make sure they were closed and secure during school hours.
 Check emails and responded.
 Review submittal#4.31 Stair Handrails (Int.) - P1
 Review Specification: 05 52 13 - Pipe and Tube Railing.
 Review submittal#4.30 Exterior Rails (Int.) - P1
 Review submittal#4.39 Exterior Metal Roof Ladders - P2
 Review Specification: 05 50 00 - Metal Fabrications
 Review submittal # 4.41 Metal Pan Stairs (JHS AREA L) - P2
 Review Specification 05 51 13 - Metal Pan Stairs
 Go through all City inspections documents and upload them on Procore.
 Work on submittals documentation and upload on Procore
 Walk the site to observe the constructions progress.

Billable Time	09/09/2025	8.00	171.00	1,368.00
---------------	------------	------	--------	----------

Check emails and responds, update the team on the construction status.
 Visit JH to observe the dirt progress, building the pad for the new building foundations
 Visit the ongoing sewer drainage installation.
 Observe on putting in 10' curb inlet (storm drainage structure).
 Observe on the 18" INV (IN) invert in elevation (where the 18" pipe enter and 18" INV (OUT) The invert out elevation (where the 18" pipe exits).
 Met with the utilities foreman to discuss some areas of progression.
 Visit the portable to respond on the ac unit been frozen and not blowing cool air.
 Schedule a tech to get the AC unit fix asap
 Walked the Primary site to observe on the exterior camera's locations, playground layout and the landscaping progress.
 Walked the primary building to observe the installation of all doors and hardware.
 Visit the gym addition for observation on the overhead, IES the electrician piping and pulling wires, Gillett installing ductwork for AC.

Billable Time	09/10/2025	6.00	171.00	1,026.00
---------------	------------	------	--------	----------

Check email and respond
 Met up with the constructions team to discuss the milestone of the construction progress
 Portable #3 had an AC issue so I worked with Aries Technician to defrost the unit and replace filter. This process was 3hrs process.
 Continue to work on to organize city inspections document, RFIs and submittals.
 Sat in the OAC meeting at Barlett Corke Trailer.

Billable Time	09/11/2025	4.00	171.00	684.00
---------------	------------	------	--------	--------

Check emails and respond.
 Walked the intermediates site to observe installation of gutters, downspouts and the installation of the bricks on the exterior wall.
 Walked the primary new building to observe wrapping up the constructions progress, final paint, replacing damage tiles, cleaning LVT floor and replacing some of the damaged ceiling tiles.
 Walked the intermediate new building to observe on the Datas, speakers and AP cables.
 Worked with Future Infrastructure to saw cut the sidewalk to run line for fibers conduits.
 Walked the JH school to observe the foundations pad progress, compacting, rolling, testing and build up to meet elevations.

Billable Time	09/11/2025	2.00	171.00	342.00
---------------	------------	------	--------	--------

Worked with Future Infrastructure to saw cut the sidewalk to run the line for fibers conduits.
 Observe underground line installation.

Billable Time	09/12/2025	8.00	171.00	1,368.00
---------------	------------	------	--------	----------

Invoice Supporting Detail

22-002P La Vernia ISD Project Management Services

Program Management Construction Phase

Phase Status: Active

Billing Cutoff: 09/28/2025

Date	Units	Rate	Amount
------	-------	------	--------

Labor

WIP Status: Billable

Assistant Project Manager

Walter Nu'u

Walked the JH school to observe the ongoing building pad progress, moving dirt, testing and compacting.
Observed shoting elevations and location of the storm box
Visit CTE site to observe the underground conduit and pour of the concrete duct bank.
Review plan for clarification. Sheet C5.02 Drainage Plan
Walked the Concession stand to check on the water to make sure it's running for the night game.
Checked on the press box at the visitor side to make sure the building has power.
Review submittal#7.9. Landscaping - hydroseed.
Walked the primary site to observed spraying hydroseed and check the materials.
Walked the primary building to observe the installation of handrails in the interior ramp in the hallway and quadrilling holes on the sidewalk for handrails.
Observed all bathroom's fixtures installations, flush the lines to make sure they're working properly.
Walked the Intermediates Gym Addition to Observe the overhead progress, completed the duct work, located of the relief hood on the existing and moved due to obstruction.
Observed test and balance at primary new building
Observed Bathrooms fixtures been installed, check ADA compliance elevation.
Review submittals and specifications.

Billable Time	09/12/2025	1.00	171.00	171.00
---------------	------------	------	--------	--------

Walked the JH school to observe the ongoing building pad progress, moving dirt, testing and compacting.

Billable Time	09/15/2025	8.00	171.00	1,368.00
---------------	------------	------	--------	----------

Check on email and respond, making phone calls.
Update the team and reviewing progress of the construction
Working on consolidating documentation of the constructions.
Walked the CTE area to observe the setting of the 3X3 JB box
Observed the pouring of the concrete flowable over duct bank.
Walked the primary site to observe the installation of the playground equipment
Walked the primary building with Palmetto guys on test & balance the circulations of the ac systems.
Walked the site on check core drilling handrails on the sidewalk.
Walked with the superintendent at the primary to check and observe tie into the existing primary building.
Visit Intermediate new building progress.

Billable Time	09/16/2025	9.00	171.00	1,539.00
---------------	------------	------	--------	----------

Check emails and respond. / Visit the library new addition to observe the above ceiling progress from rough in conduits for electrical, ductwork for the ac, and sprinkler system installation.
Had a meeting with the team to address task, hot topic to get the construction running smoothly
Working on reviewing submittals on Procore
Working with GC to make sure the paint smell at Intermediate is addressed.
Visit at JH site to observe the ongoing storm drain installation and the building pad process.
Walked the site to check on the constructions fence to make sure it secure and locked during school hours.
Work with La Vernia IT stuff to install transceiver at primary new building inside the IT closet.
Walked the intermediate new addition building to observe the ongoing AC duct work on the overhead on the 1st floor and 2nd floor.
Continue to observe installation of plumbing fixtures and testing of the lines.
Walked with the electrician to discuss the progress, check on the specs and submittals.
Respond to a call that two rooms at Intermediate existing building loose power.
Work with IES the electrician to find the cause and get these two rooms power.

Billable Time	09/17/2025	8.00	171.00	1,368.00
---------------	------------	------	--------	----------

Invoice Supporting Detail

22-002P La Vernia ISD Project Management Services

Program Management Construction Phase

Phase Status: Active

Billing Cutoff: 09/28/2025

Date	Units	Rate	Amount
------	-------	------	--------

Labor

WIP Status: Billable

Assistant Project Manager

Walter Nu'u

Walked the Constructions first thing in the morning to make sure all constructions gates are closed and secures during school hours. / Monitoring the boring and installation of fibers at Highschool building.
Visit Primary site, observe the ongoing assembling of playground equipment, discuss the schedule how long it takes on the process.
Walked the primary building to observe the ongoing, documented the ongoing progress of final touch of each classroom
Walked the roof to observe the insulation of the new gas line throughout the entire primary roof building.
Observe the installation of the handrails inside and outside of the primary building.
Review submittals#4.25: Interior Handrails Data
Review Specification 05 73 00 - Decorating Metal Railing system
Walked the roof at Intermediates new additions to observe the finish product installation.
Review submittals#11.01-1:Mod. Roofing -Project
Review Specification 07 52 19 - Modified Bitumen "Cool Roof" Membrane Roofing System

Billable Time	09/18/2025	8.00	171.00	1,368.00
---------------	------------	------	--------	----------

Met up with Mr. Cone to discuss some concern on some low areas at the primary site.
Walked with BC Superintendent to discuss the action plan to take care of those low areas.
Visit JH site to observe the pad foundation progress and discuss with Terracon the testing of each area progress.
Address the concern at the tennis court being slippery with BC contractor
Work with BC to take care the tennis court and make sure the tennis court is taken care of
Visit the intermediate building for observation on the construction progress.
Walked the 1st level at intermediate building to observe the overhead, ductworks, electrical piping and plumbing.
Work with the fiber crew and boring crew to start pulling cables.

Billable Time	09/19/2025	6.00	171.00	1,026.00
---------------	------------	------	--------	----------

Walked the intermediates 2nd floor to observe above ceiling progress from labeling plumbing piping, installing supply tap lines insulation, Exhaust hoods installed on the roof and return duct. /
Walked with GC contractor, Smith Gas and AGCM team at the high school site to discuss the locations for gas tank and game plan on installing temporary gas line for high school building.
Observed the LVT flooring installation.
Walked the intermediate site to observe the brick installation
Walked the 1st floor to observe the bathrooms, Toilets fixtures
Observed the installation of the water heater and building its racks
Review submittal#3.13 Electric heater
Address the Tennis court again before Tennis game started
Observed the fiber installation and cover holes back.

Billable Time	09/19/2025	3.00	171.00	513.00
---------------	------------	------	--------	--------

Walked the intermediates 2nd floor to observe above ceiling progress from labeling plumbing piping, installing supply tap lines insulation, Exhaust hoods installed on the roof and return duct. /
Walked with GC contractor, Smith Gas and AGCM team at the high school site to discuss the locations for gas tank and game plan on installing temporary gas line for high school building.
Observed the LVT flooring installation.
Walked the intermediate site to observe the brick installation
Walked the 1st floor to observe the bathrooms, Toilets fixtures
Observed the installation of the water heater and building its racks
Review submittal#3.13 Electric heater
Address the Tennis court again before Tennis game started
Observed the fiber installation and cover holes back.

Billable Time	09/22/2025	7.00	171.00	1,197.00
---------------	------------	------	--------	----------

Meet up with La Vernia IT personal to install to install a couple transceivers.
Visit the playground to observe the installation of the Flexiturf at the playground
Review submittals #7.9 playground rubber surfacing

Billable Time	09/23/2025	8.00	171.00	1,368.00
---------------	------------	------	--------	----------

Invoice Supporting Detail

22-002P La Vernia ISD Project Management Services

Program Management Construction Phase

Phase Status: Active

Billing Cutoff: 09/28/2025

Date	Units	Rate	Amount
------	-------	------	--------

Labor

WIP Status: Billable

Assistant Project Manager

Walter Nu'u

Walked the site to observe the constructions progress.
Visit JH to observe the ongoing installations of the 18" storm line, setting up the 3' X 3' JB.
Walked the site to check the security fence to make sure all gates are close and secured.
View plans and submittals for information and double check the progress
Generate reports, take pictures and upload on Procore
Organize documents and upload on Procore.
View RFIs and emails design team.
Walked the primary site with the plumber and GC superintendent to discuss the new gas line route.
Observed the ongoing playground rubber turf installation.
Observe the handrails welding and installation.
Viewing Specification on some areas that need clarification.
Walked the primary with Superintendent to
Work the IT guys to install more switch in the IT closet.

Billable Time	09/23/2025	1.00	171.00	171.00
---------------	------------	------	--------	--------

Walked the gym addition with electrician to discuss the progress.
Documented the progress, eg, Duct work, electrical rough in, painting and waterproofing.
Walked the library new addition to document the progress, take pictures and have a discuss with the electrician on electrical scope.
Visit Intermediate build to check on security door to make they are closed and secured.

Billable Time	09/24/2025	8.00	171.00	1,368.00
---------------	------------	------	--------	----------

Walked the site to observe the condition of the temporarily security fence to make sure it secure and closed during school operation.
Walked the tennis court to check the floor to make its dust free.
Sat in the OAC meeting to discuss the milestones of the project.
Walked the primary new building to do the punch walk for the interior with the design team and BC.
Walked with plumber and BC to verify the new location where gas line is going to run at
Walked with FF&E and La Vernia stuff to discuss delivery schedule date and action plan where easy access to the building.
Visit the playground area to observe ongoing rubber tuff installation.
Walked the Intermediate site to observe the exterior brick wall and down spout installation.

Billable Time	09/25/2025	8.00	171.00	1,368.00
---------------	------------	------	--------	----------

Check emails and respond.
Update the team and follow up.
Walked the concession stand to make sure the water is working properly
Walked the press box to make sure the power is working properly
Visit primary new building to walk the Electrician to do an owner training with La Vernia stuff.
Walked with the design team for another punch walk at Intermediate new addition for above ceiling.
Walked the playground with BC superintendent to observe the ongoing playground progress.
Worked with fiber team running cables and installing cables at MDF room at library
Monitoring the progress to guard the security fence to make sure no kids go through the gate.

Billable Time	09/25/2025	2.00	171.00	342.00
---------------	------------	------	--------	--------

Continue monitoring the fibers progress and watch the gate to make sure no kids go through the gate.
Generated daily report and upload them on Procore.
Met up the Fiber PM and the assistant to discuss the progress and schedule when they can complete the installation.

Billable Time	09/26/2025	7.00	171.00	1,197.00
---------------	------------	------	--------	----------

Invoice Supporting Detail

22-002P La Vernia ISD Project Management Services

Program Management Construction Phase

Phase Status: Active

Billing Cutoff: 09/28/2025

Date	Units	Rate	Amount
------	-------	------	--------

Labor

WIP Status: Billable

Assistant Project Manager

Walter Nu'u

Checked and responded to emails.
Walked the primary building with BC to observe hallway painting progress.
Visited the primary playground to review final touches on the rubber turf installation.
Walked with the contractor's assistant PM to observe wall progress at the existing primary renovation.
Reviewed roof progress at the intermediate new addition.
Visited the library addition to check electrician's work on RTU wiring for stat-up.
Observed gas line progress, trenching, and concrete demo for gas line installation
Walked the intermediate building to review overall construction progress.
Met with superintendent to discuss construction milestones.
Checked on concession stand to make sure has water and operate properly.
Checked on the press box to make power is on and working properly for the game night.

Subtotal	140.00	23,940.00
Labor total	460.00	86,091.75

Expense

WIP Status: Billable

Catherine Blackler

Expense Report

Photocopies / Printing / Reproduction 07/25/2025 1.00 102.60 102.60

Bill Client: 1/2 size set - Technology drawings draft design - campus wide existing ICB, CR, DC
and speaker site survey (Primary, Intermediate, Junior High, High School)

Subtotal	1.00	102.60
Expense total	1.00	102.60

Program Management Close-out Phase

Phase Status: Active

Billing Cutoff: 09/28/2025

Date	Units	Rate	Amount
------	-------	------	--------

WIP Status:

Subtotal	0.00
total	0.00

Program Management Warranty Phase

Phase Status: Active

Billing Cutoff: 09/28/2025

Date	Units	Rate	Amount
------	-------	------	--------

WIP Status:

Subtotal	0.00
total	0.00

Pre-Design Phase

Phase Status: Active

Contract		Previously Billed			To Bill		
Units	Amount	Units	%	Amount	Units	%	Amount

Labor 149,596.00 921.50 81 121,171.00

Invoice Supporting Detail

22-002P La Vernia ISD Project Management Services

Pre-Design Phase

Phase Status: Active

Contract		Previously Billed			To Bill		
Units	Amount	Units	%	Amount	Units	%	Amount
Subtotal	149,596.00	921.50	81	121,171.00	0.00	0	0.00

Invoice Credit

Phase Status: Active

Billing Cutoff: 09/28/2025

Date	Units	Rate	Amount
------	-------	------	--------

WIP Status:

Subtotal	0.00
total	0.00

Invoice Summary

	Contract	Billed	%	Remaining	%
Labor	3,915,666.00	1,370,213.16	35	2,545,452.84	65
Expense		230.54		-230.54	
Consultant		45,929.25		-45,929.25	
Total	3,915,666.00	1,416,372.95	36	2,499,293.05	64



227 W. Nakoma San Antonio, Texas 78216
Local (210) 366-4808 Fax (210) 366-4827
www.LSRSA.com
invoices@LSRSA.com

INVOICE

Page	1
Invoice Number	0001115834
Invoice Date	7/24/2025
PO Number	
Job Name	AG CM/LVISD INTERCOM DRWG
Customer	0002102955

Bill To: CASH CUSTOMER

Ship To: CASH CUSTOMER

00000

00000

Job Name: AG CM/LVISD INTERCOM DRWGS			Ordered By: CATHERINE BLACKLER		
PO Number:			Terms: COD		
Item Code	Description	Sheets	Sqft/ Qty	Price	Amount

PDF-01	PDF PLOTS	76	228	0.4500	102.60
--------	-----------	----	-----	--------	--------

Payment: VISA *****2119 01498G 102.60

Customer Signature: _____

Sub-Total	Sales Tax	Balance Due
102.60		0.00