

Status of Bond Projects
6/9/15 Governing Board Meeting

President Day, Board Members, Mr. Nelson,
Current Project Update:

I. INSTRUCTIONAL SPACE / PORTABLE REPLACEMENT

A. Wetmore Center Portable Replacement / New Professional Development Building:

Construction is 75% complete.

Phase 3 renovations: Professional Development Building construction is in process.

The building is being dried-in with roofing, siding, and glass installation. Interior mechanical rough-in is complete and drywall installation is in process. Civil work is also in process.



North Elevation



Interior M,P,E Rough-In

The Wetmore project is on schedule and on budget.

B. Donaldson Elementary School Addition / Remodel:

Design Development drawings are complete and Construction Documents are being prepared.

C. Mesa Verde Elementary School Addition / Remodel:

Construction is 5% complete.

Demolition is complete in the Admin, W2, W4, and E2 Buildings in preparation of renovations which have started. The northwest portable has also been removed from the site in preparation of the new classroom building construction. Classroom Technology re-cabling has started.



Interior Demolition

The Mesa Verde project is on schedule and on budget.

II. NEW SCHOOL

A. New Elementary School:

Design Development drawings are complete and are being reviewed by district personnel. Construction Documents have been started.

A website is available for project updates www.amphi.com/stem-school-news

