

PROJECT NAME  
 PROJECT MANAGER  
 PROJECT SUPERINTENDENT  
 TIME PERIOD

Gilbert Intermediate  
 BOBBY KELLEY  
 FRANK PATTON  
 6/8/2020

TASK	Subcontractor/Supplier	M	T	W	TH	F	S	SU	M	T	W	TH	F	S	SU	M	T	W	TH	F	S	SU
		6/8	6/9	6/10	6/11	6/12	6/13	6/14	6/15	6/16	6/17	6/18	6/19	6/20	6/21	6/22	6/23	6/24	6/25	6/26	6/27	6/28
<b>NEW ADDITION</b>																						
Install Security Controls and Wiring	DAC	X	X	X	X	X	C															
Complete Fiber Runs, Test & Checkout	J&L								X	X	X	X	X	C								
Install Fire Strobes	TEXAS FIRE & CABLE	X	X	X	X	X	C															
Install HVAC Grilles	RABROKER	X	X	X	X	X	C															
Overhead Final	CITY OF STEPHENVILLE					X	C															
Electrical Trim Out	ROCKIN R	X	X	X	X	X	C															
Drop Ceiling Tile	T&D								X	X	C											
Install VCT @ Ramps & Stairs	PDL								X	X	X	X	X	C								
Rework fire Suppression Drops	AUTOMATIC FIRE								X	X	C											
Final Fire Suppression Inspection	AUTOMATIC FIRE										X	X	C									
Install Doors & Hardware/ Toilet Partitions	TEXOMA																					
Paint Touch Up & Punch	WILLIS								X	X	X	X	X			X	X	X	X	X	C	
<b>GIRLS LOCKER ROOM</b>																						
CMU Installation	ALAMO	X	X	X	X	X	C															
Install Electrical In Wall & Above Ceiling	ROCKIN R	X	X	X	X	X	C															
Frame Ceiling	T&D					X	X	X	X	C												
Install Duct	RABROKER	X	X	X	X	X	C															
Repair Sheetrock, Tape, Bed & Texture	WILLIS	X	X	X	X	X	X	X	X	X	X	X	X	C								
Block Fill Walls & 1st coat of Paint	WILLIS	X	X	X	X	X	X	C														
Install Resinous Floor	DLS															X	X	X	X	X	C	
<b>KITCHEN RESTROOM</b>																						
Install Ceiling Grid & Tile	T&D					X	C															
Install Lighting	ROCKIN R								X	C												
Install Duct & Grilles	RABROKER								X	C												
Paint Door Frame	WILLIS			X	X	X	C															



PROJECT NAME  
 PROJECT MANAGER  
 PROJECT SUPERINTENDENT  
 TIME PERIOD

AG Center  
 BOBBY KELLEY  
 FRANK PATTON  
 6/8/2020

C+V2Y:AE

TASK	Subcontractor/Supplier	M	T	W	TH	F	S	SU	M	T	W	TH	F	S	SU	M	T	W	TH	F	S	SU
		6/8	6/9	6/10	6/11	6/12	6/13	6/14	6/15	6/16	6/17	6/18	6/19	6/20	6/21	6/22	6/23	6/24	6/25	6/26	6/27	6/28
<b>AG Building</b>																						
Install Ductwork & Insulate	RABROKER	X	X	X	X	X	X	X	X	X	X	X	X	C								
Install Roof Penetrations	RABROKER	X	X	X	C																	
Install Big Ass Fans	RABROKER	X	X	X	X	X	X	X	X	X	X	X	X	X	C							
Start Up HVAC/ Condition Bldg	RABROKER								X	X	X	X	X	C								
Inst Plywood Top of Ext. Wall @ Projectors	T&D					X	C															
Pull Homeruns and Set Panels & Land	ROCKIN R	X	X	X	X	X	X	X	X	X	X	X	X	X	C							
Low Voltage Conduit in Welding Shop	ROCKIN R																					
Install & Terminate Permanant Power	ROCKIN R	X	X	X	X	X	C															
Install Lighting Fixtures	ROCKIN R	X	X	X	X	X	X	C														
Final Coat Paint (ALL)	WILLIS								X	X	X	X	X	X	X	X	X	X	X	X	X	X
Install Low Voltage Devices	J&L/DAC/Lonestar/	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	C
Install Balance of Door Glass	SUNBELT																					
Install Doors & Hardware/Restroom Partitions	TEXOMA	X	X	X	X	X	X	C														
Install Millwork	HOWARD MCKINNEY															X	X	X	X	X	C	
Install Lockers	TEXOMA															X	X	X	X	X	C	
Above Ceiling Finals	CITY OF STEPHENVILLE					X	C													X	C	
Drop Ceiling Tiles	T&D															X	X	X	X	X	C	
Seal Floors	SEALANT SOLUTIONS	X	X	X	X	X	X	C														
Install Plumbing Fixtures	RABROKER	X	X	X	X	X	X	C														
<b>Site Work</b>																						
Install Gates and Slats on Fencing in Place	VIKING FENCE															X	X	X	X	X	C	
Install Fencing/ Gates @ Northend	VIKING FENCE	?	?	?	?	?	?		?	?	?	?	?	?		?	?	?	?	?		

HOLIDAY