January 5, 2017

Dec. 8th - 103 New Requests 128 Work in Progress 35 Complete 9398 Closed Work Orders Jan. 12 – 107 New Requests 144 Work in Progress 40 Complete 9465 Closed Work Orders

Maintenance Department Updates

Current Projects:

DSC Roofing Project

1) Roofing project to replace 3 areas of sloped roofing is designed and ready for bidding. Bidding to take place late spring.

Rupert Elementary Modulars

1) Coats – closet shelves and coat hooks made and installed.



January 5, 2017

2) Carpet – Completed in hallways and entrances.



<u>Minico</u>

1) Irrigation Pump Project Relocation- Advanced Irrigation Solutions is designing the relocation of Minico's turbine pump. This is being relocated because MID is dropping the water level in the ditch.



Old Food Service Building Project for Minico Construction Class - Students in Minico's construction class have removed the old freezer from the previously operated Food Service Building which is currently used for District storage. Minico's construction class will build on the current building where the freezer was removed. This work will continue at the start of third trimester because the class is not offered 2nd trimester. Before



January 5, 2017

3) Hitting Facility – Ground was prepared and contracts were awarded to Cleary Building Corp. for construction of a pole building for a hitting facility. Building permit applied for. Scheduled for construction February 9th or 10th.



4) New Carpet – Entryway of Minico Multi-purpose building.



5) Fire Suppression – Pressure solenoid frozen and broken – emergency repair- completed.



January 5, 2017

6) Bleachers



7) Basketball controllers



All Schools

1) Snow Removal & Flooding

Minico

Heyburn

Maintenance Building

