

## **BUILDINGS/GROUNDS & TRANSPORTATION REPORT**

**Date:** June 16, 2025  
**To:** Board of Education  
**From:** Jeff Stauder

### **BUILDINGS/GROUNDS**

#### **Facilities Committee**

The Facilities Committee did not meet.

#### **Summer Projects**

The track respray has begun. They are spraying it now, but it will be a couple more weeks before they line it.

The painting of the exterior at the Jr. High is complete and the awning will get started in July.

The High School gym floor will begin July 7<sup>th</sup> and it should be finished up by the 21<sup>st</sup>. We will also be putting in the new Valcom Paging System at the High School in July.

#### **Building Maintenance**

The Custodians have all started their summer cleaning and some minor repair work. Henson Robinson has also started the maintenance of the HVAC and should be wrapping up soon.

#### **Building Demo**

The demo started off really quick and now it has slowed a little. I think he has about 3-4 more weeks at Washington before he moves to Lincoln.