

**TO:** David Meadows  
**FROM:** Julie Hinds  
**RE:** Construction Projects Update

---

As the start of school quickly approaches, I would like to submit a report to the board listing all projects that have been completed and all projects that are nearing completion within the District. A list of projects per school is attached indicating the project name, the current status, and the completion date/anticipated completion date.

The major construction project this summer occurred at Tupelo High School under the construction contract with Century Construction Company. The project is on schedule to be complete by July 22, 2011 as required in the contract documents. With the completion date on the 22<sup>nd</sup>, the following week will allow for all punchlist items to be completed and for move-in prior to arrival of teachers on August 1<sup>st</sup>.

With the consolidation of the student bodies of Carver Elementary and Church Street Elementary, we have spent the past month moving furniture and teacher supplies. All kindergarten, 1<sup>st</sup>, and 2nd classrooms to be housed at Carver and Lawhon will be in place by Friday, July 15<sup>th</sup>.

Moving K-2<sup>nd</sup> grade classes out of Church Street has left classrooms available within that building. Rather than rent space for the High School Advancement Academy during the '11-'12 school year, we will be moving HSAA to Church Street School. This move is scheduled to occur the week of July 18<sup>th</sup>.

Please let me know if you have any questions.