

BISD CAPITAL UPDATE

2025 June Capital Update

Items

New JH Buildings A,B,C,D,E,F,G,H,J **See Key Plan	<ul style="list-style-type: none">• Concrete pours complete on all buildings• Building steel complete on all buildings except J• Underground in process (Electric 100% complete, Plumbing 100% complete)• Roof Complete on A,B,C,D,E,F,G• Perimeter Framing(A,B,C,D,E,F,G), Duct work (A, B,C,D,E), Sprinkler System (A,B,C,D,E,F,G)• New road expected this summer, dirt work started (Lime Stabilization Complete)• HVAC Controls (Honeywell BAC system same as HS)• Interior Framing Started (A,B,C,D,E)
Softball Renovation	<ul style="list-style-type: none">• Sound System install scheduled Wed June 18• Parking Lot to be completed Summer 2025
Transportation Parking	<ul style="list-style-type: none">• Awaiting Bids bids to be received on June 20
West End Gym Package C	<ul style="list-style-type: none">• Restrooms at Gym• Coaches Office• Storage Closet<ul style="list-style-type: none">◦ Sheds have been moved◦ Anticipated dirt work this week
OBP Package C	<ul style="list-style-type: none">• Corridor Refresh<ul style="list-style-type: none">◦ WallPaper removed and drywall patched◦ Tile to start this week• Addition of faculty bathroom near Kinder wing<ul style="list-style-type: none">◦ Slab has been cut◦ Plumbing to be started this week
HS	<ul style="list-style-type: none">• Original Building closing air gaps complete• Renovation of room 304 into Life Skills room awaiting quotes