

FACILITIES/CONSTRUCTION REPORT

JUNE 2024

NAPI Reroof:

6-3 Windy, warm@59 degrees. Heartland Mechanical turn off boilers, drain glycol from lines, 2 workers.

6-4 Windy, warm@56 degrees. Heartland Mechanical drain glycol from lines, disconnect power to air handler units (3), 2 workers. Littrell Electric disconnect power to air handler units, 1 worker.

6-5 Windy, warm@62 degrees. CentiMark unload trucks (3) hauling dense pack insulation with telehandler and store in playground area, 2 workers.

6-6 Calm, warm@70 degrees. CentiMark unload truck (1) hauling equipment with telehandler and store in playground area, 2 workers.

6-11 Windy, warm@70 degrees. CentiMark on site watch training video, waiting for TERO to supply workers, 3 workers.

6-12 Windy, warm@73 degrees. CentiMark on site, waiting for TERO to supply workers, 3 workers.