

FACILITIES/CONSTRUCTION REPORT AUGUST 2020

BMS Renovation/Addition:

8-3 Sunny, hot. T&L Glass installing new doors/windows to the new entrance to school, 3 workers. Just-Rite Acoustics hanging grid suspended ceilings in corridors, 2 workers. Hagestad painting corridors 4 workers and new addition ceiling 2 workers, installing insulation rod/caulking seams of concrete walls of new addition, 2 workers. Systems Northwest installing new cabling from IT to pods, 2 workers. United Electric pulling new fire/electric wires in 6th grade pod 4 workers, installing new fire/electric conduit in new addition 2 workers, and 1 worker installing new outlets in new addition. Heartland hanging duct new addition, 4 workers. Wadsworth installing new boilers (3) mechanical room new addition, 4 workers. Sletten texturing new entrance 2 workers, sheetrock/insulate new restrooms 2 workers, installing new window/doors in new offices 2 workers, sweeping /cleaning up 2 workers. Anderson Masonry bricked off door, old south hallway entrance to gym, 1 worker.

8-4 Sunny, hot. T&L Glass installing new doors/windows to the new entrance to school, 3 workers. Just-Rite Acoustics hanging grid suspended ceilings corridors, 2 workers. Hagestad painting corridors 4 workers and new addition ceiling 2 workers, installing insulation rod/caulking seams of concrete walls of new addition, 2 workers. Systems Northwest installing new cabling from IT to pods, 2 workers. United Electric pulling new fire/electric wires in 6th grade pod 4 workers, installing new fire/electric conduit in new addition 2 workers, and 1 worker installing new outlets in new addition. Heartland hanging duct in new addition 4 workers. Wadsworth installing new boilers (3) mechanical room new addition, 4 workers. Sletten texturing new entrance 2 workers, sheetrock/insulate new restrooms 2 workers, installing new window/doors in new offices 2 workers, sweeping /cleaning up 2 workers. Anderson Masonry bricked off door, old south hallway entrance to gym, 1 worker.

8-5 Sunny, hot. T&L Glass installing louvers in kitchen/mechanical rooms, 3 workers. Just-Rite Acoustics hanging grid suspended ceilings corridors, 2 workers. Hagestad painting corridors 2 workers and new addition ceiling 2 workers, installing insulation rods/caulking seams of concrete walls of new addition, 2 workers. Systems Northwest installing new cabling from IT to pods, 2 workers. United Electric pulling new fire/electric wires in 6th grade pod 4 workers, installing new fire/electric conduit in new addition 2 workers, and 1 worker installing new outlets in new addition. Heartland hanging duct in new addition 4 workers. Wadsworth installing new boilers (3) mechanical room new addition, 4 workers. Sletten texturing 6th grade pod 2 workers, framing rooms in kitchens 2 workers, installing new window/doors in new offices 2 workers, sweeping /cleaning up 2 workers. Anderson Masonry bricked off door, old south entrance to gym, 1 worker.

8-6 Sunny, hot. Just-Rite Acoustics hanging grid suspended ceilings corridors, 2 workers. Hagestad painting entry offices 2 workers, and new addition ceiling 2 workers, installing insulation rods/caulking seams of concrete walls of new addition, 2 workers. Systems Northwest installing new cabling from IT to pods, 2 workers. United Electric pulling new fire/electric wires in 6th grade pod 4 workers, installing new fire/electric conduit in new addition 2 workers, and 1 worker installing new outlets in new addition. Heartland hanging duct in new addition 4 workers. Wadsworth plumbing hotwater heaters mechanical

mezzanine 4 workers. Sletten texturing new entrance 2 workers, framing rooms in kitchen 2 workers, installing new window/doors in new offices 2 workers, sweeping up cleaning 2 workers. Anderson Masonry bricked off door, old south entrance to gym from outside, 1 worker.

8-10 Sunny, warm. Northwestern Energy installing new gas valve to new addition, 2 workers. Just-Rite Accoustics hanging grid suspended ceilings in corridors, 2 workers. Hagestad painting 6th grade pod ceiling 2 workers, and new addition walls 2 workers, painting outside iron of entrances, 2 workers. Systems Northwest installing new cabling from IT to pods, 2 workers. United Electric pulling new fire/electric wires in 6th grade pod 4 workers, installing new fire/electric conduit in new addition 2 workers. Heartland hanging duct in new addition 4 workers. Wadsworth plumbing hotwater heaters in mechanical mezzanine, 4 workers. Sletten framing cafetorium 2 workers, sheetrock cafetorium 2 workers, installing new windows/doors in new offices 2 workers, sweeping/cleaning up 2 workers. Anderson Masonry bricked off old south entrance to gym from outside, 1 worker.

8-11 Sunny, warm. Northwestern Energy installing new gas valve to new addition, 2 workers. Just-Rite Accoustics hanging grid suspended ceilings in corridors, 2 workers. Hagestad painting 6th grade pod ceiling, 4 workers, and new addition walls 2 workers, painting outside iron of entrances, 2 workers. Systems Northwest installing new cabling from IT to pods, 2 workers. United Electric pulling new fire/electric wires in 6th grade pod 4 workers, installing new fire/electric conduit in new addition 2 workers. Heartland hanging duct in new addition 4 workers. Wadsworth plumbing hotwater heaters in mechanical mezzanine, 4 workers. Sletten framing cafetorium 2 workers, sheetrock cafetorium 2 workers, installing new windows/doors in new offices 2 workers, sweeping/cleaning up 2 workers. Anderson Masonry bricked off old south entrance to gym from outside, 1 worker.

8-12 Sunny, warm. Just-Rite Accoustics hanging grid suspended ceilings in corridors, 2 workers. Hagestad painting 6th grade pod ceiling, 4 workers, and new addition walls 2 workers, painting outside iron of entrances, 2 workers. Systems Northwest installing new cabling from IT to pods, 2 workers. United Electric pulling new fire/electric wires in 6th grade pod 4 workers, installing new fire/electric conduit in new addition 2 workers. Heartland hanging duct in new addition 4 workers. Wadsworth pipefitting gas lines in new addition, 4 workers. Sletten framing cafetorium 2 workers, sheetrock cafetorium 2 workers, installing new windows/doors in new offices 2 workers, sweeping/cleaning up 2 workers. Anderson Masonry bricked off old south entrance to gym from outside, 1 worker.

8-13 Sunny, warm. Just-Rite Accoustics hanging grid suspended ceilings in corridors, 2 workers. Hagestad painting corridors, 4 workers, and new addition walls 2 workers, painting outside iron of entrances, 2 workers. United Electric pulling new fire/electric conduit in new addition, 2 workers. United Electric pulling new fire/electric wires in 6th grade pod 4 workers, installing new fire/electric conduit in new addition 2 workers. Heartland hanging duct in new addition 4 workers. Wadsworth pipefitting gas lines in new addition, 4 workers. Sletten framing cafetorium 2 workers, sheetrock cafetorium 2 workers, installing new windows/doors in new offices 2 workers, sweeping/cleaning up 2 workers. Anderson Masonry bricked off old south entrance to gym from outside, 1 worker.

8-14 Sunny, warm. Hagestad painting new addition walls 2 workers, installing insulation rods/caulking seams of concrete walls of new addition, 2 workers. Sletten framing cafetorium 2 workers, sheetrock cafetorium 2 workers, sweeping/cleaning up 2 workers.

8-17 Sunny, hot. Just-Rite Accoustics hanging grid suspended ceilings in corridors, 2 workers. Hagestad painting corridors, 4 workers, and new addition walls 2 workers, painting outside iron of entrances, 2 workers. United Electric pulling new fire/electric conduit in new addition, 2 workers. United Electric pulling new fire/electric wires in 6th grade pod 4 workers, installing new fire/electric conduit in new addition 2 workers. Heartland hanging duct in new addition 4 workers. Wadsworth pipefitting gas lines in new addition, 4 workers. Great Falls Fire Suppression pipefitting fire sprinklers for new addition, 3 workers. Sletten framing cafetorium 2 workers, sheetrock cafetorium 2 workers, installing new windows/doors in new offices 2 workers, sweeping/cleaning up 2 workers.

8-18 Sunny, hot. Just-Rite Accoustics hanging grid suspended ceilings in corridors, 2 workers. Hagestad painting corridors, 4 workers, and new addition walls 2 workers, painting outside iron of entrances, 2 workers. United Electric pulling new fire/electric conduit in new addition, 2 workers. United Electric pulling new fire/electric wires in 6th grade pod 4 workers, installing new fire/electric conduit in new addition 2 workers. Heartland hanging duct in new addition 4 workers. Wadsworth pipefitting gas lines in new addition, 4 workers. Great Falls Fire Suppression pipefitting fire sprinklers for new addition, 3 workers. Sletten framing cafetorium 2 workers, sheetrock cafetorium 2 workers, installing new windows/doors in new offices 2 workers, sweeping/cleaning up 2 workers. First Mark rolled out geotextile liner in sub excavated bus lane, hauled in fill materials, loader levelling fill, 4 workers. Trails End hauling fill materials 1 belly dump, 1 side dump and 1 independent belly dump, 3 workers.