

FACILITIES/CONSTRUCTION REPORT

JUNE 2024

BHS Sportsplex:

6-19 Calm, warm@65 degrees. Sletten strip forms for curb, set forms to grade for slab with drains under the bleachers, 8 workers. Nationwide Sports Construction dig 20" drain pipe with mini-excavator, line trench with geo-tech liner and backfill bedding material with tracked skidsteer, compact with smooth plate compactor, 4 workers. Trails End haul in bedding material with 1 side dump, back fill around curb in the outfield, landscape with tracked skidsteer, 2 workers.

6-20 Calm, warm@69 degrees. Sletten set forms to grade for slab with drains under the bleachers, pour/finish concrete slab, 8 workers. Nationwide Sports Construction dig 20" drain pipe with mini-excavator, line trench with geo-tech liner, backfill bedding material with tracked skidsteer, compact with smooth plate compactor and smooth drum roller, 4 workers. Trails End landscape with tracked skidsteer, dig electric line with mini-excavator, and haul concrete with 1 mixer truck, 2 drivers, 3 loads. Schellenger backfill behind retaining wall with loader, compact with smooth drum roller and fill to grade for sidewalk with mini-excavator, 3 workers.

6-24 Breezy, warm@72 degrees. Sletten set form to grade for slab with drains under the bleachers, pour/finish concrete slab, 7 workers. Nationwide Sports Construction dig 20" drain pipe with mini-excavator, line trench with geo-tech liner, backfill bedding material with tracked skidsteer, load excavated material on side dump and belly dump with tracked skidsteer, 4 workers. Trails End dig electric line with mini-excavator, haul bedding material with belly dump and side dump, and haul concrete with 1 mixer truck, 5 workers. Schellenger backfill behind retaining wall with mini-ex and tracked skidsteer, compact with smooth drum roller and fill to grade for sidewalk with mini-excavator, 3 workers. Littrell Electric lay conduit in trench for electrical, crowsnest to transformer, 2 workers.

6-25 Calm, warm@72 degrees. Sletten strip forms, set forms to grade for sidewalk, 7 workers. Nationwide Sports Construction dig 20" drain pipe with mini-excavator, line trench with geo-tech liner, backfill with bedding material with tracked skidsteer, load excavated material on side dump and belly dump with tracked skidsteer, 4 workers. Trails End dig electric line with mini-excavator, backfill and compact with sheepsfoot trench roller, haul excavated materials with side dump and belly dump, 4 workers. Schellenger start placing topsoil around baseball field with loader and side dump, fill to grade for sidewalk with mini-excavator, compact with smooth drum roller and plate compactor. Dig out sections (2) of damaged culvert to north entrance of SSS building with mini-excavator, saw cut asphalt, compact base with trench roller, 4 workers. Littrell Electric lay conduit in trench for electrical from transformer to outfield, 2 workers.

6-26 Calm, warm@76 degrees. Sletten set forms to grade for sidewalk, pour/finish concrete sidewalk, 7 workers. Nationwide Sports Construction dig 20" drain pipe with mini-excavator, line trench with geo-tech liner, backfill with bedding material with tracked skidsteer, compact with smooth drum roller, load excavated materials on side dump and belly dump with tracked skidsteer, 4 workers. Trails End haul concrete with 1 mixer truck, 1 load, 1 worker. Schellenger grading backslope around sidewalk with mini-

excavator, place topsoil around baseball field with loader and side dump, 4 workers. Storm Water Construction install erosion control mats with tracked skidsteer, 2 workers.

6-27 Rainy, warm@62 degrees. Sletten pour/finish concrete sidewalk, 7 workers. Nationwide Sports Construction start rolling geo tech liner and flat drains out, backfill ½" minus with tracked skidsteer, 4 workers. Trails End haul fill with side dump, 1 worker. Schellenger grading backslope with tracked skidsteer, spreading topsoil with dozer, 4 workers. Storm Water Construction install erosion control mats with tracked skidsteer, 2 workers.