ECEC Record of Allowance Charges

pelo Public School District Latent Conditions	Appr	Approved extras ADD		Undecided		Allowance Adjustme	
	ADE				DEDUCTS		
	ting a second				\$	30,000.00	
Up grade the shingles	\$	1,000.00					
Metal Trim at windows	\$	5,910.00					
Metal at door 409A	\$	72.00					
Blocking above door 409A	\$	65.00					
Repair gyp. bd. rooms 212-213	\$	400.00					
Paint rooms 207 and 216	\$	4,680.00					
Credit on Test & Balance Allowance					\$	7,940.00	
Omit RTU-3					\$	3,800.00	
Hardware & Core Allowance Credit					\$	11,994.00	
Reroute gas piping	\$	5,850.00					
Change to Alt 8 (See scope below)					\$	6,064.00	
Omit paint from Restrooms 107,108,					\$	2,050.00	
221 and 224					۸۸		
Refinish doors with 2 coats of clear finish					\$	1,120.00	
Credit on painting rooms 501,502,504,505					\$	1,550.00	
506 & 507				· 0=	۸۸		
Paint South Classrooms	\$	9,800.00					
Omit Alternate Nine					\$	3,600.00	
Add alternate Five	\$	9,263.00					
Glass and tint in Resource Center	\$	2,990.00					
Repair soffit	\$	905.00		22			
VCT room 125	\$	300.00		- Act and the Control of the Control			
Wall and drinking fountain	\$	3,215.00					
Fascia repair			NO)			
Replace door 208A	\$	525.00					
Fan and ductwork for gym restrooms	\$	2,682.00					
New louvers for ERV to go in wall	\$	500.00				****	
Replace 5 boxes of ceiling tile that were previously damaged			\$	1,100.00			
Omit glass and frames for H windows in gym					\$	1,372.00	
New fans for gym restrooms			\$	8,429.00			
TOTAL	\$	48,157.00	\$	9,529.00	\$	69,490.00	

Sum of Approved Extras \$ 48,157.00 Sum of Pending Extras \$ 9,529.00 Total Additions to scope \$ 57,686.00 BALANCE CREDIT OF \$ 69,490.00

Added since last submittal

Balance of credits

\$ 11,804.00