

FACILITIES/CONSTRUCTION REPORT

JANUARY 2025

Food Distribution Center:

1-2 Snow, cold@8 degrees. Sletten sheetrock tape seams, texture walls, paint rooms and paint the red iron in warehouse section, 1 scissor lift, 8 workers. Littrell Electric wire controls for makeup air unit/range hood, 1 scissor lift, 2 workers.

1-3 Snow, cold@6 degrees. Sletten tape seams, texture walls, paint rooms and paint the red iron in warehouse section, 1 scissor lift, 8 workers.

1-6 Calm, cold@28 degrees. Sletten tape seams, texture walls, paint the red iron in warehouse section, 1 scissor lift, 8 workers. Modern Cabinet unload cabinets, cupboards and countertops from truck, stockpile in warehouse area, 4 workers.

1-7 Windy, cold@30 degrees. Sletten tape seams, texture walls, paint the red iron in warehouse section, 1 scissor lift, 8 workers. Littrell Electric hang conduit and run wires to heat units in warehouse, 1 scissor lift, 2 workers. Modern Cabinet start installing cabinets, cupboards and countertops, 4 workers.

1-8 Windy, cool@38 degrees. Sletten tape seams, texture walls, paint the red iron in warehouse section, 1 scissor lift, 8 workers. Littrell Electric hang conduit and run wires to heat units in warehouse, 1 scissor lift, 2 workers. Modern Cabinet install cabinets, cupboards and countertops, 4 workers.

1-9 Breezy, cool@ 32 degrees. Sletten tape seams, texture walls and paint the red iron in warehouse section, 1 scissor lift, 8 workers. Littrell electric hang conduit and run wires to heat units in warehouse, 1 scissor lift, 2 workers. Modern Cabinet install cabinets, cupboards and countertops, 4 workers.

1-13 Breezy, cool@32 degrees. Sletten tape seams, texture walls and paint rooms. Start framing dry storage room to the ceiling with metal studs, Install interior doors, 2 scissor lifts, 8 workers. Littrell Electric run conduit, pull wires, start installing lights in warehouse, 1 scissor lift, 2 workers.

1-14 Windy, cool@34 degrees. Sletten tape seams, texture walls and paint rooms, frame dry storage room to the ceiling with metal studs, install interior doors, 2 scissor lifts, 8 workers. Littrell Electric run conduit, pull wires, install lights in warehouse, 1 scissor lift, 2 workers. Heartland Mechanical start install ceiling heat units in warehouse, 1 scissor lift, 2 workers.

1-15 Windy, cool@42 degrees. Sletten tape seams, texture walls and paint rooms, frame dry storage room with metal studs, frame hard ceiling with metal studs, 2 scissor lifts, 8 workers. Heartland Mechanical install ceiling heat units in warehouse, 1 scissor lift, 2 workers.

1-16 Windy, cool@38 degrees. Sletten tape seams, texture walls and paint rooms, start sheetrocking dry storage, 2 scissor lifts, 8 workers.

1-20 Breezy, cold@20 degrees. Sletten start installing stainless steel for backsplash in kitchen, sheetrock dry storage, 2 scissor lifts, 8 workers.

1-21 Breezy, cold@22 degrees. Sletten install stainless steel for backsplash in kitchen, tape seams, texture walls, 2 scissor lifts, 8 workers.