

# 1761-02-02 & 1761-02-01 GILBERT INTERMEDIATE & AG CENTER



2019

October

1761-02-02 & 1761-02-01

Gilbert Intermediate & Ag Center School Monthly Progress Update

# 1761-02-02 & 1761-02-01

## Gilbert Intermediate & Ag Center

OCTOBER

### PROGRESS SUMMARY

#### WORK IN PLACE THIS MONTH

- **Gilbert**
  - Blocks #1 & #2 Ceiling Grid Completed
  - Fire Suppression Completed in Blocks #1 & #2
  - Block #3 starting 10-21-19
  - Subgrade for addition on going to be completed by 10-21-19
  - Grade Beams to start 10-21-19
  - Electrical Conduit Main Runs ongoing from Electrical Room to new Building
  - Fire Line & FDC Lines completed from road to Building
  - Sanitary Sewer Line completed from road to building.
- **Ag Center**
  - **Subgrade for Pad & Parking area on hold waiting on ICI to complete work scope.**
  - **Anticipated completion of ICI Scope 11-1-19**

#### ISSUE TRACKING

- Rain has pushed a couple of day.