

FACILITIES/CONSTRUCTION REPORT

APRIL 2021

BMS Renovation/Addition:

4-26 Calm, warm. MSEC installing combination locks on lockers, 3 workers.

4-27 Breezy, warm. Trails End saw cutting rejected concrete side walk at gym entrance, breaking with jackhammer, removing with mini-excavator, loading on truck with loader and hauling off with dump truck, 2 workers.

4-28 Breezy, warm. Trails End saw cutting rejected concrete side walk at rear entrance (old gym), breaking with jackhammer, removing with mini-excavator, loading on truck with loader and hauling off with dump truck, 2 workers.

4-29 Breezy, warm. Trails End dig trench for conduit at gym entrance, 1 worker, mini-excavator. United Electric wiring outside security lights, grouting concrete pedestals in parking lot, 2 workers.

4-30 Breezy, warm. United Electric wiring outside security lights, grouting concrete pedestals in parking lot, 2 workers.