

### THREE WEEK SCHEDULE

Date Issued: 9/13/2019

PROJECT NAME Olney ISD  
 PROJECT MANAGER BOBBY KELLEY  
 TIME PERIOD \_\_\_\_\_

TASK	Subcontractor/Supplier	M21	T22	W23	T24	F25	S26	SU27	M28	T29	W30	T31	F1	S2	SU3	M4	T5	W6	T7	F8	S9	SU10
<b>AREA B AUDITORIUM</b>																						
PROTECTION	IMPERIAL	X	X					H														
DEMO SEATS	ZION	X	X	X				O														
ABATEMENT	AMX			X	X	X		L	X	X	X	X	X									
SPRINKLERS	IDEAL							I							X	X	X	X	X	X		
								D														
<b>AREA A ROOMS 151 THRU 160 CORR 175,176,161</b>																						
MAKE SAFE PLUMBING	HORTONS		X	X				Y														
MAKE SAFE /TEMP LIGHTS	DAVIS		X	X																		
DEMO	ZION			X	X	X			X													
DEMO HVAC DUCT WORK	MEEKS									X	X	X	X									
DEMO ELCT	DAVIS								X	X	X	X										
INSTALL SPRINKLER PIPE	IDEAL														X	X	X	X	X	X		
ROUGH IN HVAC	MEEKS														X	X	X	X	X	X		
<b>AREA A ROOMS 164THRU 174</b>																						
MAKE SAFE PLUMBING	HORTONS		X	X																		
MAKE SAFE /TEMP LIGHTS	DAVIS	X	X	X																		
DEMO	ZION			X	X	X			X													
DEMO HVAC DUCT WORK	MEEKS									X	X	X	X									
INSTALL SPRINKLER PIPE	IDEAL														X	X	X	X	X	X		
ROUGH IN HVAC	MEEKS														X	X	X	X	X	X		
DEMO ELECTRIC	DAVIS							H	X	X	X	X										
ROUGH IN ELECTRICAL	DAVIS							O							X	X	X	X	X	X		
<b>AREA B ROOMS 114, 143 THRU 149</b>																						
MAKE SAFE/ TEMP LIGHTS	DAVIS			X	X	X		I														
MAKE SAFE PLUMBING	HORTONS			X	X																	
DEMO	ZION							D		X	X	X										
INSTALL SPRINKLERS	IDEAL							A											X	X		
ROUGH IN HVAC	MEEKS							Y											X	X		
ROUGH IN ELECTRICAL	DAVIS																		X	X		
<b>AREA B NEW ADMIN OFFICES</b>																						
LOCATE UTILITIES	4K	X																				
REMOVE TREES/GRUB SITE/ROUGH GRADE	4K	X	X	X				H														
DRILL/POUR PIERS	IDEAL			X	X	X		O	X	X	X											
<b>AREA B NEW BAND HALL ADDITION</b>																						
LOCATE UTILITIES	4K	X						I														
REMOVE TREES/GRUB SITE/ROUGH GRADE	4K			X	X			D				X	X		X	X	X					
DRILL/POUR PIERS	IDEAL							A														
<b>AREA B ROOMS 117,122,123, &amp; CORRIDOR 124</b>																						
MAKE SAFE/TEMLIGHTS	DAVIS							Y	X	X												
MAKE SAFE PLUMBING	HORTONS								X	X												
DEMO	ZION											X	X		X							

Note:  
 ICI requires that all the necessary resources (including manpower, supplies, etc.) be provided for this project in order to adhere to the above schedule. If steps are not taken to abide by this schedule it will impact the timeline which was agreed upon in the signed contract with ICI. Each firm will be held accountable for delays incurred by their forces.

PROJECT NAME  
 PROJECT MANAGER  
 TIME PERIOD

Olney ISD  
 BOBBY KELLEY  
 6/18/2018

TASK	Subcontractor/Supplier	M	T	W	TH	F	S	SU	M	T	W	TH	F	S	SU	M	T	W	TH	F	S
		###	6/19	6/20	6/21	6/22	6/23	6/24	6/25	6/26	6/27	6/28	6/29	6/30	7/1	7/2	7/3	7/4	7/5	7/6	7/7
<b>Area B Auditorium</b>																					
Wrap Curtains	OLNEY ISD/IMPERIAL																				
Demo	ZION	X	X	X	X	X															
Abatement- Control Booth	Olney ISD								X	X	X	X	X								
Sprinklers (Pending RFI)	IDEAL																				
<b>Area A</b>																					
Plumbing Rough	HORTONS																				
Electrical Rough	DAVIS	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X	X
Demo	ZION	X	X	X	X	X															
Sawcut and Demo Concrete	ZION									X	X	X									
HVAC Rough	MEEKS									X	X	X	X			X	X	X	X	X	X
Install Sprinkler Pipe	IDEAL								X	X	X	X	X			X	X	X	X	X	X
Install Lintels	ALAMO																				
Sawcut and Demo For Door Openings	ZION																				
Framing	MORRIS															X	X	X	X	X	X
<b>Area B New Admin Offices</b>																					
Drill/Pour Piers	IDEAL								X	X	X	X	X								
Demo Exterior Wing Walls & Downspouts	ZION								X	X	X	X	X								
<b>Area B New Band Hall Addition</b>																					
Drill/Pour Piers	IDEAL															X	X	X	X	X	X
Saw Cut Concrete For Plumbing	ZION									X	X	X									
Install Lintels	ALAMO																				
Sawcut and Demo For Door Opening	ZION																				
<b>Mezzanine</b>																					
Demo Room	ZION			X	X	X															
Demo Stairs	ZION								X	X											
<b>Utilities</b>																					
Install Fire Line	HORTONS																				
<b>Roof Top</b>																					
Disconnect Gas Lines	HORTONS				X	X															
Demo A/C Units	ZION								X	X	X	X	X								

Note:

ICI requires that all the necessary resources (including manpower, supplies, etc.) be provided for this project in order to adhere to the above schedule. If steps are not taken to abide by this schedule it will impact the timeline which was agreed upon in the signed contract with ICI. Each firm will be held accountable for delays incurred by their forces.

PROJECT NAME  
PROJECT MANAGER  
TIME PERIOD

Olney ISD  
BOBBY KELLEY  
7/16/2018

TASK	Subcontractor/Supplier	M	T	W	TH	F	S	SU	M	T	W	TH	F	S	SU	M	T	W	TH	F	S
		###	7/17	7/18	7/19	7/20	7/21	7/22	7/23	7/24	7/25	7/26	7/27	7/28	7/29	7/30	7/31	8/1	8/2	8/3	8/4
<b>Area B Auditorium</b>																					
Wrap Curtains	OLNEY ISD/IMPERIAL																				
Demo	ZION	X	X	X	X	X															
Abatement- Control Booth	Olney ISD								X	X	X	X	X								
Sprinklers (Pending RFI)	IDEAL																				
<b>Area A</b>																					
Plumbing Rough	HORTONS																				
Electrical Rough	DAVIS	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X	X
Demo	ZION	X	X	X	X	X															
Sawcut and Demo Concrete	ZION									X	X	X									
HVAC Rough	MEEKS									X	X	X	X			X	X	X	X	X	X
Install Sprinkler Pipe	IDEAL								X	X	X	X	X			X	X	X	X	X	X
Install Lintels	ALAMO																				
Sawcut and Demo For Door Openings	ZION																				
Framing	MORRIS															X	X	X	X	X	X
<b>Area B New Admin Offices</b>																					
Drill/Pour Piers	IDEAL								X	X	X	X	X								
Demo Exterior Wing Walls & Downspouts	ZION								X	X	X	X	X								
<b>Area B New Band Hall Addition</b>																					
Drill/Pour Piers	IDEAL															X	X	X	X	X	X
Saw Cut Concrete For Plumbing	ZION									X	X	X									
Install Lintels	ALAMO																				
Sawcut and Demo For Door Opening	ZION																				
<b>Mezzanine</b>																					
Demo Room	ZION			X	X	X															
Demo Stairs	ZION								X	X											
<b>Utilities</b>																					
Install Fire Line	HORTONS																				
<b>Roof Top</b>																					
Disconnect Gas Lines	HORTONS				X	X															
Demo A/C Units	ZION								X	X	X	X	X								

Note:  
ICI requires that all the necessary resources (including manpower, supplies, etc.) be provided for this project in order to adhere to the above schedule. If steps are not taken to abide by this schedule it will impact the timeline which was agreed upon in the signed contract with ICI. Each firm will be held accountable for delays incurred by their forces.





PROJECT NAME  
PROJECT MANAGER  
TIME PERIOD

Olney ISD  
BOBBY KELLEY  
9/3/2018

TASK	Subcontractor/Supplier	M	T	W	TH	F	S	SU	M	T	W	TH	F	S	SU	M	T	W	TH	F	S
		9/3	9/4	9/5	9/6	9/7	9/8	9/9	9/10	9/11	9/12	9/13	9/14	9/15	9/16	9/17	9/18	9/19	9/20	9/21	9/22
<b>Area B &amp; Auditorium</b>																					
Complete all Duct work Duct	MEEK		X	X	X	X			X	X	X	X	X	C							
Handicap Landings & Patch floor	IDEAL CONCRETE		X	X	X	X	C														
Electrical Wall rough in	DAVIS	L	X	X	X	X			X	X	X	X	X	C							
Frame Electrical Room	MORRIS	A							X	X	X	X	X	C							
Sprinkler Pipe Test	IDEAL FIRE	B	X	C																	
Sheet Rock Walls	MORRIS	O		X	X	X			X	X	X	X	X	C							
Sprinkler Pipe Chases (Close up bottoms)	MORRIS	R		X	X	X	C														
Tape, Bed, Finish & Paint Ceiling	HAGLER														X	X	X	X	X	X	C
<b>Area A</b>																					
Under Slab Piping In Science Lab	HORTONS	D	X	X	X	X	C														
Electrical Rough Under Slab	DAVIS	A	X	X	X	X	C														
Complete Exhaust Fan Ducts	MEEKS	Y	X	X	X	X	C														
Install Sprinkler Pipe ( Leak Test )	IDEAL FIRE					X	C														
Prep & compact sub-grade science lab slab	IDEAL								X	X	C										
Place rebar & Concrete Science Lab Area	IDEAL										X	X	X	C							
Frame Science Lab Walls	MORRIS														X	X	C				
Electrical Wall rough in	DAVIS																	X	X	X	C
Tape, Bed, Finish	HAGLER														X	X	X	X	X	X	C
<b>Area B New Admin Offices</b>																					
Structural Steel Installation	GLENCO	L	X	X	X	X			X	X	X	X	X	C							
Repair Sanitary South East Corner	HORTONS	D	X	X	X	X	C														
Roof Installation	JC ROOFINF	A													X	X	X	X	X	X	C
Frame Walls	MORRIS																	X	X	X	C
<b>Area B New Band Hall Addition</b>																					
Erect Structural Steel	GLENCO	Y										X	X	X		X	X	X	X	X	C
Back Fill Brade Beams/ Form & Prep SubGrade	IDEAL		X	X	C																
Place Rebar/ Pour Slab	IDEAL				X	X	C														
Install Lintels/ Install Masonry/ Repair Exterior B	ALAMO		X	X	X	X	X		X	X	X	X	X	X		X	X	X	X	X	C
Complete Duct Runs and Insulate	MEEKS		X	X	X	X	C														
Electrical Rough (In Wall)	DAVIS	L							X	X	X	X	X	C							
Sheetrock	MORRIS	A													X	X	X	X	X	X	C
		B																			
<b>Mezzanine</b>																					
Install Stairs	EPIC	O										X	X	C							
Install Fence																					
<b>Utilities</b>																					
		D																			
		A																			
<b>Roof Top</b>																					
Install RTU's & AHU's		Y													X	X	X	X	X	X	C







PROJECT NAME  
PROJECT MANAGER  
TIME PERIOD

AG Center & Gilbert Intermediate  
BOBBY KELLEY  
9/2/2019

TASK	Subcontractor/Supplier	M	T	W	TH	F	S	SU	M	T	W	TH	F	S	SU	M	T	W	TH	F
		9/2	9/3	9/4	9/5	9/6	9/7	9/8	9/9	9/10	9/11	9/12	9/13	9/14	9/15	9/16	9/17	9/18	9/19	9/20
<b>PENDING ICI UTILITY SCOPE</b>																				
Install Storm Line	ICI	L														X	X	X	X	X
Install Sanitary Line	ICI	A														X	X	X	X	X
Install Fire Line	ICI	B														X	X	X	X	X
<b>SITE &amp; SUBGRADE @ GILBERT</b>																				
Install 12" Storm	MADDOX	R	X	C																
Install S.S. Manhole to Frey Street Tie In	MADDOX	R		X	X	X	C													
Grade work @ Storm Inlets	4K	R		X	C															
Fire & FDC Lines	MADDOX	D						X	X	X	X	X	C							
Subgrade cut and fill (Pending RFI on 4")	4K	A																		
Grade Beams (Pending Submittals & RFI)	INOVATIVE CONCRETE	Y																		
<b>SITE &amp; SUBGRADE @ AG CENTER</b>																				
Continue work on Building Pad	4K	H	X	X	X	X	C													
Detention Pond & Parking	4K	O			X	X	C													
<b>AG CENTER SLAB</b>																				
Auger Cast Piles( Pend. CPR & ICI Scope)	INOVATIVE CONCRETE	I																		
Grade Beams (Pending CPR)	INOVATIVE CONCRETE	D																		
<b>GILBERT CEILING DEMO &amp; REPLACEMENT</b>																				
Fire Supression (Pending Submittals)	AUTOMATIC FIRE	Y														X	X	X	X	X
Ceiling Grid & Tile Remove & Replace	T&D SYSTEMS															X	X	X	X	X
Install Devices	DAC/Tx Fire/Lonestar/J&L															X	X	X	X	X

PROJECT NAME  
 PROJECT MANAGER  
 TIME PERIOD

AG Center & Gilbert Intermediate  
 BOBBY KELLEY  
 9/16/2019

TASK	Subcontractor/Supplier	M	T	W
		9/16	9/17	9/18
<b>PENDING ICI UTILITY SCOPE</b>				
Install Storm Line	ICI	X	X	X
Install Sanitary Line	ICI			
Install Fire Line	ICI	X	X	X
<b>SITE &amp; SUBGRADE @ GILBERT</b>				
Rerouting of underslab waterline(Pending Approval)	Rabroker			
Install S.S. Manhole to Frey Street Tie In	MADDOX/ City of Steph.	X	X	X
Fire & FDC Lines	MADDOX	X	X	C
Subgrade cut and fill	4K			
Grade Beams (Pending Submittals & RFI)	INOVATIVE CONCRETE			
<b>GILBERT CEILING DEMO &amp; REPLACEMENT</b>				
Fire Supression Fire Marshal Approval	AUTOMATIC FIRE	X	X	X
Fire Supression Fabrication	AUTOMATIC FIRE			
Delivery of Fire Supression	AUTOMATIC FIRE			
Remove School Desks & Equipment 1st Block	SISD			
Place Floor Protection	IMPERIAL			
Ceiling Grid & Tile Remove & Replace	T&D SYSTEMS			
Install Fire Supression	AUTOMATIC FIRE			
Install new Grid	T&D SYSTEMS			

