## **TMS BOND**

Gross Bond Proceeds	\$6,500,000.00

## Revenue

\$6,043.82
\$6,241.83
\$6,583.21
\$6,422.98
\$6,714.33
\$7,350.65
\$7,190.17
\$8,372.09

Total Interest \$54,919.08

## **Expenses**

Draw 08/2017:	\$12,015.00
Draw 09/2017:	\$25,532.17
Draw 10/2017:	\$38,405.67
Draw 11/2017:	\$59,655.68
Draw 12/2017:	\$56,379.61
Draw 01/2018:	\$59,198.03
Draw 02/2018:	\$25,987.59
Draw 03/2018:	\$11,534.46

Draw 04/2018:

Headwaters \$343,120.86
GPC Architects \$5,167.99
Caribou Landfill \$45,314.45
MTI Testing \$760.60

\$394,363.90

Total Expenses \$683,072.11

## **Net Bond Proceeds Remaining**

\$5,871,846.97

	Budget	% Spent	\$\$ Spent	\$\$ Remaining	% Remaining
Construction Costs	\$5,275,916.00	6.50%	\$343,120.86	\$4,932,795.14	93.50%
Soft Costs	\$780,176.00	37.77%	\$294,636.80	\$485,539.20	62.23%
Contigency	\$333,988.00	0.00%	\$0.00	\$333,988.00	100.00%
Demo Dump Fees	\$45,314.45	100.00%	\$45,314.45	\$0.00	0.00%
Interest Earned	\$54,919.08	0.00%	\$0.00	\$54,919.08	100.00%
Total	\$6,490,313.53	10.52%	\$683,072.11	\$5,807,241.42	89.48%