

Mance Park Track:

- Asphalt and Sod is complete
 - Waiting on asphalt to cure and the track surface can follow – about 20 days left of curing period
- Discuss and Shotput pads are poured
- Concrete sidewalk will be complete Friday
- At the end of the week, it will look more like a track. Most of the surfaces will be installed.

Upper Field:

- Complete

Mance Park Phase 3:

- Prime is working on completing the commissioning punch list. Waiting on Terracon to come back out and confirm the punch list.

HHS Auditorium:

- Epoxy Flooring has been installed
- Mainstage is working on lighting
- New sound booth wall is complete
- Projector has been installed
- Stage, stairs, & railing are getting stained