

DRAFT GMP TIMELINE – MCKINNEY CAMPUS PROJECTS – As of December 2020

<u>EVENT</u>	<u>DATE</u>	<u>STATUS</u>
100% CD (Site/Civil/Interior Demo - GMP#1) issued to Skanska	10/02/2020	COMPLETED
75% CD (Kitchen/Dining/Dental Hyg.) issued to Skanska	10/30/2020	COMPLETED
Skanska submits GMP#1 proposal to Collin College	11/17/2020	COMPLETED
75% CD (Welcome Center) issued to Skanska	11/20/2020	COMPLETED
GMP #1 proposal review with Facilities & Construction Comm.	12/01/2020	PENDING
GMP #1 presented to Collin College Board of Trustees for approval	12/08/2020	PENDING
Notice to Proceed issued to Skanska for GMP #1	12/14/2020	PENDING
Mobilization/start GMP #1 work	01/18/2021	PENDING
Skanska submits GMP #2 proposal to Collin College - new Welcome Center, Renovations for Kitchen / Dining and Dental Hygiene	02/12/2021	PENDING
GMP #2 proposal review with Facilities & Construction Comm.	02/16/2021	PENDING
GMP #2 presented to Collin College Board of Trustees for approval	02/23/2021	PENDING
Notice to Proceed issued to Skanska for GMP#2	03/05/2021	PENDING
Substantial Completion Welcome Center	04/30/2022	PENDING