

FACILITIES/CONSTRUCTION REPORT SEPTEMBER 2024

KWB/VC Connector:

- 9-3 Calm, hot@78 degrees. Sletten tape seams, sanding walls, 2 scissor lifts, 3 workers.
- 9-4 Calm, hot@72 degrees. Sletten tape seams, sanding walls, 2 scissor lifts, 3 workers.
- 9-5 Calm, hot@78 degrees, Sletten sanding walls, 2 scissor lifts, 3 workers.
- 9-9 Breezy, hot@76 degrees. Sletten sanding and start texturing walls, 1 scissor lift, 3 workers.
- 9-10 Calm, hot@70 degrees. Sletten texturing walls, 1 scissor lift, 3 workers.
- 9-11 Calm, warm@60 degrees. Sletten start painting walls white, 1 scissor lift, 3 workers.
- 9-12 Breezy, cool@50 degrees. Sletten painting walls white, 1 scissor lift, 3 workers.
- 9-13 Calm, hot@70 degrees. Sletten painting walls white, start painting hardi-board brown/grey, 1 scissor lift, 3 workers.
- 9-16 Calm, warm@66 degrees. Sletten painting hardi-board brown/grey, 1 scissor lift, 3 workers.
- 9-17 Calm, warm@67 degrees. Sletten dismantle bleachers, haul out the door, 1 telehandler, 3 workers.
- 9-18 Calm, warm@64degrees. Sletten sweep and mop, clean gym floor, 3 workers.
- 9-19 Calm, warm@66degrees. Sletten repair old gym door at northwest corner of gym, 3 workers. Systems Northwest install fire protection devices, 1 worker.
- 9-23 Breezy, warm@52 degrees. Sletten install new frame and door at northeast corner, 3 workers.
- 9-24 Breezy, hot@80 degrees. Sletten install new frame and door at northeast corner, apply 2nd coat of paint on hardi-board brown/grey, 3 workers.
- 9-26 Breezy, warm@60 degrees. Sletten, install cove base around perimeter of gym, 3 workers. Walk thru inspection.
- 9-30 Calm, warm@70 degrees. Sletten install cove base around perimeter of gym, 1 worker.

