Duluth Public Schools

Summary Cost Status Report



| | April 3, 2012 | | | | | | |
|-----------------------------------|---------------|---------------------|--------------|--------------|------------------|------------------------------|----------|
| DICH REIC SHUS | | | | Boundales | Construction | Budget | |
| Sims | Project | Expenditures | Encumbered | Remaining | Construction | Budget | Comments |
| | Budget a | as of 3/9/2012 b | Cost | Cost | Contingency e | Remaining f = a-(b+c+d+e) | Comments |
| Group 1 Bossardt Projects | a | | | - v | | | |
| Denfeld High School | \$45,714,356 | \$42,658,227 | \$3,088,473 | \$73,553 | \$0 | -\$105,897 | _ |
| East High School | \$63,656,803 | \$58,169,294 | \$5,077,518 | \$116,232 | \$203,759 | \$90,000 | |
| Laura MacArthur Elementary School | \$23,391,422 | \$22,056,696 | \$1,223,044 | \$0 | \$95,786 | \$15,896 | |
| Myers-Wilkins Elementary School | \$20,026,086 | \$2,381,430 | \$3,217,665 | \$13,564,545 | \$862,446 | \$0 | |
| Group 2 Kraus Anderson Projects | | | | | | | |
| Ordean East Middle School | \$29,262,362 | \$22,603,716 | \$6,517,718 | \$145,000 | \$50,000 | -\$54,072 | |
| Lincoln Park Middle School | \$50,640,669 | \$35,029,381 | \$15,143,527 | \$103,690 | \$364,335 | -\$264 | |
| Lester Park Elementary School | \$21,314,978 | \$20,613,367 | \$640,498 | \$0 | \$11,113 | \$50,000 | |
| Piedmont Elementary School | \$19,963,333 | \$19,040,254 | \$617,519 | \$276,548 | \$19,012 | \$10,000 | |
| Group 3 Other JCI Projects | | | | | | | |
| Lakewood Elementary School | \$3,051,699 | \$2,899,269 | \$152,430 | \$0 | \$0 | \$0 | |
| Stowe Elementary School | \$4,504,768 | \$4,324,186 | \$180,582 | \$0 | \$0 | \$0 | |
| Lowell Elementary School | \$7,242,608 | \$7,050,983 | \$191,625 | \$0 | \$0 | \$0 | |
| Homecroft Elementary School | \$8,101,102 | \$7,973,104 | \$127,998 | \$0 | \$0 | \$0 | |
| Congdon Elementary School | \$15,618,430 | \$1,568,843 | \$1,515,773 | \$11,529,263 | \$1,004,551 | \$0 | |
| HOCHS | \$2,205,601 | \$692,125 | \$169,227 | \$1,344,249 | \$0 | \$0 | |
| Transportation Building | \$219,430 | \$219,430 | \$0 | \$0 | \$0 | \$0 | |
| RFP Budget Status | \$314,913,647 | \$247,280,305 | \$37,863,597 | \$27,153,080 | \$2,611,002 | \$5,663 | |