

SSHS GYM Update 06-08-2020



Workers from Flood and Fire Solutions have removed the gym floor, ice blasted the mold from the floor joists, cleaned out the crawl space under the floor, and have put down black visqueen over the dirt floor.

The Hygienist from Park City, the same one that did the original insurance air and surface samples, was onsite today to take final samples. I talked to him and he hoped to have results by Friday.

If all the mold is gone, workers from United Services Inc will be here next Monday to start putting back the sub floor. Two weeks after that the gym floor will arrive and start acclimating. They are still on schedule to be completed prior to fall sports start.

SSHS Track update 06-08-2020



Workers from A+ Contractors have removed the entire base. It was determined to take down the base even further so that the track will be at the same level as the football field. One new long jump runway and pit have been poured.

Coordination with the electrical and irrigation companies has taken place to get the appropriate sleeves underneath the track. Superintendent Stein facilitated a meeting with Bayer personnel to discuss options to keep the silt from the field to the North of the track out of our drainage system.

A+ Contractors should be done by July 4th and then the asphalt has a 2 week cure time and then 2 weeks for the Track Doctor to rubberize and paint the track. This should put it complete before fall sports start.