

FACILITIES/CONSTRUCTION REPORT

JULY 2021

BHS Sportsplex:

7-6 Sunny, hot. Sletten taping concession grandstand 1 worker, installing doors outbuilding 2 workers, cleaning outbuilding, 2 workers.

7-7 Sunny, warm. Sletten taping concession grandstand 1 worker, installing doors outbuilding 2 workers, cleaning outbuilding, 3 workers.

7-8 Sunny, warm. Sletten installing doors outbuilding 2 workers, cleaning outbuilding, 4 workers. Hagestad painting concession, 2 workers.

7-9 Sunny, warm. Sletten installing doors outbuilding 2 workers, cleaning outbuilding, 4 workers. Hagestad painting concession and restrooms, 2 workers. .

7-12 Sunny, warm. Sletten clean/patch floors and clean walls outbuilding, 5 workers. Hagenstad painting restrooms grandstand, 2 workers.

7-13 Sunny, warm. Sletten clean/patch floors and clean walls outbuilding, 5 workers. Action Plumbing installing fixtures outbuilding, 1 worker. Hagenstad painting restrooms grandstand, 2 workers.

7-14 Sunny, hot. Sletten cleaning/patch floors and clean walls outbuilding, 5 workers. Action Plumbing installing fixtures outbuilding, 1 worker. Hagenstad painting restrooms grandstand, 2 workers.

7-15 Sunny, hot. Sletten cleaning/seal floor outbuilding, 5 workers. Billedeaux Construction returned, setting forms for VB/B-ball, tennis courts, 4 workers. Hagenstad painting pressbox and pressure washing CMU, 2 workers.

7-16 Sunny, hot. Sletten cleaning/seal floor outbuilding, 5 workers. Hagenstad painting pressbox and pressure washing CMU, 2 workers.

7-19 Smoky, warm. Sletten cleaning/seal floor outbuilding and grandstand, installed new uprights to the goalposts, 5 workers.

7-20 Smoky, warm. Sletten cleaning/seal floor outbuilding and grandstand, also grading/squaring forms for VB/B-ball, tennis courts, 5 workers. Trails End adding fill material 1 dump truck, spread and bring up to grade with tracked skidsteer and compacting with smooth plate compactor, 2 workers.