

FACILITIES/CONSTRUCTION REPORT

JULY 2024

NAPI Reroof:

7-12 Calm, hot@88 degrees. CentiMark lay/screw down dense deck, glue down rubber membrane, tape/lap caulk seams, 10 workers.

7-15 Breezy, hot@84 degrees. CentiMark lay/screw down dense deck, glue down rubber membrane, tape/lap caulk seams over the gym, 8 workers.

7-16 Calm, hot@88 degrees. CentiMark lay/screw down dense deck, glue down rubber membrane, tape/lap caulk seams, screw down treated 2x4's around the curbs of new air handler locations, 8 workers. Heartland Mechanical disconnect/unscrew air handler units (3), load on trailer and haul out, install new curbs at old AHU openings, 5 workers. Littrell Electric disconnect/turn power off to air handler units (3), 2 workers.

7-17 Calm, hot@90 degrees. CentiMark lay/screw down dense deck, glue down rubber membrane, tape/lap caulk seams, 8 workers.

7-18 Calm, hot@88 degrees. CentiMark lay/screw down dense deck, glue down rubber membrane, tape/lap caulk seams, screw down ½" osb and treated 2x4's on parapet walls, 8 workers.

7-19 Calm, hot@91 degrees. CentiMark lay/screw down dense deck, glue down rubber membrane, tape/lap caulk seams, screw down ½" osb and treated 2x4's on parapet walls, 8 workers.

7-22 Calm, hot@92 degrees. CentiMark lay/screw down dense deck, glue down rubber membrane, tape/lap caulk seams, screw down ½" osb and treated 2x4's on parapet walls, 8 workers.

7-23 Breezy, hot@91 degrees. CentiMark lay/screw down dense deck, glue down rubber membrane, tape/lap caulk seams, screw down ½" osb and treated 2x4's on parapet walls, 7 workers. Heartland Mechanical cut new openings for AHU and install new curb, 3 workers.

7-24 Breezy, hot@92 degrees. CentiMark lay/screw down dense deck, glue down rubber membrane, tape/lap caulk seams, screw down ½" osb and treated 2x4's on parapet walls, 8 workers. Heartland Mechanical cut new openings for AHU and install new curb, 3 workers. Littrell Electric relocate power supply wiring and conduit to AHUs, 1 worker.

7-25 Windy, hot@76 degrees. CentiMark lay/screw down dense deck, glue down rubber membrane, tape/lap caulk seams, screw down ½" osb and treated 2x4's on parapet walls, 7 workers.

7-26 Breezy, hot@80 degrees. CentiMark lay/screw down dense deck, glue down rubber membrane, tape/lap caulk seams, screw down ½" osb and treated 2x4's on parapet walls, 7 workers.

7-29 Breezy, hot@82 degrees. CentiMark lay/screw down dense deck, glue down rubber membrane, tape/lap caulk seams, screw down ½" osb and treated 2x4's on parapet walls, 7 workers.

7-30 Breezy, hot@73 degrees. CentiMark lay/screw down dense deck, glue down rubber membrane, tape/lap caulk seams, screw down ½" osb and treated 2x4's on parapet walls, 7 workers.

7-31 Breezy, hot@80 degrees. CentiMark lay/screw down dense deck, glue down rubber membrane, tape/lap caulk seams, screw down ½" osb and treated 2x4's on parapet walls, 7 workers.