

## FACILITIES/CONSTRUCTION REPORT OCTOBER 2022

### KWB/VC Connector:

10-18 Sunny, warm. Sletten jackhammer concrete. Trails End dig footings 22' and 25' at 3.5'-4' deep, load/haul off excavated materials, 1 mini-excavator, 1 loader, 1 smooth drum trench roller, 2 workers.

10-19 Sunny, warm. Sletten start setting forms for footings in trench to grade, dewater trench, 4 workers. Trails End dig footings

10-20 Windy, cool. Sletten setting footing forms in trench to grade, tie rebar, pour/finish concrete footings, dewater trench, 10 workers. Trails End haul concrete, 1 mixer truck, 1 worker, 1 load. (no concrete tests done)

10-24 Snow, cold. Sletten stripping footing forms, start setting wall forms for foundation, tie rebar, dewater trench, 5 workers.

10-25 Windy, cold. Sletten stripping footing forms, setting foundation wall forms, tie rebar, dewater trench, 5 workers. Trails End sub excavate failed compaction areas and replace with rocky material excavated out, 1 mini-excavator, 1 worker.

10-26 Windy, cold. Sletten setting foundation wall forms, tie rebar, pour/finish concrete foundation, dewater trench, 7 workers. Trails End haul concrete, 1 mixer truck, 2 workers, 1 load. TDH test failed areas for compaction @ 98.4%, 98.3%, and 102.6% and tested concrete @ 6" slump and 4.4% air, 1 worker.

10-27 Windy, cold. Sletten stripping wall forms, setting footing forms to grade (failed compaction areas) foundation wall forms, tie rebar, dewater trench, 5 workers.

10-28 Windy, cold. Sletten stripping wall forms, setting footing forms to grade (failed compaction areas) foundation wall forms, tie rebar, dewater trench, 5 workers.

10-31 Windy, cold. Sletten setting wall forms, tie rebar, pour/finish concrete foundation, dewater trench, 7 workers. Trails End haul concrete, 1 mixer truck, 1 worker, 2 loads. TDH test concrete @ 4" slump and 5% air, 1 worker.

