

## Board Updates

Technology, Facilities, Transportation, & Safety

---

**Month:** September 2025

**Administrator:** Brian Schupbach

**Update:**

- The playground remodeling projects at WoodsEdge and West Campus are complete except for a few minor punch list items.
- For the Career Connect Campus, there are approximately 1100 facility and technology punch list items outstanding. Any items that could have an impact on student or staff safety are being prioritized. Many contractors are working second shift to close out punch list items to ensure instruction is not interrupted.
- Construction of the CCC greenhouse is currently underway. The site has been prepped, and concrete pillars have been installed. Yet this month we expect the concrete pad to be poured. Next month the wall and roof panels will be installed after the concrete pad is fully cured.
- New clock/bell/pa/strobe devices are installed at WoodsEdge Learning Center, Commons, Valley Center, and West Campus locations. Staff are now able to make announcements from any phone in these buildings over the new devices. Phase II of this project will begin next month. This phase will configure Informacast to be able to activate strobes and display messages on these new devices in the event of an emergency.

**Action Item:**

**Fiscal Impact:**

**Attachments:**

