

BISD CAPITAL UPDATE

August 2026 Capital Update

Items

Package C	OBI Demo : All Buildings demolished Finishing Clean Up AT and T will bury lines deeper Next stage dirt work/electrical and then concrete to follow Anticipate pouring 5/6 weeks Lighting to follow 90+ Spots for OBP visitor parking
HS Parking	Completed Student Lot, Red Neck Lot, Red Neck Lot Extension, AG Lot Extension, AG Road, New Dumpster Pad on Bus Loop Side
New OBI Intermediate School (Grade 3-5): <i>Intermediate School Move Completed</i> <i>Furniture and Teacher Boxes</i>	→ Flooring: Completed → Wall Paint: Completed → Ceiling Tile: Completed → Other: Completed <i>Addition of door passage in SPED class</i> <i>Expansion of nurses office</i> → Kitchen Painting Completed → OBI Signage completed → Outdoor Learning Space complete except fall surface Additional painting in RR and Cafeteria requested by BISD complete Reception area additional cabinetry requested by BISD Outdoor Learning Area - Fall Material estimated completion Aug 19 - Sidewalk to connect OBI and JH Fair Break
OBP	Shade covering for playground completed Painting completed (Interior/Ext window and trim)
Window Coverings	OBP ordered expected to take 10 weeks OBI Completed

