

Summer Facilities Projects Update – August 19, 2026

Dr. Matthew Boucher
Executive Director of Operations

Scope of Work for Summer 2026

There are summer projects at each of these school sites:

- Discovery Elementary
- Lincoln Elementary
- Madison Elementary
- Oak Hill Elementary
- Talahi Elementary
- Westwood Elementary
- Kennedy K-8
- North JR
- South JR
- Apollo HS
- Tech HS
- McKinley-ALC
- Katherine Johnson (KJEC)

Discovery & Lincoln



Discovery Elementary

- Classroom flooring in rooms not done in previous summers (completed 8/7)
- New Playground (installed – Poured in Place 8/24)
- Parking lot sealcoating and restriping – Discovery & Quarryview (8/20)

Lincoln Elementary

Replacement of rooftop HVAC units (complete 8/21)

Madison & Oak Hill



Madison Elementary

- 5th grade classroom flooring (done)
- Plumbing repair project (postponed-summer 27)
- City Pan Town project will impact 10th street in front of Madison this summer (complete 8/24)
- New Playground (installed – Poured in Place 8/21)

Oak Hill Elementary

Classroom flooring in identified rooms (done)

Talahi & Westwood



Talahi Elementary

- Roof replacement, Skylights additions (done)
- Parking lot resurfacing and expansion (curbing and sidewalks done, final grade 8/21)
- Minor HVAC work (done)
- Classroom flooring in identified rooms (done 8/21)

Westwood Elementary

- Parking lot sealcoating and restriping (done)
- Replace gym doors (delayed – TBD)

Kennedy K-8, North Jr & South Jr



Kennedy K-8

- Geothermal system assessment & minor repairs (3 AC Compressors Replaced)
- Exterior lighting controllers and lines repair (Done)
- Parent drop off lane patched, seal-coated and striped (Done)

North Jr

- Glycol replacement in boiler loop (Done)
- Parking lot sealcoating & restriping (Done)

South Jr

- Glycol replacement in boiler loop (Done)
- Possible kitchen electrical reno (Not at this time)
- Track resurfaced & striped (Done 8/7)
- Football FG posts removed (Done)

Apollo HS & Tech HS



Apollo HS

- Site work and prep for APEX and storm shelter/Auxiliary Gym (on schedule)
- Storage building moved (done)
- Dead tree removal (done)

Tech HS

Single user restrooms
(complete Aug 21)

McKinley-ALC & Katherine Johnson



McKinley-ALC

- Hallway & Gym painting (completed by 8/24)
- Sound mitigation paneling in gym (done)

Katherine Johnson (KJEC)

- Stairwell safety improvements (done)
- First floor exterior windows replaced - shatter resistant (done)