



Professional Project Management Firm

AGCM Invoice 13679, dated 09/01/2026
No Exceptions as submitted.

Catherine Blackler, SPM - AGCM
September 13, 2026

AGCM, Inc.

P.O. Box 2682
1101 Ocean Drive (78404)
Corpus Christi, TX 78403
361-882-0469

La Vernia ISD
13600 US Hwy 87 West
La Vernia, TX 78121

Invoice number **13679**
Date **09/01/2026**

Project **22-002P La Vernia ISD Project
Management Services**

Billing Period **08/01/2026 - 08/30/2026**

Invoice Summary

Description	Contract Amount	Total Billed	Prior Billed	Current Billed	Remaining	Percent Complete
PRE-DESIGN PHASE	149,596.00	149,596.00	149,596.00	0.00	0.00	100.00
22-002P PROGRAM MANAGEMENT	3,766,070.00	2,292,865.89	2,214,060.39	78,805.50	1,473,204.11	60.88
INVOICE CREDIT	0.00	-16,905.75	-16,905.75	0.00	16,905.75	0.00
Total	3,915,666.00	2,425,556.14	2,346,750.64	78,805.50	1,490,109.86	61.94

Professional Fees

4 week billing cycle

		Hours	Rate	Billed Amount
Senior Project Manager				
Catherine Blackler	Average 28.062 hrs / week	112.25	230.00	25,817.50
Project Advisor	* PTO, not included			
Jacobo E. Morales		9.00	259.00	2,331.00
Assistant Project Manager				
Michael W. Rogers	Average 36.625 hrs / week	146.50	179.00	26,223.50
Walter Nu'u	Average 34.125 hrs / week	136.50	179.00	24,433.50
Professional Fees subtotal		404.25		78,805.50

Average \$19,701.375 / week

Invoice total **78,805.50**

Billable weekly rate \$ 24,090.99

Aging Summary

Invoice Number	Invoice Date	Outstanding	Current	Over 30	Over 60	Over 90	Over 120
13679	09/01/2026	78,805.50	78,805.50				
Total		78,805.50	78,805.50	0.00	0.00	0.00	0.00

Approved by:

Derek M. Bird
Director of Operations

NOTE:
Please send all accounts receivable correspondent to ar@agcm.com.

IMPORTANT PAYMENT INFORMATION:
Please call to verify any changes to our ACH information at 361-882-0469 ext 311 or 361-215-1533 (Brenda Brewer's cell) prior to making the changes.

REMIT PAYMENT TO:
AG|CM, Inc.
P.O. Box 2682
Corpus Christi, TX 78403

PROJECTED MONTHLY RATES - 2026

\$259.00 10 \$ 2,470.00 Jacobo Morales
\$230.00 173 \$38,060.00 Catherine Blackler
\$179.00 173 \$29,583.00 Micheal Rogers
\$179.00 173 \$29,583.00 Walter Nu'u
\$104,314.00 Projected Monthly billing

Mrs. Oaks:

AG|CM. Inc. is pleased to provide Amendment #1 to our original Program Management Agreement, dated January 21, 2022. Amendment details are as below.

- 10.2, Hourly Rate Table to be replaced with rates for current phase/scope as follows:

Staff Proposed	2023	2024	2025	2026	2027
Project Advisor	\$ 223.00	\$ 235.00	\$ 247.00	\$ 259.00	\$ 270.00
Sr. Project Manager	\$ 200.00	\$ 210.00	\$ 220.00	\$ 230.00	\$ 240.00
Assistant Project Manager	\$ 155.00	\$ 163.00	\$ 171.00	\$ 179.00	\$ 188.00
Cost Estimators	\$ 150.00	\$ 157.00	\$ 164.00	\$ 171.00	\$ 179.55
QA Inspector	\$ 155.00	\$ 163.00	\$ 171.00	\$ 179.00	\$ 188.00

*Rates Beyond 2027 will be adjust at a rate of 4% YOY

Invoice Supporting Detail

22-002P La Vernia ISD Project Management Services

Program Management
Design Phase

Phase Status: Active

Billing Cutoff: 08/30/2026

Date	Units	Rate	Amount
------	-------	------	--------

WIP Status:

Subtotal	0.00		
total	0.00		

Program Management
Procurement Phase

Phase Status: Active

Billing Cutoff: 08/30/2026

Date	Units	Rate	Amount
------	-------	------	--------

WIP Status:

Subtotal	0.00		
total	0.00		

Program Management
Construction Phase

Phase Status: Active

Billing Cutoff: 08/30/2026

Date	Units	Rate	Amount
------	-------	------	--------

Labor

WIP Status: Billable

Senior Project Manager

Catherine Blackler

Billable Time	08/03/2026	7.25	230.00	1,667.50
---------------	------------	------	--------	----------

Misc. Administrative: Time
Misc. Administrative: Email
Misc. Administrative: Housekeeping
Security & Access Controls - Walk with 3Sixty / RAMTEK - Overhead path from Weight Room to Field House
Invoices: review, Process for Funding, Update Budget Reconciliation, Upload to Procore
- Alamo 1 Inv A26-68941
- Aries Inv 457405
- Burcham Inv 13056
- Burcham Inv 13066
Security & Access Controls - RFI 2a - generate and distribute to design team and 3Sixty
Security and Access Controls Meeting Agenda 10 - updated and emailed team
Meeting Reschedule - Dr. Cone 08/03 to 08/04
Meeting Reschedule - Jacobo 08/04 9:30 to 10:30
Meeting Reschedule - 3Sixty 08/05 9:30 to 11:30
Terracon Report Information compiled and emailed Carnall
HS Admin - research wooden cabinet for Alex Ragland

Billable Time	08/04/2026	10.75	230.00	2,472.50
---------------	------------	-------	--------	----------

Invoice Supporting Detail

22-002P La Vernia ISD Project Management Services

Program Management Construction Phase

Phase Status: Active

Billing Cutoff: 08/30/2026

Date	Units	Rate	Amount
------	-------	------	--------

Labor

WIP Status: Billable

Senior Project Manager

Catherine Blackler

Misc. Administrative: Email
 Arch Div 8 - Reissue Inv 881349 (PO 270219 & PO 270258)
 PR 79 - gas piping response to Alex Ragland on scope
 PR 78, 92 & 95: Prepping for Dr. Cone signature
 Project Progress: Prepping for meeting with Dr. Cone
 Misc. Administrative: Housekeeping
 Dr. Cone - Project updated, PR execution, approvals needed
 Drive from Jobsite to Main office -mtg with Jacobo - PA upgrades, and Pfluger Invoice reconciliation an ASR
 PR 95: Prepped Dr. Cones approval and emailed Bartlett and Design team
 Pfluger Invoice reconciliation discussion with Jacobo Morales
 Security and Access Controls Meeting
 Security and Access Controls Meeting Minutes 10
 JH Parent Pick up / drop off revision discussion with Jose Medillan Pfluger/ Dr. Cone Meeting scheduled
 Security and Access Controls Meeting Agenda 11
 Arch Div 8 - emailed Primary Access Control Drawings
 Arch Div 8 Invoice 881349-01, prepped, emailed to LVISD acctng
 Arch Div 8 Invoice 881349-02, prepped, emailed LVISD acctng
 Misc. Administrative: Housekeeping
 Updated Audit Sheet
 RFI 238 - response to Pfluger to cut back cables and remove empty panel box
 HS 300 card readers - 2 approved - notified Mr. Ramirez
 Misc. Administrative: Time

Billable Time	08/05/2026	6.75	230.00	1,552.50
---------------	------------	------	--------	----------

Misc. Administrative: Email
 3Sixty PA 01 Draft - review and feedback to Jessica McCelvey
 FELPS surveyor - emailed Patrick response to surveyor
 F/U with Coach Null and Sydney (L shaped desk and cubicles)
 Intermediate: Exterior cores/response to Mrs. Freeman / Coordinate change with Michael Rogers
 Arch Div 8: Plans Primary & Intermediate Dr Numbers per submittal
 Security & Access Control Agenda & Minutes upload to Procore
 Contingency Tracker updated with approved PR information
 Pfluger - review initial design Greenhouse, Transportation, Culinary
 Drive to 3 Sixty - review stored materials for PA 1
 3Sixty on site visit - Cameras - stored materials for PA 01
 Culinary - Mrs. LeStorgen/Michael Rogers on site cafeteria - confirm expectations
 Security & Access Controls - Meeting set up to discuss cable installation logistics
 Dr. Cone - meeting to review JH road revision/site visit to tennis courts

Billable Time	08/06/2026	7.00	230.00	1,610.00
---------------	------------	------	--------	----------

Misc. Administrative: Email
 EAD's emailed Dr. Cone information provide by Michael Rogers on the status of the current AEDs and pediatric pads.
 Misc. Administrative: Email
 - 3Sixty - COI and Packing slips for Pay App
 PR 92 - Tennis Court Lighting - emailed Pfluger and Team Dr. Cone recommendations
 PR 85 - review scope change with Alex Ragland Bartlett Cocke
 HS Bldg. 100 Cafeteria Renovation to Culinary - Generated floor plans and expectations narrative for Architect
 Security & Access Control - JH meeting to schedule cable install / walked Camera Location with Mr. Cauligh
 Training Center - Warranty / Meeting Coach Nickles - file cabinet
 Mr. Ramirez - PO review for camera servers

Billable Time	08/07/2026	6.75	230.00	1,552.50
---------------	------------	------	--------	----------

Invoice Supporting Detail

22-002P La Vernia ISD Project Management Services

Program Management Construction Phase

Phase Status: Active

Billing Cutoff: 08/30/2026

Date	Units	Rate	Amount
------	-------	------	--------

Labor

WIP Status: Billable

Senior Project Manager

Catherine Blackler

Misc. Administrative: Email
FF & E Training Center File Cabinets - response to Meteor
Terracon Rpt 0366B - Review for compliance and logged
PA review - SOV process - Walter Nu'u
AGCM Internal Project Meeting - Jacobo Morales, Michael Rogers, Waler Nu'u
RAMTEX - coordination of Monday work areas/JH 600 penetrations
WRP Reconciliation - July '26 BC Pay Application
Monthly Report Contingency Tracker Update

Billable Time	08/08/2026	5.75	230.00	1,322.50
---------------	------------	------	--------	----------

Misc. Administrative: Email
Security & Access Control: Junior High - Cable Logistics/Email 3Sixty
Security Access Control Meeting Agenda 11 - 08.11.26
Bartlett PA 23 - SOV - review Walter comments/provided feedback
Security & Access Control: Camera analysis for servers and meeting with Mr. Raminrez 08.10.26

Billable Time	08/09/2026	8.00	230.00	1,840.00
---------------	------------	------	--------	----------

Misc. Administrative: Email
Terracon Invoice prepped and emailed LVISD
Prepped Invoices for meeting with Dr. Cone
Security & Access Controls - marked up drawings for Arch Div 8 hardware
Prepped responsibility task list for Jacobo for when I am on PTO
Security & Access Controls - Scope adds
Bartlett PA 23 - GC & GR - review Michael comments/provided feedback
Bartlett PA 23 - Self Perform vs GC Analysis. Emailed BC comments
Misc. Administrative: Time

Billable Time	08/10/2026	12.75	230.00	2,932.50
---------------	------------	-------	--------	----------

Misc. Administrative: Email
Misc. Administrative: Housekeeping
Invoices for Board approval: Pre Subcommittee meeting with Dr. Cone and Belinda Raindl
Bartlett - meeting to discuss complaint from Kitchen Director
JH site review of Fire Alarm Covers - Alex Ragland Bartlett
JH site visit - RAMTEX review camera location at soffit areas
Security & Access Control: Scope Add JH 500 - pictures/mailed Arch Div 8
Security & Access Control: Meeting with Mr. Ramirez - analysis of added servers for upgrades
Bartlett Cocke PA 23 - comments review Alex Ragland & Christian Cortez
LVISD Security and Badging Protocol - meet with BC, Mr. Wilen & Mr. Mills
Security & Access Control: Scope Add HS 300 - pictures/mailed Arch Div 8
Security & Access Control: Scope Add HS Gym 3 - pictures/mailed Arch Div 8
Security & Access Control: Scope Add HS Gym 4 - pictures/mailed Arch Div 8
Security & Access Control: Scope Add Library - pictures/mailed Arch Div 8
Bartlett Cocke PA 23 - Prepped revised PA for subcommittee meeting
AGCM Invoice - review and prep for Subcommittee Meeting
Subcommittee Meeting to discuss invoices for Board Meeting 08.17.26
Meteor Invoices 5776, 5967 - researched, prepped for funding, emailed LVISD
Lien Notice - review and forwarded to BC
Prepping Invoices for Board Meeting / Emailed to Michael Rogers
Wish List: Roofs JH 500, HS 300, 400, 500 Emailed Pfluger and Bartlett
Addressing loose ends - prior to leaving for vacation
Misc. Administrative: Time

Billable Time	08/11/2026	14.00	230.00	3,220.00
---------------	------------	-------	--------	----------

Invoice Supporting Detail

22-002P La Vernia ISD Project Management Services

Program Management Construction Phase

Phase Status: Active

Billing Cutoff: 08/30/2026

Date	Units	Rate	Amount
------	-------	------	--------

Labor

WIP Status: Billable

Senior Project Manager

Catherine Blackler

Misc

Terracon - discussion with Ad. Administrative: Email
 Security & Access Control: On site meeting to coordinate JH cable placement
 Invoices above 50K: Processed and emailed Belinda Raindl and Brenda Miller for Board meeting
 RAMTEK coordinated conduit rough in with Robert Rodriguez
 Mr. Mills - discussion on quotes for HAVC unit replacement at JH 500, JH 500 roof, HS 300, 400, 500
 Pfluger - discussion on wish list status, culinary, green house and maintenance shop
 Notification to Pfluger & Bartlett to provide ROM for HAVC unit replacement at JH 500, JH 500 roof, HS 300, 400, 500
 DBR Inv 104345 - review for compliance and reached out to Sara Garcia for reports associated with Billin
 DBR Inv 104345 - forwarded to LVISD to enter into the system but place on hold.
 Fencing - updated site fencing plan for Walter Nu'u to research pad locks and cores
 RAMTEK - Mtg Victor & Michael to schedule Rough In Gym 3, gym 4, HS 200, 300, Central Office & Support Center
 Adrian Saucedo to reconciled reports - status on invoices not billed.
 Meeting to delegate responsibilities while I am on Vacation - Michael Rogers
 Meeting to delegate responsibilities while I am on Vacation - Walter Nu'u
 Terracon Rpt 0366 - review for compliance and log
 Room Signage Number Sequencing - research and response to Mr. Wilen - series for HS CTE and JH Additions
 Security and Access Controls Meeting Minutes 11
 Security and Access Controls Meeting Agenda 12
 Security and Access Controls: Camera and Access Control Rough In Schedule update - distributed to the team
 Paragon Warranty - emailed Donald Davis on Track issues
 Email to Dr. Cone on project status
 Email to Pfluger on open PR update / requesting information
 Emailed Derek and Jacobo for help to call FELPS for line upgrade
 Misc. Administrative: Time

Billable Time	08/23/2026	2.75	230.00	632.50
---------------	------------	------	--------	--------

Administrative Emails 08.12.26-08.22.26
 Terracon Rpt 367, 365, 375 review and log
 Bartlett Weekly report review 08.14.26 & 08.21.26
 Warranties - review status
 PR 92 Tennis Court Lighting - review emails from all parties
 PR 79 Gas connections reviewed and respond to BC
 PR 96 Ornamental fence and gates reviewed and respond to BC
 Notice of Intent Waiver - reviewed and forwarded to Rita LVISD
 Cash Flow Projections - reviewed what BC sent
 Coordinate meeting with Jen Lewis Meteor and Culinary Mrs. Lestourgen
 Arc Div 8 - reviewed cost for access control
 3Sixty - reviewed RCOs for Access Control, Cabling, Field House
 Dr. Cone - Fall Access Events Gym 3 & Gym 4
 JH Outdoor seating - reviewed quote and renderings from Meteor
 Misc. Administrative: Time

Billable Time	08/25/2026	6.75	230.00	1,552.50
---------------	------------	------	--------	----------

Misc. Administrative: Email
 Technology Upgrades - F/U with Kirk Donvan Flylock
 JH Asst Principal - F/u on issue with music disruption at Portables
 Security & Access Controls Update - F/U with Arch Div 8 on start/drawings
 PR 79 Discussion with Alex Ragsdale - BC - take from CM Contingency
 Pfluger Weekly PR Meeting / Wish List
 Misc. Administrative: Housekeeping
 Security and Access Controls Meeting 13
 HS Culinary FF & E Mtg to review renderings and furniture / furniture layout Meteor and Mrs. Lestourgeon

Billable Time	08/26/2026	11.00	230.00	2,530.00
---------------	------------	-------	--------	----------

Invoice Supporting Detail

22-002P La Vernia ISD Project Management Services

Program Management Construction Phase

Phase Status: Active

Billing Cutoff: 08/30/2026

Date	Units	Rate	Amount
------	-------	------	--------

Labor

WIP Status: Billable

Senior Project Manager

Catherine Blackler

Misc. Administrative: Email
Pfluger Inv Reconciliation
Pfluger call with Robyn Popa - Invoice Reconciliation and ASR expectations
OAC No. 43 Meeting
Meteor - F/u on Hs 100 Bld FF & E Delivery 12.07.26
Wish List review - Dr. Cone, Pfluger
Pfluger post wish list meeting - Robyn Popa, Rafeal, Jose, Alex Ragland BC
FELPS: Reached out to Jacobo for information on contact attempts
FELPS: Spoke with Walter and Wayne Pruski on contract attempt
Security & Access Controls - Schedule, Meeting Minutes and Agenda Task & Priority Discussion
Michael Rogers
Terracon Report and BC Tracker updated for MR to take over
FELPS: Spoke with Wayne Prusk and got contact information
PR 79 - collecting supporting documentation for BC to take pricing from CM Contingency
PR 96 - review for compliance, prep for Dr. Cone signature
PR 87 - review for compliance, prep for Dr. Cone signature
JH Outdoor Seating Quote - review and prep for Dr. Cone signature
3Sixty RCO 01 Weight Room / Field House review and prep for Dr. Cone Signature
3Sixty RCO 02 Added access controls review and prep for Dr. Cone signature
3Sixty RCO 03 Cable review and prep for Dr. Cone signature
Misc. Administrative: Time

Billable Time	08/27/2026	8.75	230.00	2,012.50
---------------	------------	------	--------	----------

Misc. Administrative: Email
Misc. Administrative: housekeeping
Call to Tommy Scoggins - Help with FELP install
Call to Meteor - Confirm what is expected with paw print logo
Call to Terracon to discuss Rpt 356 - # 4 sieve "fail"
F/U with Bartlett & Pfluger on PR 87 & PR 96
Call to Arch Div 8 to discuss Invoice for Access Controls Stored materials
Call to WJHW to discuss the door release and VIC install for Access Controls
Updated Room No's - F/u with Pfluger on new sequencing
Paw Design - F/U on LVISD expectations reached out to Pfluger to provide revised vector file
JH Score Boards - F/U with Jose on changing out type of boards
Pick up printed documents from LVISD Central Office for Mtg with Dr. Cone
Meeting with Dr. Cone to sign Quotes/PR's and discuss project update
Arch Div 8 Quote executed be Dr. Cone - Prep and distribute to LVISD for PO, and trade partner
Meteor Quote executed be Dr. Cone - Prep and distribute to LVISD for PO, and trade partner
Bartlett - Discussion on the Renovations on HS Roofs
PR 96 - Processed executed copy, distributed to Bartlett and Design Team
Security and Access Control Mtg 13 - review with Michael Rogers
3Sixty quote 10743 (RCO 01) prepped executed quote, distributed to LVISD and Trade Partner
HS Training Center: Coordinate PR for Front door buzzer / relocate desk draws
Arch Div 8 Inv 882231 - prep for payment, including photos, packing slips etc.
Meteor Invoice 6460 - review and reached out to Jenn Lewis for clarification on cost
Security & Access Control Mtg 13 - review Meeting Minutes, provided comments to Michael Rogers
JH 100 Library to board Room - Set up meeting for initial design.
Coach Null - phone call to discuss JH weight room equipment list
Security & Access Control; Set up Coordination Meeting - BC and 3sixty
Misc. Administrative: Time

Billable Time	08/30/2026	4.00	230.00	920.00
---------------	------------	------	--------	--------

Pfluger Contract / Invoice Reconciliation thru 08.30.26.

Subtotal	112.25	25,817.50
----------	--------	-----------

Project Advisor

Jacobo E. Morales

Billable Time	08/04/2026	1.75	259.00	453.25
---------------	------------	------	--------	--------

Invoice Supporting Detail

22-002P La Vernia ISD Project Management Services

Program Management Construction Phase

Phase Status: Active

Billing Cutoff: 08/30/2026

Date	Units	Rate	Amount
------	-------	------	--------

Labor

WIP Status: Billable

Project Advisor

Jacobo E. Morales

Meeting with Catherine to discuss and review Pfluger invoices and process to make a bill reconciliation

Billable Time	08/07/2026	0.75	259.00	194.25
---------------	------------	------	--------	--------

Meeting with AGCM team to discuss projects update, milestones, challenges, current work in progress

Billable Time	08/12/2026	1.75	259.00	453.25
---------------	------------	------	--------	--------

*OAC meeting attendance
 Meeting with Michael and Walter to discuss work in progress*

Billable Time	08/17/2026	0.50	259.00	129.50
---------------	------------	------	--------	--------

Meeting with Michael to discuss work in progress

Billable Time	08/19/2026	0.50	259.00	129.50
---------------	------------	------	--------	--------

Meeting with Michael and Walter to discuss work in progress

Billable Time	08/21/2026	1.75	259.00	453.25
---------------	------------	------	--------	--------

*Meeting with the AGCM team to discuss projects update, milestones, challenges, current work in progress
 Review documentation in Procore Drive*

Billable Time	08/25/2026	1.00	259.00	259.00
---------------	------------	------	--------	--------

Meeting to discuss District Wide - Security and Access Controls Upgrade

Billable Time	08/28/2026	1.00	259.00	259.00
---------------	------------	------	--------	--------

Review Pfluger fully executed contract and invoices

Subtotal	9.00			2,331.00
----------	-------------	--	--	-----------------

Assistant Project Manager

Michael W. Rogers

Billable Time	08/03/2026	1.00	179.00	179.00
---------------	------------	------	--------	--------

*Conversation with LVISD regarding gate behind Primary Campus; followed up with BC
 Misc admin work
 Worked on take offs for Intermediate security and access control upgrade drawings*

Billable Time	08/04/2026	8.00	179.00	1,432.00
---------------	------------	------	--------	----------

*Investigated issues w/asphalt at Training at request of Dr. Cone; followed up w/BC; notified Dr. Cone of resolution
 Completed take offs for security and access control cabling; added lengths to Procore spreadsheet
 Misc admin work
 Warranty complete on door and mullion at Training; installed 2 remaining cores
 Installed chain and padlock to secure temporary propane tank at Intermediate
 Conversation w/Airgas regarding tax exemption for welders
 Researched AED submittal, vendors, lead times, and cost of pediatric pads; wrote email to provide LVISD info
 Requested info from Pfluger regarding necessity for AED in gym
 Asked BC what it would take to move AEDs; advised C.Blackler
 Uploaded outstanding upgrade RFI responses to Procore; updated RFI log
 Security and access control upgrade weekly coordination meeting*

Billable Time	08/05/2026	6.00	179.00	1,074.00
---------------	------------	------	--------	----------

Invoice Supporting Detail

22-002P La Vernia ISD Project Management Services

Program Management Construction Phase

Phase Status: Active

Billing Cutoff: 08/30/2026

Date	Units	Rate	Amount
------	-------	------	--------

Labor

WIP Status: Billable

Assistant Project Manager

Michael W. Rogers

Misc admin work
Began working on Monthly Report
HS100 underground plumbing inspection
Transported Ramtek to Field House and provided access to building
Switched 2 white cores at Pri to match existing exterior keys so teachers can access from playground and parking lot
Met LVISD and HVAC tech on top of Intermediate to investigate RTU-8 issues
Standing weekly PR review meeting w/Pfluger / Culinary Discussion
Switched 6 white cores at Intermediate to match existing exterior keys so teachers can access from playground
Investigated water leak at Primary with BC
Worked more on Monthly Report
Walked HS100 Cafeteria with Culinary Arts Teacher to discuss plan and options

Billable Time	08/06/2026	4.00	179.00	716.00
---------------	------------	------	--------	--------

Phone call with LVISD regarding key schedule
Completed review of Pay App 23 General Conditions
Began review of Pay App 23 General Requirements
Misc admin work

Billable Time	08/07/2026	8.00	179.00	1,432.00
---------------	------------	------	--------	----------

Opened gates at multiple locations for Smith Gas to refill propane tanks
Ensured Training parking lot is clear of vehicles so BC can stripe
Followed up with LVISD on RTU-8
Followed up with BC regarding Training outlets warranty item
Weekly LVISD meeting with AGCM team
Continued review of Pay App 23 General Requirements
Got permission from LVISD for BC to work in HS Kitchen; gave BC access to kitchen
Coordinated Levrack changing shelves in Training and gave him access
Coordinated with LVISD to allow me to transfer kitchen key to BC in a transmittal; provided BC rules and regs for kitchen

Billable Time	08/08/2026	0.25	179.00	44.75
---------------	------------	------	--------	-------

Continued review of Pay App 23 General Requirements

Billable Time	08/08/2026	1.25	179.00	223.75
---------------	------------	------	--------	--------

Continued review of Pay App 23 General Requirements; identified discrepancies and sorted through breakdown and backup to verify; noted LVISD being charged late fees

Billable Time	08/09/2026	1.00	179.00	179.00
---------------	------------	------	--------	--------

Completed review of Pay App 23 General Requirements; sent reviews of GCs and GRs to C.Blackler

Billable Time	08/10/2026	10.50	179.00	1,879.50
---------------	------------	-------	--------	----------

Met with BC regarding mess left in HS Kitchen during weekend work
Worked on Monthly Report
Escorted BC to kitchen to clean up mess left over weekend
Went over PA 23 review with BC
Meeting with LVISD IT to determine switches needed for security upgrade and IDF's to be used at Pri and Int
Lunch meeting with LVISD IT to further discuss need for different size switches
Investigated power failure at HS 500 IDF while Ramtek was working; found and resolved issue
Investigated number of available IDF ports at Press Box
Documented door hardware needed at Gym 3, Gym 4, HS 300, HS 100, and HS Library
Subcommittee meeting
Wrote security and access control upgrade RFI 08 regarding preferred IDF's to be used at Primary and Intermediate

Billable Time	08/11/2026	8.25	179.00	1,476.75
---------------	------------	------	--------	----------

Invoice Supporting Detail

22-002P La Vernia ISD Project Management Services

Program Management Construction Phase

Phase Status: Active

Billing Cutoff: 08/30/2026

Date	Units	Rate	Amount
------	-------	------	--------

Labor

WIP Status: Billable

Assistant Project Manager

Michael W. Rogers

*Met 3sixty and Brycom at JH; walked through the scope; took to Support Center to get badges; coordinated with LVISD for them to work in the JH
 Documented shelving in J104 for Meteor to ensure correct shelves are ordered
 Met with Coach Null regarding outlets now working; advised him of procedure should they stop working again
 Distributed RFI 08 for security and access control upgrade
 Went to HS Library and cleared up confusion Ramtek had regarding camera locations due to amendments
 Security and access control weekly coordination meeting
 Gave Brycom access to room to store materials at JH
 Meeting to discuss roles and responsibilities during C.Blackler's vacation
 Misc admin work
 Worked on Monthly Report*

Billable Time	08/12/2026	7.25	179.00	1,297.75
---------------	------------	------	--------	----------

*Provided Brycom access to JH to continue pulling cable
 Discussed with LVISD HS400 Bond cores being pinned incorrectly
 Met with Coach Null regarding new ice maker requirements
 Discussed existing ice maker in new Training outdoor storage issues; followed up with Pfluger for solution
 Continued working on Monthly Report
 OAC Meeting
 Provided Ramtek access to their stored equipment and Gym 4 to continue work
 Contacted by HS Principal regarding issues in HS400; followed up w/BC; updated Principal
 Completed and emailed Monthly Status Report and Contingency Cost Tracker to LVISD; updated doc audit worksheet
 Misc admin work
 Sent Airgas credit application to LVISD CFO to complete billing account
 LVISD had questions/concerns regarding application; followed up w/Airgas for another option*

Billable Time	08/13/2026	7.25	179.00	1,297.75
---------------	------------	------	--------	----------

*Coordinated permitting Ramtek to access Gym 4 for rough-in
 Misc admin work
 Reviewed responses for RFI 168 - Tennis Light Pole; provided feedback to Pfluger
 Received information for ACH payment from Airgas; forwarded to LVISD CFO
 Received feedback on security & access control upgrade RFI 08; checked take-offs to route cabling to main MDF
 Conversation with LVISD IT regarding take-offs; emailed marked up drawings; max allowable distance is 290'
 Coordinated Server Assessment with 3sixty to be on 8-17-26; forwarded meeting to LVISD IT
 Researched DBR reports, or lack thereof; reached out to DBR to obtain reports/meeting minutes to substantiate invoice
 Researched existing JH 500 HVAC Mech drawings to assist with RTU replacement
 Additional conversation with LVISD IT regarding take-offs to determine which Primary IDF to use for which cameras*

Billable Time	08/14/2026	8.50	179.00	1,521.50
---------------	------------	------	--------	----------

Invoice Supporting Detail

22-002P La Vernia ISD Project Management Services

Program Management Construction Phase

Phase Status: Active

Billing Cutoff: 08/30/2026

Date	Units	Rate	Amount
------	-------	------	--------

Labor

WIP Status: Billable

Assistant Project Manager

Michael W. Rogers

Gave Brycomm access to JH 600 and several rooms within
 Gave Ramtek access to HS Band Hall and mechanical yard where their equipment is stored
 La Vernia Wishlist - Civil Cord meeting with Pluger and Pape-Dawson
 Searched for and sent elevations drawings behind HS400 and bus barn to Pfluger and Pape-Dawson
 Sent marked up aerial photos of Intermediate front parking and parent drop off to Pfluger and Pape-Dawson
 Sent pics of CTE transformers to Pfluger (they are in the way of the proposed green house location)
 Met with Dr. Cone regarding several Wish List items and issues with flooring in HS100
 Reached out to Pfluger regarding Wish List concerns brought up by Dr. Cone; followed up with email
 Met with BC about issues with flooring in HS100; followed up with email; emailed Principal for help tracking issues
 Located HVAC Mech drawings for JH500; notified BC drawings are available
 Received reports/meeting minutes from DBR to substantiate invoice; uploaded to Procore
 Gave Brycomm access to JH 600, 500, and 100 after lunch
 Found boxes delivered outside JH 600; moved boxes into reception area
 Emailed LVISD to advise DBR backup was received so invoice can be paid
 Received feedback from Pfluger regarding Dr. Cone's concerns w/ Wish List items; updated Dr. Cone
 Met with Ramtek to discuss schedule for next week; updated calendar
 Met with Brycomm to discuss schedule for next week; created calendar
 Distributed Ramtek and Brycomm schedules to security and access control team
 Misc admin work
 Reached out to Pfluger to schedule Wish List meeting with Dr. Cone
 Reached out to Brycomm to schedule walk with them and Ramtek to identify interior sleeves to be installed
 Uploaded security and access control RFI 2a to Procore
 Verified all buildings are secure after Ramtek and Brycomm finished working for the day

Billable Time	08/17/2026	11.50	179.00	2,058.50
---------------	------------	-------	--------	----------

Signed Ramtek in before they began working
 Misc admin work
 Signed off on and sent DBR meeting minutes to LVISD accounting for backup to invoice
 Spoke w/Coach Null about ice maker not working after water was shut off; spoke w/BC; confirmed city shut it off
 Asked LVISD about JH gate; does it need to be modified if entrance is widened, or demo it
 JH gate does not get used; notified Pfluger it can be demoed when widening the entrance
 Scheduled time to walk with Brycomm and Ramtek to identify interior sleeves
 BC requested I investigate gate at ticket booth #2 due to new telephone pole changing existing conditions; gate is still acceptable; notified BC to proceed installing gate
 Conversation about District Wide Upgrade wire mold size concerns
 Reviewed 2 Intech quotes provided to me by LVISD accounting; returned with no exception
 Continued search for new ice maker for Training addition
 LVISD Server Assessment with 3sixty
 Opened Auditorium IDF for Brycomm and walked them through existing cameras to test
 Coordinated for BC to go into Intermediate tomorrow for warranty on water heater
 Investigated need to update ADA compliance when re-striping Auditorium parking lot; notified Pfluger it's not needed
 Distributed security and access control weekly coordination agenda #12
 Coordinated Wish List Meeting with Pfluger and Dr. Cone for next week
 Researched new starting blocks for track
 Followed up with LVISD regarding payment method to Airgas for CTE welders
 LVISD August Board Meeting

Billable Time	08/18/2026	6.00	179.00	1,074.00
---------------	------------	------	--------	----------

Invoice Supporting Detail

22-002P La Vernia ISD Project Management Services

Program Management Construction Phase

Phase Status: Active

Billing Cutoff: 08/30/2026

Date	Units	Rate	Amount
------	-------	------	--------

Labor

WIP Status: Billable

Assistant Project Manager

Michael W. Rogers

*Notified subs are parking at City Park; addressed with BC
Misc admin work
Badged in Brycomm and Ramtek; gave them access to JH, Auditorium, and Support Center
Investigated outlet issue in HS Counselor's Suit; contacted BC regarding issue
Followed up with LVISD Maint after Firetrol checked HS100 fire alarm
Reached out to LVISD Administrator regarding her request for HS drawings to determine what type of drawings
Reached out to Airgas for contact information so LVISD CFO can speak to them regarding welder payment method
Documented paint/caulk around thermostat in HS Rm 528
Walked Press Box and Central Office with Ramtek
Notified LVISD accounting of invoices passed at school board meeting
Gave Ramtek access to Press Box
Reviewed agenda for security and access control meeting
Conducted Security and access control upgrade meeting #12
Walked Intermediate w/LVISD to check magnets at firewall doors for proper operation
Secured all areas Brycomm and Ramtek worked*

Billable Time	08/19/2026	8.50	179.00	1,521.50
---------------	------------	------	--------	----------

*Signed in and badged Brycomm
Provided Brycomm access to Auditorium
Signed in and badged Ramtek
Wrote and distributed security and access control weekly coordination minutes #12
Conversation with Coach Null about ice makers; provided service info to him; coordinated use of BC ice maker pending service of school's ice makers
Misc admin work
Went to Primary to schedule security and access control work next week
Researched nugget ice machine head for Training Dept.; requested pricing from vender
Signed in and badged additional Ramtek crew
Notified by Ramtek they prefer to move to Intermediate next week; met w/Int Principal and scheduled work next week
Opened doors for Ramtek after lunch
Got keys from LVISD Maint so Ramtek can work in Central Office on Friday
Asked Walter to submit warranty items in HS 400 and 500; reviewed feedback for issue in HS 400
Created security and access control upgrade RFI08R1; distributed to team*

Billable Time	08/20/2026	5.50	179.00	984.50
---------------	------------	------	--------	--------

*Received info of flooring lifting in HS 100; documented accordingly
Misc admin work
Responded to WJHW feedback on RFI 08R1
Reviewed open warranty items
Let Airgas know LVISD set up the ACH for the CTE welders
Emailed Future Infrastructure again for closing docs and final invoice
Checked Document Audit Worksheet to ensure my items are up to date; updated items in Procore
Requested certified payroll from BC
Requested updated insurance certificates from Pfluger, DBR, and Terracon
Phone call w/Future Infrastructure about email I sent; downloaded/emailed drawings for them to mark up as-builts*

Billable Time	08/20/2026	2.00	179.00	358.00
---------------	------------	------	--------	--------

*Received email from BC regarding certified payroll request saying they're in a link folder; searched emails and Autodesk for link and/or folder; unable to locate; responded to BC requesting link or direction to locate said folder; BC provided link to BC certified payroll; follow-up phone call to clarify Trade Partner CPR is being requested
Only 2 of 5 weeks of BC CPR were provided at time of PA23; verified it was updated on 8-10-26
Reviewed BC CPR to investigate possible discrepancies with 2 employees; backup appears to be corrected on 8-10-26*

Billable Time	08/21/2026	7.00	179.00	1,253.00
---------------	------------	------	--------	----------

Invoice Supporting Detail

22-002P La Vernia ISD Project Management Services

Program Management Construction Phase

Phase Status: Active

Billing Cutoff: 08/30/2026

Date	Units	Rate	Amount
------	-------	------	--------

Labor

WIP Status: Billable

Assistant Project Manager

Michael W. Rogers

Misc admin work
Previously emailed Chefs Deal for pricing on Training ice machine, no response; followed up with phone call
LVISD team weekly meeting
Made Security and Access Control Meeting #12 Agenda; uploaded to Procore
Received and reviewed 2 quotes from Chefs Deal for Training ice machine head units
Put together presentation describing pros/cons of each ice machine
Reached out to Brycomm to discuss schedule for next week
Phone call with Airgas, he wanted to confirm ACH has been set up for CTE welders
Updated Ramtek schedule for next week
Phone call with Airgas to advise me payment has not been made; will follow up next week
Followed up with Brycomm regarding site walk to identify interior sleeves
Updated Brycomm schedule for next week
Send Brycomm meeting invite to walk the District on Monday morning
Distributed rough-in and cabling schedules to team

Billable Time	08/24/2026	3.00	179.00	537.00
---------------	------------	------	--------	--------

Misc admin work
Walked with Brycomm to identify interior sleeves needed
Investigated location of locks removed from track ambulance entrance by BC
Distributed security and access control meeting #13 Agenda
Spoke with Airgas regarding ACH payment

Billable Time	08/25/2026	6.75	179.00	1,208.25
---------------	------------	------	--------	----------

Briefed C.Blackler on all events that occurred during her absence
Standing weekly PR review with Pfluger
Misc admin work
Went to Training and identified model of existing ice machine; researched cut sheet for machine
Emailed cut sheet to Pfluger and requested louver with exhaust fan in Training Storage
Security and access control meeting
Requested quotes for ice machines from Mission Restaurant Supply
Retrieved pad lock from BC that was at the Football Field ambulance entrance
Took pics of cafeteria flooring for C.Blackler

Billable Time	08/26/2026	7.25	179.00	1,297.75
---------------	------------	------	--------	----------

Misc admin work
Researched BC questions related to PR 79 - HS Natural Gas Piping
OAC Meeting
Wish list meeting with Dr. Cone, BC, and Pfluger
Site walks at JH and HS with BC and Pfluger
Met with Culinary Arts Teacher to identify coffee pots and warmers that require more power at new renovation
Sent above mentioned pics to Pfluger
Researched existing HVAC drawings for Pfluger
Provided updates on security and access control to C.Blackler
Discussion with C.Blackler regarding FELPS delays

Billable Time	08/27/2026	8.50	179.00	1,521.50
---------------	------------	------	--------	----------

Invoice Supporting Detail

22-002P La Vernia ISD Project Management Services

Program Management Construction Phase

Phase Status: Active

Billing Cutoff: 08/30/2026

Date	Units	Rate	Amount
------	-------	------	--------

Labor

WIP Status: Billable

Assistant Project Manager

Michael W. Rogers

Asked BC for list of cameras in the JH and HS bond additions to verify sufficient server storage
 Phone call with Terracon to discuss deviation in report 0365; noted comments on report and Terracon log
 Misc admin work
 Researched original drawings requested by Pfluger; emailed said drawings
 Followed up with Airgas on CTE welders
 Worked on verifying Terracon reports and updated Terracon log
 Gave Ramtek access to Intermediate after lunch
 Gave Brycomm access to Gym 3 after lunch
 Completed and distributed security and access control meeting #13 minutes
 Coordinated and gave Brycomm access to girls locker room in Gym 3
 Coordinated with Ramtek and Brycomm's schedules for next week; marked up calendar and distributed to team
 Coordinated with LVISD and BC a plan for visitors at tonight's JV football game
 Took pics of Training receptionist desk for PR to alter it

Billable Time	08/28/2026	1.75	179.00	313.25
---------------	------------	------	--------	--------

Notified coach Brycomm and Ramtek would be working in Gym 3
 Gave Brycomm access to Gym 3
 Gave Ramtek access to Intermediate and Gym 3
 BC requested to shut off water to Training addition to work on water heater; spoke with coaching staff; staff is game prepping; asked BC to wait until 10 am

Billable Time	08/28/2026	5.75	179.00	1,029.25
---------------	------------	------	--------	----------

Misc admin work
 Gave Arch Div 8 access to HS100, Gym 3, Gym 4, Auditorium, and Support Center; got door latch for Central Office
 Gave Meteor access to HS 500, HS 400, Band Hall, and Training Center
 Began auditing Terracon reports to ensure all reports are in Procore; numerous reports were missing;
 Gave Ramtek access to Auditorium/Gym referee conference room
 Asked BC to clean artificial turf on football field where mud had previously washed onto
 Gave Meteor access to Primary Art classroom
 Retrieved HS Art packages mistakenly delivered to construction area and moved to HS100 corridor for LVISD
 Continued auditing Terracon reports
 Gave Meteor access to Primary storage room
 Gave Ramtek access to Auditorium/Gym coach's office
 Secured all buildings after Ramtek, Brycomm, and AD8 completed work for the day
 Continued auditing Terracon reports

Billable Time	08/29/2026	1.75	179.00	313.25
---------------	------------	------	--------	--------

Completed auditing Terracon reports

Subtotal	146.50		26,223.50
----------	---------------	--	------------------

Walter Nu'u

Billable Time	08/02/2026	6.50	179.00	1,163.50
---------------	------------	------	--------	----------

Checking emails and responding to.
 Creating punch walk list on Procore and distributing to GC.
 Monitoring and assisting BC on the asphalt progress.

Billable Time	08/03/2026	6.00	179.00	1,074.00
---------------	------------	------	--------	----------

Invoice Supporting Detail

22-002P La Vernia ISD Project Management Services

Program Management Construction Phase

Phase Status: Active

Billing Cutoff: 08/30/2026

Date	Units	Rate	Amount
------	-------	------	--------

Labor

WIP Status: Billable

Assistant Project Manager

Walter Nu'u

Walked the site for observations.
Visit HS parking lot to check on the asphalt finish product.
- Discuss stripping with the school maintenance director to make sure we sees his mark.
Visit 100 building to check on the lights to make sure they been taking care of.
Visit CTE building for observations.
- Eiler: counting and check material before they started erecting.
- IES - Continue run low voltages wires and continue running conduits pipes.
Rain King - Continues working on installing metal penal on the exterior wall.
Walked JHS for observations.
- View fasteners 4.26R1-054001-Structuural Stud Drawings- - P2
- Observed metal stud installations
- Observed hvac ductwork installation,
- Observed hanging fan boxes.

Billable Time	08/04/2026	10.00	179.00	1,790.00
---------------	------------	-------	--------	----------

Check emails, respond to and making phones calls.
Respond to a call from intermediate about security issue.
- Have a meeting with principals to discuss security, access procedure and irrigation remover status.
Respond to turn off irrigations malfunctions and water spraying every where
Assist the school with security situation.
Walked the site to check all security fences to make sure they're all locked.
Assist 3sixty staff to set them where they need to work at.
- Notified coaches to be aware that they will have people working their buildings
Walked 100 building with the IT to identified cables that were in a way of the constructions team.
- Notified school maintenance director and coordinate with BC to have their people identify the cables.

Billable Time	08/05/2026	5.00	179.00	895.00
---------------	------------	------	--------	--------

Check emails, respond to via emails or phone calls,
Met with the facility director to verified cables that were about to get demo inside 100 renovations buildings
* Making phone calls to gather information to help identified cables to see if they are still live.
Followed up with BC on the status of RTUs maintenance at intermediate.
Work with LaVernia plumber to confirm BC will tie in the sewer line to 100 buildings
* BC and RTM to find the issue and tie in the sewer.
Assist Coach Null to clear the storage room for Meteor to complete install the racks.

Billable Time	08/06/2026	10.50	179.00	1,879.50
---------------	------------	-------	--------	----------

Check email and respond to, making phone calls,
Assisting 3Sixty/Intergrade to have access to the building to do their work.
Work with Coaches to clear storages rooms for furniture's rooms.
Review submittals for 3sixty.
Work on GC/Subcontractor Pay App.
Work with Bartlett Cocked and La Vernia plumbers to investigating clog issue at JHS.
- Monitoring RTM to tie in the sewer line to building 100 sewer line that was missed by GC.

Billable Time	08/07/2026	7.00	179.00	1,253.00
---------------	------------	------	--------	----------

Team meeting with Jacobo.
- Updates on Closeout documents
- Updates on Construction progress.
Review pays app and emails to the team

Billable Time	08/10/2026	6.00	179.00	1,074.00
---------------	------------	------	--------	----------

Invoice Supporting Detail

22-002P La Vernia ISD Project Management Services

Program Management Construction Phase

Phase Status: Active

Billing Cutoff: 08/30/2026

Date	Units	Rate	Amount
------	-------	------	--------

Labor

WIP Status: Billable

Assistant Project Manager

Walter Nu'u

Check email and making phone calls.
Met with Bartlett Cocke to go through pay app.
Walked the constructions site for observations.
- Walked HS 100 building.
* Take pictures and upload them on Procore.
* View Wall submittals to make sure they are aligning the spec and the plan.
Sat in the Security meeting with the La Vernia Security stuff and BC.
Monitoring Ramtek team on continuing run conduits and sleeves.

Billable Time	08/11/2026	9.00	179.00	1,611.00
---------------	------------	------	--------	----------

Work with Brycom to get access to the campus.
- Take a tour of the campus and point out areas that needs to take care of.
Walked the site for observations.
Work with Bartlett on finding solutions to complete basketball hoop.
- Research for manual handle to raise the back board.
- Search internet for the similar item.
Sat in the Access Control OAC Meeting.
- Talked about Submittals and RFIs.
- Discuss Schedule and executions
LVISD Construction AGCM team meeting with Senior PM
- Go through open items
- Taking more responsibility to help the team.
Review Fencing plans for the campus.
- Discuss executions, time frames and who needs to get involve.

Billable Time	08/12/2026	6.00	179.00	1,074.00
---------------	------------	------	--------	----------

Have a meeting with Brandon and secretary on patching the process.
Assist Brycon for access to the building.
Met with Bartlett Cocke to discuss outstanding items that need to address.
- Water heater at intermediate (Warranty)
- Existing Water Heater, what is the status and who is going to get it done.
Reach out to IT to discuss our access to the patch electronic machine.
More calls on items that needs to be address and who is responsible for.
- Reach out Bartlett and School for better communications and due date for all items

Billable Time	08/13/2026	10.00	179.00	1,790.00
---------------	------------	-------	--------	----------

Check email and respond to.
Answer call and respond to phone calls.
Monitoring subcontractors pulling wires and running conduits, raceways for cameras and door contact.
Walked the site for observations
- Review plumbing plans for the JHS 2" line connecting from 1st floor to 2nd floor.
- Observed metal stud installation.
- Observed above ceiling ductwork installation.
- Observed VAV installation in every room
- Observed boogie on the metal ducts
- Observed roofing installation.
- Observed welding columns and rigging joists.
- Observed electrical roughing in wall.
- Varify switch panel for power.

Billable Time	08/14/2026	2.00	179.00	358.00
---------------	------------	------	--------	--------

Working on Submittals for 3Sixtys Access Control
Review campus Fencing plans
Create daily reports and labels pictures.
Check emails and making phone calls.

Billable Time	08/17/2026	6.00	179.00	1,074.00
---------------	------------	------	--------	----------

Invoice Supporting Detail

22-002P La Vernia ISD Project Management Services

Program Management Construction Phase

Phase Status: Active

Billing Cutoff: 08/30/2026

Date	Units	Rate	Amount
------	-------	------	--------

Labor

WIP Status: Billable

Assistant Project Manager

Walter Nu'u

Check emails and phone calls, respond to
Working on screening subcontractors to have access to the building.
Conducting an orientations for the subcontractors
Have a meeting with subcontractors to discuss the scope of work and awareness.
Verifying cables

Billable Time	08/19/2026	5.00	179.00	895.00
---------------	------------	------	--------	--------

Check emails and makes phones calls
Met with the AGCM team for updates on security progress.
- Discuss open submittals.
Walk the site for observations.
Respond to a warranty request from LVISD due to a receptacle that are not working in one of the renovation rooms
- Met with the director of LVISD maintenance and his assistant to to investigate the issue.
- Discuss AC units' operations on the new 500building renovations.
Write up warranties' requests from LVISD
- Receptacles not working
- Leaking Irrigation back flow at Primary.

Billable Time	08/20/2026	8.50	179.00	1,521.50
---------------	------------	------	--------	----------

Check Emails and responds.
Making phone calls and responding to calls.
Work on warranty items and sent emails to appropriate people for status of each item.
Sign Subcontractors in the system to have access to the campus.
- Pull cables and raceways at JHS and HS campus.
- Conduct an orientation for Subcontractor's
Discuss plans and verify each item that calls out on the plans
- Verify submittals 27 10 00 and follow up with the subs.
Work on punch list items.

Billable Time	08/21/2026	2.00	179.00	358.00
---------------	------------	------	--------	--------

Met with Bartlett Cocke first thing this morning.
* Discuss Warranty Items
* Punchlist items
* Subcontractors issues
* Follow up on each building to check on open items to make sure they are completed and taking care of.
- Training Center AC unit
- Irrigation Backflow leaks
- Int- Wate Heater plumbing leaking.
- Int- Light driver board out.

Billable Time	08/21/2026	6.00	179.00	1,074.00
---------------	------------	------	--------	----------

Set up subcontractors where they need to work
* Brycomm - Set up 6 guys to run wires and land home runs at JHS100 and Auditorium.
* Ramtek - Set up 5 guys to install door contact and Card readers at HS Gym 3, HS200, HS300.
Support Center and Admin building on Highway 87.
Assisting IT team to give Everon access inside campus building to test technology system.
Walked the job site for observations.
Building 100 -Admin Renovations
- Observed Inwall plumbing, PVC sanitary/drain piping is being rough in
- Observed copper piping is running horizontally in walls.
Walked JHS roof.
- Observed Roof curb for AC unit got installed
- Marked down curb comes with spring build in.
- Observed CMU installations
- Observed mounting hangers for overhead plumbing, electrical piping, sheet metal ducts.
- Check fire wall sheet installation.

Billable Time	08/24/2026	7.00	179.00	1,253.00
---------------	------------	------	--------	----------

Invoice Supporting Detail

22-002P La Vernia ISD Project Management Services

Program Management Construction Phase

Phase Status: Active

Billing Cutoff: 08/30/2026

Date	Units	Rate	Amount
------	-------	------	--------

Labor

WIP Status: Billable

Assistant Project Manager

Walter Nu'u

Walked the site to check gates to make sure they were locked.
Working on rearranging all the books that were moved at JHS library in order for subcontractors to run their wires for the new security systems upgrades before school start.
Conducting a safety and awareness meeting with subcontractors
- Set them at areas where they start working
- Updates with day-by-day progress.
Walked JHS & HS site to count gates and padlocks
Walked Intermediates building with Ramtek go through their scope of work.
- Introduce them to the school security team.
GO through plans and discuss schedules.

Billable Time	08/25/2026	9.00	179.00	1,611.00
---------------	------------	------	--------	----------

Walked the job site and documented observations.
Cabling Subcontractor Coordination
Met with the cabling subcontractor on site.
Reviewed site safety requirements and discussed situational awareness.
Walked the Band Hall area and identified work locations and scope of work.
Security Subcontractor Coordination
Met with security subcontractors at the Intermediate campus to begin installing raceways for door contacts and camera systems.
Discussed site awareness, housekeeping expectations, and maintaining a clean work area.
Introduced the subcontractors to the district security team.
Fence and Gate Upgrade Verification
Verified gates throughout the campus and inventoried push bars and padlocks required for fence upgrades at:
Primary Campus
Intermediate Campus
Junior High School
High School
Access Control Upgrades
Followed up on access control rough-in installations.
Conducted field observations to verify work progress and ensure installations matched the plan .

Billable Time	08/26/2026	9.00	179.00	1,611.00
---------------	------------	------	--------	----------

Check Emails and respond.
Respond to phone calls and making calls
Coordinating subcontractors and schoolteachers, coaches to be aware of activities that going to happen in there building.
Monitoring the progress throughout the day.
Follow up on subcontractor's works to make sure they don't miss anything that was called out on the plans
Sat in the OAC Meeting room.
- Discuss schedule, productions, upcoming business and coordination.

Billable Time	08/27/2026	4.00	179.00	716.00
---------------	------------	------	--------	--------

Set up subcontractors where needed to work at.
- Sign them in the system and print out id patches.
Follow up with Bartlett on warranty items and executions.
Walked the sites for Observations.
Met with the coach to discuss FF&E furniture's deliver and coordination's when it gets delivery and the expectations.

Billable Time	08/29/2026	0.50	179.00	89.50
---------------	------------	------	--------	-------

Updating Senior PM on items that had appointed us to take care of while she was on vacation.

Billable Time	08/29/2026	1.50	179.00	268.50
---------------	------------	------	--------	--------

Invoice Supporting Detail

22-002P La Vernia ISD Project Management Services

Program Management
Construction Phase

Phase Status: Active

Billing Cutoff: 08/30/2026

Date	Units	Rate	Amount
------	-------	------	--------

Labor WIP Status: Billable

Assistant Project Manager

Walter Nu'u

Working on counting gates on the existing fences and the new fences.
- Push bar gates & pad locks.

Subtotal	136.50	24,433.50
Labor total	404.25	78,805.50

Program Management
Close-out Phase

Phase Status: Active

Billing Cutoff: 08/30/2026

Date	Units	Rate	Amount
------	-------	------	--------

WIP Status:

Subtotal	0.00
total	0.00

Program Management
Warranty Phase

Phase Status: Active

Billing Cutoff: 08/30/2026

Date	Units	Rate	Amount
------	-------	------	--------

WIP Status:

Subtotal	0.00
total	0.00

Pre-Design Phase

Phase Status: Active

Contract		Previously Billed			To Bill		
Units	Amount	Units	%	Amount	Units	%	Amount
Labor	149,596.00	921.50	81	121,171.00			
Subtotal	149,596.00	921.50	81	121,171.00	0.00	0	0.00

Invoice Credit

Phase Status: Active

Billing Cutoff: 08/30/2026

Date	Units	Rate	Amount
------	-------	------	--------

WIP Status:

Subtotal	0.00
total	0.00

Invoice Supporting Detail

Invoice Summary

	Contract	Billed	%	Remaining	%
Labor	3,915,666.00	2,379,115.41	61	1,536,550.59	39
Expense		511.48		-511.48	
Consultant		45,929.25		-45,929.25	
Total	3,915,666.00	2,425,556.14	62	1,490,109.86	38