



Michael Ball Intermediate

October 2026 Update

Main Corridor



Structural Steel at Main Entrance



Kitchen & Cafeteria



Exterior Framing at Kitchen



Gymnasium (Storm Shelter)



Look Ahead

- Continue Steel Erection & Decking
- Continue Masonry
- Frame Walls
- MEP Rough-in



Key Milestones

Key Milestone Tracking

Town Permit	October 8, 2025
Mobilization	November 2025
Work Suspension for Redesign	April – July 2026
Steel Erection Complete	December 2026
Dry-in Building	February 2027
Substantial Completion	June 2027

